



030169000-2023



Becker County Planning & Zoning
915 Lake Ave
Detroit Lakes, MN 56501
(218) 846-7314
www.co.becker.mn.us

Certificate of Compliance

Inspection Report - Permit #: SS2023-1764

Owner & Property Information

Owner Name:	JOHN BEKKERUS
Mailing Address:	JOHN BEKKERUS 13440 FRAZEE RD FRAZEE MN 56544
Parcel #:	030169000
Secondary Parcel #:	

Site Address:	13440 FRAZEE RD
Township - Sec/Twp/Rng:	BURLINGTON - 17/138/040
Legal Description:	17-138-040 S1/2 OF SW1/4 OF SE1/4 LESS 1 AC IN SE COR FOR 001 & LESS 4.15 AC FOR 03.0169.002
Designer:	JenCo Services, LLC, L4041 (James Piper)
Installer:	Graham Septic LLC, L4132 (Timothy M Graham and Timothy L Graham)

Inspector Verified Specifications

Insp- Effluent Screen Installed:	No
Insp- Alarm Required:	No
Insp- Lift Pump in System:	No
Insp- Number of Bedrooms:	3

Insp- Tank Nbr/Size:	1/1000
Insp- Drainfield Type:	Chamber Trench
Insp- Drainfield Size:	25 high capacity chambers X 15 square feet = 375 square feet
Insp- Soil Verification:	#1:attached #2:N/A #3:N/A

Inspector Verified Setbacks

Insp- Tank Dist to Road	100+
Insp- Tank Dist to Nearest Prop Line	18
Insp- Tank Dist to Nearest Structure	75
Insp- Tank Dist to Well	50+
Insp- Tank Dist to OHW	
Insp- Tank Dist to Pond/Wetland	
Insp- Tank Dist to Pressure Line	

Insp- Drainfield Dist to Road	100+
Insp- Drainfield Dist to Nearest Prop Line	15
Insp- Drainfield Dist to Nearest Structure	100+
Insp- Drainfield Dist to Well	50+
Insp- Drainfield Dist to OHW	
Insp- Drainfield Dist to Pond/Wetland	
Insp- Drainfield Dist to Pressure Line	

Certificate of Compliance

(Yes) Certificate is hereby granted based upon the application, addendum from, plans, specifications and all other supporting data. With proper maintenance, this system can be expected to function satisfactory, however this is not a guarantee.

Certification Date: 10/02/2023

Zoning Office Signature:

Denise Gubrud - ISTS Inspector

* Certificate of Compliance is not valid unless signed by a Registered Qualified Employee *

Field Review Form

Permit # SS2023-1764

Property and Owner

Owner: JOHN BEKKERUS

Parcel Number: 030169000

Site Address: 13440 FRAZEE RD

Secondary Parcel:

Home Information

Does the structure contain any of the following elements?

Designer submitted

Inspector verified

Garbage disposal: No

Dishwasher:

Grinder pump:

Lift pump in bsmt:

Garbage disposal? Y N

Dishwasher? Y N

Grinder pump? Y N

Lift pump in basement? Y N

Number of bedrooms: 3

Review - Number of bedrooms: 3

Effluent screen

Effluent screen installed? Y N Mfr:

Alarm: No Type:

Review - Alarm? Y N Type & Mfr:

Lift pump in system: No

Review - Lift pump in system? Y N Mfr:

Component Information

Tank size: 1000

Review - Tank nbr: 1 size: 1000 Mfr: Infiltrator

Drainfield type: Chamber Trench

Review - Drainfield type: Chamber Trench

Drainfield size: Full size - 375
Reduced/warr. size - 300

Review - Drainfield status: none / installed / next spring
Review - Drainfield size:

Absorption area size:

Review - Absorption area size:

Chamber type/num: HIGH CAPACITY, 25
Trench sqft/chamber - 12

Review - Chamber type: Hi capacity Num: 25
Review - Trench sqft/chamber: 15

Drainfield rock depth:

Review - Rock depth: 12"

Soil Verification

Vertical separation verified

Boring #1:
Boring #2: attached
Boring #3:

Setback Verification

Distance to...	Designer submitted		Inspector verified	
	Tank	Drainfield	Tank	Drainfield
Road	+100'	+100'	100+	100+
Nearest prop line	+20'	15'	18	15
Nearest structure	+50'	+100'	75	100+
Well	+50'	+50'	50+	50+
OHW				
Pond/Wetland				
Pressure line	+50'	+50'		

Date System Installed: 10/2/2023 Installer: graham's

Inspector: Denise gabriel

BM. = 100


Tank = 91

SB #1 87.8

SB #2 87.8

SB #3 74.8

1764
James Piper
1" = 20' ↑



10/2/2023
1000 Infiltrator
25 Hi Cap Chambers
set backs
soils ok
Certify Denise
gabriel

Tim G



Soil Observation Log

Project ID:

V 04.01.2020

Client: **JOHN G & MARY BEKKERUS** Location / Address: **13440 FRAZEE ROAD, FRAZEE, MN 56544**

Soil parent material(s): (Check all that apply) Outwash Lacustrine Loess Till Alluvium Bedrock Organic Matter

Landscape Position: (select one) Back/Side Slope Slope %: **21.0** Slope shape **Convex, Linear** Elevation-relative to benchmark: **87.8**

Vegetation: **Grass** Soil survey map units: **776E** Limiting Layer Elevation: **80.8**

Weather Conditions/Time of Day: **SUNNY** **MORNING** Date: **06/09/23**

Observation #/Location: **#1** **BEGINNING OF 1ST TRENCH** Observation Type: **Auger**

Depth (in)	Texture	Rock Frag. %	Matrix Color(s)	Mottle Color(s)	Redox Kind(s)	Indicator(s)	Observation Type:	
							Shape	Structure-Consistence
0-5	Loamy Sand	<35%	10YR 2/2	None	None	None	Granular	Weak Friable
			10YR 5/4	None	None	None	Granular	Weak Loose
14-38	Sand	<35%	10YR 5/4	None	None	None	Single grain	Structureless Loose
			10YR 6/4	None	None	None	Single grain	Structureless Loose
38-60	Sand	<35%	10YR 7/3	None	None	None	Single grain	Structureless Loose
60-84	Sand	<35%						

Comments

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

JAMES PIPER (Designer/Inspector)  L4041 (License #) 6/9/2023 (Date)



Soil Observation Log

Project ID:

v 04.01.2020

Client: **JOHN G & MARY BEKKERUS**

Location / Address: **13440 FRAZEE ROAD, FRAZEE, MN 56544**

Soil parent material(s): (Check all that apply)

- Outwash
 Lacustrine
 Loess
 Till
 Alluvium
 Bedrock
 Organic Matter

Landscape Position: (select one)

Back/Side Slope

Slope %: 21.0

Slope shape

Convex, Linear

Elevation-relative to benchmark: 87.8

Vegetation: Grass

Soil survey map units: 776E

776E

Limiting Layer Elevation: 80.8

Weather Conditions/Time of Day:

SUNNY

MORNING

Date

06/09/23

Observation #/Location:

#2

END OF 1ST TRENCH

Observation Type:

Auger

Depth (in)

Texture

Rock Frag. %

Matrix Color(s)

Mottle Color(s)

Redox Kind(s)

Indicator(s)

Shape

Structure

Grade

Consistence

0-6 Loamy Sand <35%

10YR 2/2

None

None

None

Granular

Weak

Friable

6-15 Loamy Sand <35%

10YR 5/4

None

None

None

Granular

Weak

Friable

15-40 Sand <35%

10YR 5/4

None

None

None

Single grain

Structureless

Loose

40-60 Sand <35%

10YR 6/4

None

None

None

Single grain

Structureless

Loose

60-84 Sand <35%

10YR 7/3

None

None

None

Single grain

Structureless

Loose

Comments

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

JAMES PIPER

(Designer/Inspector)


(Signature)

L4041

(License #)

6/9/2023

(Date)



Soil Observation Log

Project ID:

v 04.01.2020

Client: JOHN G & MARY BEKKERUS

Location / Address: 13440 FRAZEE ROAD, FRAZEE, MN 56544

Soil parent material(s): (Check all that apply)

- Outwash
 Lacustrine
 Loess
 Till
 Alluvium
 Bedrock
 Organic Matter

Landscape Position: (select one)

Back/Side Slope

Slope %: 21.0

Slope shape

Convex, Linear

Elevation-relative to benchmark: 74.8

Vegetation:

Grass

Soil survey map units: 776E

776E

Limiting Layer Elevation: 67.8

Weather Conditions/Time of Day:

SUNNY

MORNING

Date

06/09/23

Observation #/Location:

#3

BEGINNING OF 2ND TRENCH

Observation Type:

Auger

Depth (in)

Texture

Rock Frag. %

Matrix Color(s)

Mottle Color(s)

Redox Kind(s)

Indicator(s)

Shape

Structure

Grade

Consistence

0-5 Loamy Sand

<35%

10YR 2/2

None

None

None

Granular

Weak

Friable

5-16 Loamy Sand

<35%

10YR 5/4

None

None

None

Granular

Weak

Friable

16-38 Sand

<35%

10YR 5/4

None

None

None

Single grain

Structureless

Loose

38-58 Sand

<35%

10YR 6/4

None

None

None

Single grain

Structureless

Loose

58-84 Sand

<35%

10YR 7/3

None

None

None

Single grain

Structureless

Loose

Comments

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

JAMES PIPER

(Signature)

L4041

(License #)

6/9/2023

(Date)

(Designer/Inspector)



Preliminary Evaluation Worksheet



1. Contact Information

v 04.01.2020

Property Owner/Client: Date Completed:

Site Address: Project ID:

Email: Phone:

Mailing Address:

Legal Description:

Parcel ID: SEC: TWP: RNG:

2. Flow and General System Information

A. Client-Provided Information

Project Type: New Construction Replacement Expansion Repair

Project Use: Residential Other Establishment:

Residential use: # Bedrooms: Dwelling Sq.ft.: Unfinished Sq. Ft.:

Adults: # Children: # Teenagers:

In-home business (Y/N): If yes, describe:

Water-using devices: (check all that apply)

<input type="checkbox"/> Garbage Disposal/Grinder	<input checked="" type="checkbox"/> Dishwasher	<input type="checkbox"/> Hot Tub*
<input type="checkbox"/> Sewage pump in basement	<input checked="" type="checkbox"/> Water Softener*	<input type="checkbox"/> Sump Pump*
<input type="checkbox"/> Large Bathtub >40 gallons	<input type="checkbox"/> Iron Filter*	<input type="checkbox"/> Self-Cleaning Humidifier*
<input checked="" type="checkbox"/> Clothes Washing Machine	<input checked="" type="checkbox"/> High Eff. Furnace*	<input type="checkbox"/> Other: <input type="text"/>

* Clear water source - should not go into system

Additional current or future uses:

Anticipated non-domestic waste:

The above is complete & accurate:

Client signature & date

B. Designer-determined flow Information

Attach additional information as necessary.

Design Flow: GPD Anticipated Waste Type:


BOD: mg/L TSS: mg/L Oil & Grease: mg/L

3. Preliminary Site Information

A. Water Supply Wells

#	Description	Mn. ID#	Well Depth (ft.)	Casing Depth (ft.)	Confining Layer	STA Setback	Source
1	DEEP					50'	OWNER
2							
3							
4							

Additional Well Information:



Preliminary Evaluation Worksheet



Site within 200' of noncommunity transient well (Y/N)	No	Yes, source: <input style="width: 90%;" type="text"/>
Site within a drinking water supply management area (Y/N)	No	Yes, source: <input style="width: 90%;" type="text"/>
Site in Well Head Protection inner wellhead management zone (Y/N)	No	Yes, source: <input style="width: 90%;" type="text"/>
Buried water supply pipes within 50 ft of proposed system (Y/N)	No	
B. Site located in a shoreland district/area?	No	Yes, name: <input style="width: 90%;" type="text"/>
Elevation of ordinary high water level:	<input style="width: 60%;" type="text"/> ft	Source: <input style="width: 90%;" type="text"/>
Classification: <input style="width: 150%;" type="text"/>	Tank Setback: <input style="width: 60%;" type="text"/> ft.	STA Setbk: <input style="width: 60%;" type="text"/> ft.
C. Site located in a floodplain?	No	Yes, Type(s): <input style="width: 90%;" type="text"/> N/A
Floodplain designation/elevation (10 Year):	<input style="width: 60%;" type="text"/> N/A ft	Source: <input style="width: 90%;" type="text"/> N/A
Floodplain designation/elevation (100 Year):	<input style="width: 60%;" type="text"/> N/A ft	Source: <input style="width: 90%;" type="text"/> N/A
D. Property Line Id / Source:	<input checked="" type="checkbox"/> Owner <input type="checkbox"/> Survey <input checked="" type="checkbox"/> County GIS <input type="checkbox"/> Plat Map <input type="checkbox"/> Other: <input style="width: 100%;" type="text"/>	
E. ID distance of relevant setbacks on map:	<input type="checkbox"/> Water <input type="checkbox"/> Easements <input checked="" type="checkbox"/> Well(s) <input checked="" type="checkbox"/> Building(s) <input checked="" type="checkbox"/> Property Lines <input type="checkbox"/> OHWL <input type="checkbox"/> Other: <input style="width: 100%;" type="text"/>	

4. Preliminary Soil Profile Information From Web Soil Survey (attach map & description)

Map Units:	<input style="width: 95%;" type="text"/> 776E	Slope Range:	<input style="width: 95%;" type="text"/> 15-30 %
List landforms:	<input style="width: 95%;" type="text"/> HILLSLOPES ON MORAINES		
Landform position(s):	<input style="width: 95%;" type="text"/> Back/ Side Slope		
Parent materials:	<input style="width: 95%;" type="text"/> Till		
Depth to Bedrock/Restrictive Feature:	<input style="width: 60%;" type="text"/> >80	in	Depth to Watertable: <input style="width: 60%;" type="text"/> >80
Map Unit Ratings	Septic Tank Absorption Field- At-grade:	<input style="width: 95%;" type="text"/> Extremely Limited	
	Septic Tank Absorption Field- Mound:	<input style="width: 95%;" type="text"/> Extremely Limited	
	Septic Tank Absorption Field- Trench:	<input style="width: 95%;" type="text"/> Extremely Limited	

5. Local Government Unit Information

Name of LGU:	<input style="width: 95%;" type="text"/> BECKER COUNTY
LGU Contact:	<input style="width: 95%;" type="text"/> KYLE VAREBERG
LGU-specific setbacks:	<input style="width: 95%;" type="text"/>
LGU-specific design requirements:	<input style="width: 95%;" type="text"/>
LGU-specific installation requirements:	<input style="width: 95%;" type="text"/>

Notes:



Field Evaluation Worksheet



1. Project Information		v 04.01.2020
Property Owner/Client:	JOHN G & MARY BEKKERUS	Project ID: <input type="text"/>
Site Address:	13440 FRAZEE ROAD, FRAZEE, MN 56544	Date Completed: 6/9/2023
2. Utility and Structure Information		
Utility Locations Identified	<input type="checkbox"/> Gopher State One Call # <input type="text"/>	<input type="checkbox"/> Any Private Utilities: <input type="text"/>
Locate and Verify (see Site Evaluation map)	<input checked="" type="checkbox"/> Existing Buildings	<input type="checkbox"/> Improvements <input type="checkbox"/> Easements <input checked="" type="checkbox"/> Setbacks
3. Site Information		
Vegetation type(s):	Grass	Landscape position: Back/ Side Slope
Percent slope:	21 %	Slope shape: Convex, Linear
		Slope direction: south
Describe the flooding or run-on potential of site:	NONE	
Describe the need for Type III or Type IV system:	NONE	
Note:	<input type="text"/>	
Proposed soil treatment area protected? (Y/N):	Yes	If yes, describe: FLAGGED
4. General Soils Information		
Filled, Compacted, Disturbed areas (Y/N):	No	
If yes, describe:	<input type="text"/>	
Soil observations were conducted in the proposed system location (Y/N):	Yes	
A soil observation in the most limiting area of the proposed system (Y/N):	Yes	
Number of soil observations:	3	Soil observation logs attached (Y/N): Yes
		Percolation tests performed & attached (Y/N): No
5. Phase I. Reporting Information		
	Depth	Elevation
Limiting Condition*:	84 in	80.8 ft
Periodically saturated soil:	<input type="text"/> in	<input type="text"/> ft
Standing water:	>80 in	<input type="text"/> ft
Bedrock:	>80 in	<input type="text"/> ft
Benchmark Elevation:	100.0 ft	Elevations and Benchmark on map? (Y/N): Yes
Benchmark Elevation Location:	ANTENNA PAD	
Differences between soil survey and field evaluation:	<input type="text"/>	
Site evaluation issues / comments:	<input type="text"/>	
Anticipated construction issues:	<input type="text"/>	

**Most Restrictive Depth Identified from List Below*

Soil Texture: medium sand

Percolation Rate: min/inch

Soil Hyd Loading Rate: 1.2 gpd/ft²



Design Summary Page

1. PROJECT INFORMATION v 04.01.2020

Property Owner/Client: <input type="text" value="JOHN G & MARY BEKKERUS"/>	Project ID: <input type="text"/>
Site Address: <input type="text" value="13440 FRAZEE ROAD, FRAZEE, MN 56544"/>	Date: <input type="text" value="07/07/23"/>
Email Address: <input type="text"/>	Phone: <input type="text" value="218-850-0989"/>

2. DESIGN FLOW & WASTE STRENGTH *Attach data / estimate basis for Other Establishments*

Design Flow: <input type="text" value="450"/> GPD	Anticipated Waste Type: <input type="text" value="Residential"/>
BOD: <input type="text" value="<170"/> mg/L	TSS: <input type="text" value="<60"/> mg/L
	Oil & Grease: <input type="text" value="<25"/> mg/L
Treatment Level: <input type="text" value="C"/>	<i>Select Treatment Level C for residential septic tank effluent</i>

3. HOLDING TANK SIZING

Minimum Capacity: Residential = 400 gal/bedroom, Other Establishment = Design Flow x 5.0, Minimum size 1000 gallons

Code Minimum Holding Tank Capacity: Gallons in Tanks or Compartments

Recommended Holding Tank Capacity: Gallons in Tanks or Compartments

Type of High Level Alarm: (Set @ 75% tank capacity)

Comments:

4. SEPTIC TANK SIZING

A. Residential dwellings:

Number of Bedrooms (Residential):

Code Minimum Septic Tank Capacity: Gallons in Tanks or Compartments

Recommended Septic Tank Capacity: Gallons in Tanks or Compartments

Effluent Screen & Alarm (Y/N): Model/Type:

B. Other Establishments:

Waste received by: GPD x Days Hyd. Retention Time

Code Minimum Septic Tank Capacity: Gallons in Tanks or Compartments

Recommended Septic Tank Capacity: Gallons in Tanks or Compartments

Effluent Screen & Alarm (Y/N): Model/Type:

5. PUMP TANK SIZING

Pump Tank 1 Capacity (Minimum): <input type="text"/> Gal	Pump Tank 2 Capacity (Minimum): <input type="text"/> Gal
Pump Tank 1 Capacity (Recommended): <input type="text"/> Gal	Pump Tank 2 Capacity (Recommended): <input type="text"/> Gal
Pump 1 <input type="text"/> GPM Total Head <input type="text"/> ft	Pump 2 <input type="text"/> GPM Total Head <input type="text"/> ft
Supply Pipe Dia. <input type="text"/> in Dose Vol: <input type="text"/> gal	Supply Pipe Dia. <input type="text"/> Dose Vol: <input type="text"/> Gal



Design Summary Page



6. SYSTEM AND DISTRIBUTION TYPE		Project ID:	
Soil Treatment Type:	<input type="text" value="Trench"/>	Distribution Type:	<input type="text" value="Gravity Distribution"/>
Elevation Benchmark:	<input type="text" value="100"/> ft	Benchmark Location:	<input type="text" value="ANTENNA PAD"/>
MPCA System Type:	<input type="text" value="Type I"/>	Distribution Media:	<input type="text" value="Registered Product:"/> <input type="text" value="Chamber High Capacity"/>
Type III/IV Details:	<input type="text"/>		

7. SITE EVALUATION SUMMARY:			
Describe Limiting Condition: <input type="text" value="Depth of Observation"/>			
Layers with >35% Rock Fragments? (yes/no) <input type="text" value="No"/> If yes, describe below: % rock and layer thickness, amount of soil credit and any additional information for addressing the rock fragments in this design.			
Note: <input type="text"/>			
	Depth	Depth	Elevation of Limiting Condition
Limiting Condition:	<input type="text" value="84"/> inches	<input type="text" value="7.0"/> ft	<input type="text" value="80.80"/> ft
Minimum Req'd Separation:	<input type="text" value="36"/> inches	<input type="text" value="3.0"/> ft	<i>Critical for system compliance</i>
Code Max System Depth:	<input type="text" value="48"/> inches	<input type="text" value="4.0"/> ft	Elevation <input type="text" value="83.80"/> ft
This is the maximum depth to the bottom of the distribution media for required separation. Negative Depth (ft) means it must be a mound.			
Soil Texture:	<input type="text" value="Sand"/>		
Soil Hyd. Loading Rate:	<input type="text" value="1.20"/> GPD/ft ²	Percolation Rate:	<input type="text"/> MPI
Contour Loading Rate:	<input type="text" value="6"/>	Note:	<input type="text"/>
Measured Land Slope:	<input type="text" value="21.0"/> %	Note:	<input type="text"/>
Comments:	<input type="text"/>		

8. SOIL TREATMENT AREA DESIGN SUMMARY			
Trench:			
Dispersal Area	<input type="text" value="300"/> ft ²	Sidewall Depth	<input type="text" value="12"/> in
Total Lineal Feet	<input type="text" value="100"/> ft	No. of Trenches	<input type="text" value="4"/>
Contour Loading Rate	<input type="text" value="6.0"/> ft	Length	<input type="text" value="75"/> ft
		Trench Width	<input type="text" value="3"/> ft
		Code Max. Trench Depth	<input type="text" value="48.0"/> in
		Designed Trench Depth	<input type="text" value="36.0"/> in
Bed:			
Dispersal Area	<input type="text"/> ft ²	Sidewall Depth	<input type="text"/> in
Bed Width	<input type="text"/> ft	Bed Length	<input type="text"/> ft
		Maximum Bed Depth	<input type="text"/> in
		Designed Bed Depth	<input type="text"/> in
Mound:			
Dispersal Area	<input type="text"/> ft ²	Bed Length	<input type="text"/> ft
Absorption Width	<input type="text"/> ft	Clean Sand Lift	<input type="text"/> ft
Upslope Berm Width	<input type="text"/> ft	Downslope Berm	<input type="text"/> ft
Total System Length	<input type="text"/> ft	System Width	<input type="text"/> ft
		Berm Width (0-1%)	<input type="text"/> ft
		Endslope Berm Width	<input type="text"/> ft
		Contour Loading Rate	<input type="text"/> gal/ft

Project ID:



Design Summary Page



At-Grade:

Bed Width	<input type="text"/>	ft	Bed Length	<input type="text"/>	ft	Finished Height	<input type="text"/>	ft
Contour Loading Rate	<input type="text"/>	gal/ft	Upslope Berm	<input type="text"/>	ft	Downslope Berm	<input type="text"/>	ft
Endslope Berm	<input type="text"/>	ft	System Length	<input type="text"/>	ft	System Width	<input type="text"/>	ft

Level & Equal Pressure Distribution

No. of Laterals	<input type="text"/>	Perforation Spacing	<input type="text"/>	ft	Perforation Diameter	<input type="text"/>	in	
Lateral Diameter	<input type="text"/>	in	Min Dose Volume	<input type="text"/>	gal	Max Dose Volume	<input type="text"/>	gal

Non-Level and Unequal Pressure Distribution

	Elevation (ft)	Pipe Size (in)	Pipe Volume (gal/ft)	Pipe Length (ft)	Perf Size (in)	Spacing (ft)	Spacing (in)	
Lateral 1								Minimum Dose Volume <input type="text"/> gal
Lateral 2								
Lateral 3								Maximum Dose Volume <input type="text"/> gal
Lateral 4								
Lateral 5								
Lateral 6								

9. Additional Info for At-Risk, HSW or Type IV Design

A. Starting BOD Concentration = Design Flow X Starting BOD (mg/L) X 8.35 ÷ 1,000,000

gpd X mg/L X 8.35 ÷ 1,000,000 = lbs. BOD/day

B. Target BOD Concentration = Design Flow X Target BOD (mg/L) X 8.35 ÷ 1,000,000

gpd X mg/L X 8.35 ÷ 1,000,000 = lbs. BOD/day

Lbs. BOD To Be Removed:

PreTreatment Technology: *Must Meet or Exceed Target

Disinfection Technology: *Required for Levels A & B

C. Organic Loading to Soil Treatment Area:

mg/L X gpd x 8.35 ÷ 1,000,000 ÷ ft² = lbs./day/ft²

10. Comments/Special Design Considerations:

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

<input type="text"/> JAMES PIPER (Designer)	<input type="text"/> (Signature)	<input type="text"/> L4041 (License #)	<input type="text"/> 7/7/2023 (Date)
--	-------------------------------------	---	---

1. SYSTEM SIZING: Project ID: v 04.01.2020

A. Design Flow: GPD

B. Code Maximum Depth: inches Designers Maximum Depth: inches

C. Soil Loading Rate: GPD/ft² Contour Loading Rate: gal/ft

D. Required Bottom Area: Design Flow ÷ Soil Loading Rate
 GPD ÷ GPD/ft² = ft²


E. Select Dispersal Media: Registered Product: Registered Media
 (selection required)

F. Select Distribution Method: Notes:

G. Is distribution media installed in contact with sand or loamy sand or with a percolation rate of 0.1 to 5 mpi?
 If yes, Indicate distribution or treatment method:

2. TRENCH CONFIGURATION

A. Initial required trench bottom area (ft ²): (from 1.D)	Sidewall Absorption (inches)	Bottom Area Reduction	Bottom Area Multiplier	Design trench bottom area
375	6 to 11	0%	1	375
	12 to 17	20%	0.8	300
	18 to 23	34%	0.66	248
	24	40%	0.6	225



B. Select Sidewall Height: inches = ft

C. Design Bottom Area: ft²

D. Select Trench/Registered Width: ft

E. Total Designed Trench Length: Bottom Area ÷ Trench Width
 ft² ÷ ft = ft

F. Calculate Minimum length of each trench based on Contour Loading Rate: Design Flow ÷ CLR =
 gpd ÷ gal/ft = ft

G. Rapidly Permeable Soil Design Considerations:

15% Trench Distribution = Required Bottom Area x 15%.
 ft² x 15% = ft²

Length Trenches at 15%: Trench area ÷ Trench Width
 ft² ÷ ft = ft

H. Number of Trenches: Based on CLR minimum length Based on 15% sections
 Designed Number of Trenches:

I. Equal Length per Trench = Actual Trench Length ÷ Number of Trenches
 ft ÷ = ft

J. Select Trench Spacing: ft (typically 5 - 12 ft from center to center)

K. Calculate Lawn Area: Trench Length X Trench Spacing
 ft X ft = ft² lawn area

Check registered product information for specific application details and design

4. ROCK MATERIALS

Project ID:

A. Select Depth Required to Cover Distribution Pipe: ft (0.33 ft for pressure, 0.5 ft for gravity)

B. Calculate Rock Volume: (Sidewall Height + Depth to Cover Pipe X Bottom Area = cubic feet ÷ 27 = cubic yards
(ft + ft) X ft² = ft³ ÷ 27 yd³

5. REGISTERED PRODUCTS MATERIALS

A. Registered Product: Model:

B. Enter the Registered Product Component Length: ft

C. Number of Components = Minimum Total Length Required divided by Component Length (Round up)

ft ÷ ft = components

I. Actual Total Trench Length = Number of Components X Component Length:

components X ft = ft

Comments:

1. Tank Specifications Project ID: _____ v 04.01.2020

A. Tank Manufacturer: Tank Model:

B. Outside Tank Dimensions and Specifications: Tank Use:

Length: in Width: in Height: in Diameter: in

Length: ft Width: ft Height: ft Radius of Tank: in

2. Outside Volume of Tank

Rectangular Tank	Circular Tank
A. Area of Tank = Length (ft) X Width (ft) <input type="text" value="8.0"/> ft X <input type="text" value="5.7"/> ft = <input type="text" value="45.3"/> ft ²	A. Area of Tank = πr^2 (3.14 X (Radius of Tank) ²) 3.14 X <input type="text"/> ft ² = <input type="text"/> ft ²
B. Volume of Tank = Area of Tank (2.A) X Height (ft) <input type="text" value="45.3"/> ft ² X <input type="text" value="5.1"/> ft = <input type="text" value="231.4"/> ft ³	B. Volume of Tank = Area of Tank X Height (ft) <input type="text"/> ft ² X <input type="text"/> ft = <input type="text"/> ft ³

3. Force of Tank Weight (F_{TW})

Weight of Tank (provided by manufacturer) lbs/ft³

4. Force of Soil Weight Over Tank (F_{SW})

<p>A. Depth of Cover Over Tank: <input type="text" value="24"/> in <input type="text" value="2.0"/> ft</p> <p>B. Weight of Soil Per Cubic Foot: <input type="text" value="120"/> lbs/ft³</p> <p>C. Volume of Soil Over Tank = Depth of Cover (ft) X Area of Tank (ft²) <input type="text" value="2.0"/> ft X <input type="text" value="45.3"/> ft² = <input type="text" value="90.7"/> ft³</p> <p>D. Weight of Soil Over Tank = Volume of Soil Over Tank X Weight of Soil Per Cubic Foot <input type="text" value="90.7"/> ft³ X <input type="text" value="120"/> lbs/ft³ = <input type="text" value="10,880.0"/> lbs <i>Note: Assumes saturation does not get over the lid of the tank</i></p>	<table border="1"> <thead> <tr> <th>Soil Type</th> <th>Weight of Soil (lbs/ft³)</th> </tr> </thead> <tbody> <tr> <td>Sandy</td> <td>120</td> </tr> <tr> <td>Loamy</td> <td>100</td> </tr> <tr> <td>Clay</td> <td>90</td> </tr> </tbody> </table>	Soil Type	Weight of Soil (lbs/ft ³)	Sandy	120	Loamy	100	Clay	90
Soil Type	Weight of Soil (lbs/ft ³)								
Sandy	120								
Loamy	100								
Clay	90								

5. Buoyant Force (F_B)


Buoyant Force (F_B) = Outside Volume of Tank X Weight of Water Per Cubic Foot (62.4 lbs/ft³) X 1.2 (Safety Fctr)

X 62.4 lbs/ft³ X 1.2 = lbs

6. Evaluation of Net Forces

A. Downward Force = Force of Tank Weight (F_{TW}) + Force of Soil Weight of Soil (F_{SW})
 lbs + lbs = lbs

B. Net Difference = Downward Force - Buoyant Force Including Safety Factor
 lbs - lbs = lbs



If the Net Difference is negative, countermeasures will need to be taken to prevent the tank from floating out of the ground.

Comments/Solution:

Becker County, Minnesota

776E—Snellman-Sugarbush complex, 15 to 30 percent slopes

Map Unit Setting

National map unit symbol: fbpn
Elevation: 800 to 2,000 feet
Mean annual precipitation: 20 to 28 inches
Mean annual air temperature: 37 to 45 degrees F
Frost-free period: 90 to 150 days
Farmland classification: Not prime farmland

Map Unit Composition

Snellman and similar soils: 55 percent
Sugarbush and similar soils: 35 percent
Minor components: 10 percent
Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Snellman

Setting

Landform: Hillslopes on moraines
Landform position (two-dimensional): Summit, shoulder, backslope
Down-slope shape: Convex
Across-slope shape: Linear
Parent material: Loamy glacial till

Typical profile

A - 0 to 3 inches: sandy loam
E - 3 to 14 inches: loamy sand
Bt - 14 to 26 inches: sandy clay loam
Bk,C - 26 to 60 inches: sandy loam

Properties and qualities

Slope: 15 to 30 percent
Depth to restrictive feature: More than 80 inches
Drainage class: Well drained
Capacity of the most limiting layer to transmit water (Ksat): Moderately high to high (0.57 to 1.98 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None
Calcium carbonate, maximum content: 15 percent
Available water supply, 0 to 60 inches: Moderate (about 8.3 inches)

Interpretive groups

Land capability classification (irrigated): None specified
Land capability classification (nonirrigated): 6e
Hydrologic Soil Group: B

10/2/2023
12:00



Becker County Planning & Zoning
915 Lake Ave
Detroit Lakes, MN 56501
(218) 846-7314
www.co.becker.mn.us

Septic Permit

Permit #: SS2023-1764

Owner & Property Information

Owner Name:	JOHN BEKKERUS	Parcel #:	030169000
Mailing Address:	JOHN BEKKERUS 13440 FRAZEE RD FRAZEE MN 56544	Secondary Parcel #:	
Phone #:	218-850-0989	Site Address:	13440 FRAZEE RD
Lake/River(1000/300):	No	Township - Sec/Twp/Rng:	BURLINGTON - 17/138/040
Lake/River Name:		Designer:	JenCo Services, LLC, L4041 (James Piper)
Pond/Wetland(50):	No	Installer:	Graham Septic LLC, L4132 (Timothy M Graham and Timothy L Graham)

Specifications

Tank to be Installed:	Compartmented Tank	Type of Drainfield:	Chamber Trench
Total # Tanks Installed:	1	Full Size of Drainfield:	375
System Status:	Replacement System	Reduced/Warrantied Size:	300
System Serves:	Full-Time Dwelling	Absorbtion Area Size:	300
Number of Bedrooms:	3	Rock Depth:	
Design Flow/GPD:	450	Chamber Type and Number:	HIGH CAPACITY, 25
Garbage Disposal?	No	Chamber Trench SqFt/Chamber:	12
Size of Lift Pump:		Is System Pressurized?	No
Size of Lift Line:		Alarm?	No
Soil Sizing Factor:	.83	Type of Alarm:	

Setbacks

Road Type:	Public / Township	Right of Way Marked:	No
Tank Dist to Road:	+100'	Drainfield Dist to Road:	+100'
Tank Dist to Closest Prop Line:	+20'	Drainfield Dist to Closest Prop Line:	+20'
Tank Dist to Nearest Structure:	+50'	Drainfield Dist to Nearest Structure:	+100'
Tank Dist to Well:	+50'	Drainfield Dist to Well:	+50'
Tank Dist to OHW:		Drainfield Dist to OHW:	
Tank Dist to Pond/Wetland:		Drainfield Dist to Pond/Wetland:	
Tank Dist to Pressure Line:	+50'	Drainfield Dist to Pressure Line:	+50'

Other Information

Date Approved:	07/10/2023
Permit Fee:	\$225.00
Receipt Number:	253334800
Date Paid:	09/06/2023 9:54 PM CDT
Notes:	Install a 1000 gallon septic tank and a chamber trench drainfield using 25 high capacity chambers

Zoning Office Signature:

Denise Gubrud

PERMIT MUST BE POSTED AT JOB SITE. PERMIT EXPIRES ONE YEAR FROM DATE PAID.

** Please schedule for inspection prior to installation! **



