



Minnesota Pollution
Control Agency

520 Lafayette Road North
St. Paul, MN 55155-4194

Existing Subsr

Compliance Inspection Form



060907211

Inspection results based on Minnesota Pollution Control Agency (MPCA) requirements and attached forms – additional local requirements may also apply.

Submit completed form to Local Unit of Government (LUG) and system owner within 15 days

For local tracking purposes:

System Status

System status on date (mm/dd/yyyy): 4/13/2016

☒ **Compliant – Certificate of Compliance**

(Valid for 3 years from report date, unless shorter time frame outlined in Local Ordinance.)

☐ **Noncompliant – Notice of Noncompliance**

(See Upgrade Requirements on page 3.)

Reason(s) for noncompliance (check all applicable)

- ☐ Impact on Public Health (Compliance Component #1) – Imminent threat to public health and safety
- ☐ Other Compliance Conditions (Compliance Component #3) – Imminent threat to public health and safety
- ☐ Tank Integrity (Compliance Component #2) – Failing to protect groundwater
- ☐ Other Compliance Conditions (Compliance Component #3) – Failing to protect groundwater
- ☐ Soil Separation (Compliance Component #4) – Failing to protect groundwater
- ☐ Operating permit/monitoring plan requirements (Compliance Component #5) – Noncompliant

Property Information

Parcel ID# or Sec/Twp/Range: 060907211

Property address: 15356 trillium trail

Reason for inspection: property sale

Property owner: CURTIS TEIKEN

Owner's phone: _____

or Tess/lee

Owner's representative: _____

Representative phone: _____

Local regulatory authority: BECKER CO ZONING

Regulatory authority phone: 218-846-7314

Brief system description: 1500 GAL 2/COMP TANK WITH 1343 SQ FT CHAMBER DRAINFIELD

Comments or recommendations:

TANK NEEDS PUMPING

Certification

I hereby certify that all the necessary information has been gathered to determine the compliance status of this system. No determination of future system performance has been nor can be made due to unknown conditions during system construction, possible abuse of the system, inadequate maintenance, or future water usage.

Inspector name: RICK RENNER

Certification number: 7202

Business name: RENNER EXC LLC

License number: 2567

Inspector signature: *Rick Renner*

Phone number: 439-3514

Necessary or Locally Required Attachments


☐ Soil boring logs

☒ System/As-built drawing

☒ Forms per local ordinance

☐ Other information (list): _____

(N)



1. Impact on Public Health – Compliance component #1 of 5**Compliance criteria:**

System discharges sewage to the ground surface.	☐ Yes ☒ No
---	---

System discharges sewage to drain tile or surface waters.	☐ Yes ☒ No
---	---

System causes sewage backup into dwelling or establishment.	☐ Yes ☒ No
---	---

Any "yes" answer above indicates the system is an imminent threat to public health and safety.

Comments/Explanation:

INSPECTION PIPES WERE MISSING

Verification method(s):

- ☒ Searched for surface outlet
- ☒ Searched for seeping in yard/backup in home
- ☐ Excessive ponding in soil system/D-boxes
- ☐ Homeowner testimony (See Comments/Explanation)
- ☐ "Black soil" above soil dispersal system
- ☐ System requires "emergency" pumping
- ☐ Performed dye test
- ☐ Unable to verify (See Comments/Explanation)
- ☐ Other methods not listed (See Comments/Explanation)

2. Tank Integrity – Compliance component #2 of 5**Compliance criteria:**

System consists of a seepage pit, cesspool, drywell, or leaching pit.	☐ Yes ☒ No
---	---

Seepage pits meeting 7080.2550 may be compliant if allowed in local ordinance.

Sewage tank(s) leak below their designed operating depth.	☐ Yes ☒ No
---	---

If yes, which sewage tank(s) leaks:

Any "yes" answer above indicates the system is failing to protect groundwater.

Comments/Explanation:**Verification method(s):**

- ☒ Probed tank(s) bottom
- ☒ Examined construction records
- ☐ Examined Tank Integrity Form (Attach)
- ☐ Observed liquid level below operating depth
- ☐ Examined empty (pumped) tanks(s)
- ☐ Probed outside tank(s) for "black soil"
- ☐ Unable to verify (See Comments/Explanation)
- ☐ Other methods not listed (See Comments/Explanation)

3. Other Compliance Conditions – Compliance component #3 of 5

- a. Maintenance hole covers are damaged, cracked, unsecured, or appear to be structurally unsound. ☐ Yes* ☒ No ☐ Unknown
 - b. Other issues (electrical hazards, etc.) to immediately and adversely impact public health or safety. ☐ Yes* ☒ No ☐ Unknown
- *System is an imminent threat to public health and safety.**

Explain:

- c. System is non-protective of ground water for other conditions as determined by inspector. ☐ Yes* ☒ No
- *System is failing to protect groundwater.**

Explain:

4. Soil Separation – Compliance component #4 of 5Date of installation: 11/22/2004 ☐ Unknown
(mm/dd/yyyy)Shoreland/Wellhead protection/Food beverage lodging? ☐ Yes ☒ No**Compliance criteria:**

For systems built prior to April 1, 1996, and not located in Shoreland or Wellhead Protection Area or not serving a food, beverage or lodging establishment:

Drainfield has at least a two-foot vertical separation distance from periodically saturated soil or bedrock.

☐ Yes ☐ No

Non-performance systems built April 1, 1996, or later or for non-performance systems located in Shoreland or Wellhead Protection Areas or serving a food, beverage, or lodging establishment:

Drainfield has a three-foot vertical separation distance from periodically saturated soil or bedrock.*

☒ Yes ☐ No

"Experimental", "Other", or "Performance" systems built under pre-2008 Rules; Type IV or V systems built under 2008 Rules (7080.2350 or 7080.2400 (Advanced Inspector License required)

Drainfield meets the designed vertical separation distance from periodically saturated soil or bedrock.

☐ Yes ☐ No**Any "no" answer above indicates the system is failing to protect groundwater.****Verification method(s):**

Soil observation does not expire. Previous soil observations by two independent parties are sufficient, unless site conditions have been altered or local requirements differ.

- ☒ Conducted soil observation(s) (Attach boring logs)
☐ Two previous verifications (Attach boring logs)
☐ Not applicable (Holding tank(s), no drainfield)
☐ Unable to verify (See Comments/Explanation)
☐ Other (See Comments/Explanation)

Comments/Explanation:**Indicate depths or elevations**

A. Bottom of distribution media	2.5'
B. Periodically saturated soil/bedrock	7'+
C. System separation	3'+
D. Required compliance separation*	3'

*May be reduced up to 15 percent if allowed by Local Ordinance.

5. Operating Permit and Nitrogen BMP* – Compliance component #5 of 5 ☒ Not applicableIs the system operated under an Operating Permit? ☐ Yes ☐ No If "yes", A below is requiredIs the system required to employ a Nitrogen BMP? ☐ Yes ☐ No If "yes", B below is required

BMP = Best Management Practice(s) specified in the system design

If the answer to both questions is "no", this section does not need to be completed.**Compliance criteria**a. Operating Permit number: _____ ☐ Yes ☐ No

Have the Operating Permit requirements been met?

b. Is the required nitrogen BMP in place and properly functioning? ☐ Yes ☐ No**Any "no" answer indicates Noncompliance.**

Upgrade Requirements (Minn. Stat. § 115.55) An imminent threat to public health and safety (ITPHS) must be upgraded, replaced, or its use discontinued within ten months of receipt of this notice or within a shorter period if required by local ordinance. If the system is failing to protect ground water, the system must be upgraded, replaced, or its use discontinued within the time required by local ordinance. If an existing system is not failing as defined in law, and has at least two feet of design soil separation, then the system need not be upgraded, repaired, replaced, or its use discontinued, notwithstanding any local ordinance that is more strict. This provision does not apply to systems in shoreland areas, Wellhead Protection Areas, or those used in connection with food, beverage, and lodging establishments as defined in law.

Repts
67618-
291745

Onsite Septic System Site Evaluation/Design

1. PROPERTY DATA (as it appears on the tax statement)

Parcel Number(s) of property system will be installed R06,0907,211
(if parcel is a new split and a parcel number has not yet been issued, indicate the main parcel number from which the new parcel has been split from)

Section 11 Township 138 Range 043 Township Name Cormorant

Lake Name None Lake Classification _____

Legal Description: _____

Project Address: Sec 11 Lady Slipper Lot 11 Blk 01 - 159 AC

2. PROPERTY OWNER INFORMATION (as it appears on the tax statement, purchase agreement or deed).

Trend development

Owner's First Name Jason Owner's Last Name Francis

Mailing Address _____ City, State, Zip _____

Phone Number 218-531-0055

3. DESIGNER/INSTALLER INFORMATION

Designer Name Rick Renner Company Name Renner Excavating License # 2567

Address 14306 Co Hwy 11 Audubon Phone Number 218-439-3514 849-0239

Installer Name Same Company Name _____ License # _____

Address _____ Phone Number _____

4. SYSTEM DESIGN INFORMATION

Date of Site Evaluation 10-8-04

EXISTING SYSTEM STATUS - Check One

☒ No existing system-new structure
☐ Cesspool/Seepage
☐ Failing (other than cesspool)
☐ Undersized
☐ Replacement or repair to existing

What will new system serve? Check one

☒ Dwelling
☐ Resort/Commercial
☐ Commercial (non resort)
☐ Other - explain below

Design Flow 600 Gallons Per Day
Number of Bedrooms 4
Garbage Disposal ☒ Yes ☐ No
Grinder Pump in House ☒ Yes ☐ No
Lift station in House ☐ Yes ☐ No

Well Depth None
Depth of other wells within
100 ft of system _____

Original Soil ☒ Compacted Soil _____
Type of Soil Observation
☐ Pit ☒ Probe ☒ Boring
Depth to Restricting Layer >84"
Maximum Depth of System 48"

Size of All Tanks to Be installed
1500 gal Septic Tank 2 comp
____ gal Lift Station
____ gal Holding Tank
____ gal Other Tanks

Type of Drainfield Medium to be used
☒ Chamber
☒ H10 EQ36
____ Drainfield Rock
____ Rock Depth
____ Gravelless
____ Experimental
____ No Drainfield

Type of Alarm _____
Size of Lift Pump None
Size of Lift Line _____

Type of Drainfield to be installed
☒ Trench
____ At-grade
____ Pressure Bed
____ Seepage Bed
____ Mound

Size of Drainfield sq ft to be installed
1343 sq ft
____ sq ft
____ sq ft
____ sq ft
____ sq ft

SETBACKS

	TANK	DRAINFIELD
Distance to Well	<u>None</u>	<u>None</u>
Distance to Building	<u>12'</u>	<u>> 20'</u>
Distance to Property Line	<u>30'</u>	<u>10'</u>
Distance to OHW	<u>> 84"</u>	<u>> 84"</u>
Distance to Pressure Line	<u>> 20'</u>	<u>> 20'</u>

Perc Rate _____ Soil Sizing Factor 2.2 *If SSF other than .83, attach Perc Test Data

Depth	Texture	Color	Structure	Depth	Texture	Color	Structure
0-9"	Top Soil	^{104R} 2/2	Blocky	0-10"	Top Soil	^{104R} 2/2	Blocky
9-23"	clay loam	^{104R} 3/3	Blocky	10"-27"	clay loam	^{104R} 3/3	Blocky
23"-46"	clay loam	^{104R} 5/6	Blocky	27"-46"	clay loam	^{104R} 5/6	Blocky
46"-84"	clay loam	^{104R} 5/6	Blocky	46"-84"	clay loam	^{104R} 5/6	Blocky

5. DESIGNER'S CERTIFIED STATEMENT

I, Rick Renner certify that I have completed the preceding design work in accordance with all applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment System Ordinance).

Rick Renner 10-12-04
Signature of Designer Date

*****FOR OFFICE USE ONLY*****
Application Approved by: Feb. Moltz Date: 10-13-04
Amount Paid 100 Receipt Number _____ Permit Number _____

CERTIFICATE OF COMPLIANCE

() Certificate Is Hereby Denied
(X) Certificate Is Hereby Granted Based upon the Application, addendum from, plans, specifications and all other supporting data. With property maintenance, this system can be expected to function satisfactory, however, this is not a guarantee.

Laird A Stoll ISTB inspector 11/22/04
Signature Title Date
(Certificate of Compliance is not valid unless signed by a Registered Qualified Employee)
Date System Installed 11/17/04 Inspected by Laird A Stoll

Size of All Tanks to
Be installed
1500 gal Septic Tank 2 comp
____ gal Lift Station
____ gal Holding Tank
____ gal Other Tanks

Type of Drainfield Medium
to be used
☒ Chamber
☒ H10 EQ36
____ Drainfield Rock
____ Rock Depth
____ Gravelless
____ Experimental
____ No Drainfield

Type of Alarm _____
Size of Lift Pump None
Size of Lift Line _____

Type of Drainfield to be installed
☒ Trench
____ At-grade
____ Pressure Bed
____ Seepage Bed
____ Mound
Size of Drainfield sq ft to be installed
1343 sq ft
____ sq ft
____ sq ft
____ sq ft
____ sq ft

SETBACKS
TANK DRAINFIELD
Distance to Well None None
Distance to Building 12' >20
Distance to Property Line 30' 10'
Distance to OHW >84" >84"
Distance to Pressure Line >20' >20'

Perc Rate _____ Soil Sizing Factor 2.2 *If SSF other than .83, attach Perc Test Data

Depth	Texture	Color	Structure	Depth	Texture	Color	Structure
0-9"	Top Soil	^{10YR} 2/2	Blocky	0-10"	Top Soil	^{10YR} 2/2	Blocky
9-23"	Clay loam	^{10YR} 3/3	Blocky	10"-27"	clay loam	^{10YR} 3/3	Blocky
23"-46"	Clay loam	^{10YR} 5/6	Blocky	27"-46"	clay loam	^{10YR} 5/6	Blocky
46"-84"	clay loam	^{10YR} 5/6	Blocky	46"-84"	clay loam	^{10YR} 5/6	Blocky

5. DESIGNER'S CERTIFIED STATEMENT

I, Rick Renner certify that I have completed the preceding design work in accordance with all
(Print Name of Designer)
applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment
System Ordinance).

Rick Renner
Signature of Designer

10-12-04
Date

*****FOR OFFICE USE ONLY*****
Application Approved by: Heb. Moltz Date: 10-13-04
Amount Paid 100 Receipt Number _____ Permit Number _____

CERTIFICATE OF COMPLIANCE

() Certificate Is Hereby Denied
(X) Certificate is Hereby Granted Based upon the Application, addendum from, plans, specifications and all other supporting data.
With property maintenance, this system can be expected to function satisfactory, however, this is not a guarantee.

Jaird Stoll
Signature

ITS inspector
Title

11/22/04
Date

(Certificate of Compliance is not valid unless signed by a Registered Qualified Employee)
Date System Installed 11/17/04 Inspected by Jaird Stoll

