



100684803

Compliance Inspection Form



Control Agency
520 Lafayette Road North
St. Paul, MN 55155-4194

Existing Subsurface Sewage Treatment Systems (SSTS)

Instructions on page 7

Parcel number: 100684803

System status: Compliant Noncompliant
(based on all compliance requirements)

PARCEL:	_____
APP:	<u>SEPTIC</u>
YEAR:	<u>2000</u>
SCANNED:	_____

Summary Form

Property Information

Property owner name(s): Chuck Blonigan
 Property address: 31378 SW Pickerel Lake Rd
 Property owner's address (if different): _____
 County: Becker Property owner phone: 847-3695 Permitting authority: Becker County Zoning
 Date system constructed: ? Reason for inspection: Building Permit

System Description

Brief system description: septic Tank, Lift Station & Drainfield
 Local permit number: _____ Number of bedrooms: 3 Design flow rate: 450

Is the system:

- | | | | |
|---|---|--|---|
| In Shoreland area? | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No | In Wellhead Protection Area? | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| An U.S. Environmental Protection Agency (EPA) Class V Injection Well? | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | System serving a Minnesota Department of Health (MDH) licensed facility? | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |

Compliance Status (Based on state requirements – additional local requirements may also apply.)

Based on the information gathered and reported on attached forms, the compliance status of this system is (check one):

- Certificate of Compliance – valid until (3 years from date of report): _____
 Notice of Noncompliance - For Noncompliant systems:

The reason for noncompliance is: _____

This noncompliant system is classified as (check one below):

- Imminent threat to public health & safety Failing to protect ground water Not in compliance with operating permit

Certification (Completed form must be submitted to the local unit of government within 15 days.)

I hereby certify that all the necessary information has been gathered to determine the compliance status of this system. No determination of future system performance has been nor can be made due to unknown conditions during system construction, possible abuse of the system, inadequate maintenance, or future water usage.

Name: Richard Vareberg Certification number: _____
 Business license name and number: Vareberg Backhoe Service 1910 or _____
 Name of local unit of government: _____
 Signature: [Signature] Date: 5-23-11

Required Attachments

Inspector Complete: This Inspection Report is _____ pages long.

- Check compliance forms attached: Hydraulic Performance Tank Integrity Soil Separation Operating Permit Form (if applicable) System drawing/As-built drawing An assessment of any local requirements that are different from what is required on this form Soil Boring Logs Abandonment form (if appropriate) Other information (list): _____

Upgrade Requirements (derived from Minn. Stat. § 115.55) An imminent threat to public health and safety (ITPHS) must be upgraded, replaced, or its use discontinued within ten months of receipt of this notice or within a shorter period if required by local ordinance. If the system is failing to protect ground water, the system must be upgraded, replaced, or its use discontinued within the time required by local ordinance. If an existing system is not failing as defined in law, and has at least two feet of design soil separation, then the system need not be upgraded, repaired, replaced, or its use discontinued, notwithstanding any local ordinance that is more strict. This provision does not apply to systems in shoreland areas, Wellhead Protection Areas, or those used in connection with food, beverage, and lodging establishments as defined in law.

Parcel number: _____

System status: Compliant Noncompliant
(as determined by this form)

PARCEL:
APP: SEPTIC
YEAR: 2009

Hydraulic Performance and Other Compliance Compliance Issue #1 of 4

SCANNED: _____

Date of observation: _____ Reason for observation: _____

This form expires upon next inspection or in three years, whichever occurs first: _____

Compliance questions/criteria: (Required) (Check the appropriate box)

Does the system discharge sewage to the ground surface?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Does the system discharge sewage to drain tile or surface waters?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Does the system cause sewage backup into dwelling or establishment?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Do other situations exist that have the potential to immediately and adversely impact or threaten public health or safety (electrical, unsafe covers, etc.)?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

Any "yes" answer indicates that the system is an imminent threat to public health and safety.

Does the system pose a threat to ground water for any conditions deemed non-protective as determined by the inspector?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
--	---

"Yes" indicates that the system is failing to protect ground water. If "yes", describe the condition noted:

Verification Method*: (Optional) (Check the appropriate box)

- Searched for surface outlet
- Performed hydraulic test
- Searched for seeping in yard
- Checked for backup in home
- Excessive ponding in soil system/D-boxes
- Homeowner testimony
- Examined for surging in tank
- "Black soil" above soil dispersal system
- System requires "emergency" pumping
- Performed dye test
- Other: _____

** No standard protocol exists. This list is not exhaustive, in sequential order, nor does it indicate which combinations are necessary to make this determination.*

Certification

This form is to be completed and attached to the Summary Form of the Minnesota Pollution Control Agency's (MPCA) **Compliance Inspection Form for Existing Subsurface Sewage Treatment Systems**. Observations, interpretations, and conclusions must be completed by an inspector. Completed form must be submitted to the local unit of government within 15 days: _____

Property owner name(s): _____

Property address: _____

Property owner's address (if different): _____

County: _____ Phone: _____

I hereby certify that I personally made the observations, interpretations, and conclusions reported on this form and that they are correct.

Name: _____ Certification number: _____

Business license name and number: _____ or

Name of local unit of government: _____

Signature: _____ Date: _____

Parcel number: _____

System status: Compliant Noncompliant
(as determined by this form)

PARCEL:
APP: SEPTIC
YEAR: 2000
SCANNED:

Tank Integrity and Safety Compliance

Compliance Issue #2 of 4

Date of observation: _____ Reason for observation: _____
This form expires on (three years): _____

Compliance questions/criteria: (Required)

(Check the appropriate box)

Does the system consist of a seepage pit*, cesspool, drywell, or leaching pit?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Do any sewage tank(s) leak below their designed operating depth?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

If yes, identify which sewage tank leaks. _____
Any "yes" answer indicates that the system is failing to protect ground water.

* Seepage pits meeting 7080.2550 may be compliant if allowed in ordinance by local permitting authority.

Verification Method** (Optional)

(Check the appropriate box)

- Probed tank bottom
- Observed low liquid level
- Examined construction records
- Examined empty (pumped) tank
- Probed outside tank for "black soil"
- Pressure/vacuum check
- Other: _____

** No standard protocol exists. This list is not exhaustive, in sequential order, nor does it indicate which combinations are necessary to make this determination.

Safety Check

1. Are any maintenance hole covers damaged, cracked, or appeared to be structurally unsound? Yes* No
2. Were all maintenance hole covers replaced in a secured manner (e.g., all screws replaced)? Yes No*
3. Was secondary access restraint present (safety pan, second cover, or safety netting) – highly recommended. Yes No
4. Was any other safety/health issue present? Yes* No

Explain: _____

***System is an imminent threat to public health and safety.**

Certification

This form is to be completed and attached to the Summary Form of the Minnesota Pollution Control Agency's (MPCA) **Compliance Inspection Form for Existing Subsurface Sewage Treatment Systems**. Observations, interpretations, and conclusions must be completed by an inspector, maintainer, or service provider. Completed form must be submitted to the local unit of government within 15 days.

Property owner name(s): _____
Property address: _____
Property owner's address (if different): _____
County: _____ Phone: _____

I hereby certify that I personally made the observations, interpretations, and conclusions reported on this form and that they are correct.

Name: _____ Certification number: _____

Business license name and number: _____ or

Name of local unit of government: _____

Signature: _____ Date: _____

Parcel number: _____

System status: Compliant Noncompliant
(as determined by this form)

PARCEL:
APP: SEPTIC
YEAR: 2000

Soil Separation Compliance and Other Compliance
Compliance Issue #3 of 4

SCANNED: _____

Date of observation: _____ Reason for observation: _____

This information on this form does not expire.

Compliance questions/criteria: (Required)
(Check the appropriate box)

Verification Method:** (Optional)
(Check the appropriate box)

For systems built prior to April 1, 1996, and not located in Shoreland or Wellhead Protection Area or not serving a food, beverage or lodging establishment:

Does the system have at least a two-foot vertical separation distance from periodically saturated soil or bedrock? Yes No

- Conducted soil observation(s) (attach boring logs)
- Two previous verifications (attach boring logs)
- Other: _____

For non-performance systems built April 1, 1996, or later or for non-performance systems located in Shoreland or Wellhead Protection Areas or serving a food, beverage or lodging establishment:

Does the system have a three-foot vertical separation distance from periodically saturated soil or bedrock? Yes No

Soil observation does not expire. Previous observations by two independent parties are sufficient, unless site conditions have been altered.

For reduced separation distance systems (i.e., "performance" systems under old 7080.0179 or Type IV or V system under new 7080.2350 or 7080.2400):

Does the system meet the designed vertical separation distance from periodically saturated soil or bedrock? Yes No

- * May be reduced by up to 15 percent if allowed in local ordinance.
- ** No standard protocol exists. This list is not exhaustive, in sequential order, nor does it indicate which combinations are necessary to make this determination.

Any "no" answer indicates that the system is failing to protect ground water.

Certification

This form is to be completed and attached to the Summary Form of the Minnesota Pollution Control Agency's (MPCA) **Compliance Inspection Form for Existing Subsurface Sewage Treatment Systems**. Observations, interpretations, and conclusions must be completed by an inspector or designer. Completed form must be submitted to the local unit of government within 15 days.

Property owner name(s): _____

Property address: _____

Property owner's address (if different): _____

County: _____ Phone: _____

I hereby certify that I personally made the observations, interpretations, and conclusions reported on this form and that they are correct.

Name: _____ Certification number: _____

Business license name and number: _____ or

Name of local unit of government: _____

Signature: _____ Date: _____



APPLICATION FOR SEWAGE SYSTEM CERTIFICATE OF COMPLIANCE With The Becker County Zoning Ordinance

Application Number
Tax Parcel Number 10.0090.002
Fire Number of Project Location

A. GENERAL INFORMATION

1. Applicant's Name (Last, First, M.I.) Brian, Chuck		2. Authorized Agent (if applicable)	
3. Mailing Address (Street, RFD, Box Number, City, State, Zip Code) RR2 Box 77 Detroit Lakes MN 56501			
4. Day Phone	5. Evening Phone 847-3695	6. Section 9	7. Township Eric

B. PROPERTY DESCRIPTION

1. Lot(s), Block, Subdivision Name
Pt Lots 3-4 Beg. at SE Cor. L4 Th W 2704.98' N 300.01' E 1756.74'..

<p>SEWAGE SYSTEM DATA</p> <p>Anticipated Use</p> <p>a. <input checked="" type="checkbox"/> Single Family</p> <p>b. <input type="checkbox"/> Multiple Family</p> <p>c. <input type="checkbox"/> Commercial</p> <p>d. <input type="checkbox"/> Other (specify)</p> <p>Type of Installation</p> <p>a. <input type="checkbox"/> Septic Tank Only</p> <p>b. <input type="checkbox"/> Drainfield Only</p> <p>c. <input checked="" type="checkbox"/> Septic Tank & Drainfield</p> <p>d. <input type="checkbox"/> Holding Tank</p> <p>e. <input type="checkbox"/> Septic Tank/Drainfield Lift Station</p> <p>Type of Drainfield</p> <p>a. <input type="checkbox"/> Standard System</p> <p>b. <input checked="" type="checkbox"/> Mound (pressure distribution)</p> <p>Well Data</p> <p>a. Depth: <u>75'</u></p> <p>b. Diameter: _____</p> <p>Type of Well</p> <p>a. <input checked="" type="checkbox"/> Drilled</p> <p>b. <input type="checkbox"/> Sand Point</p>	<p>1 Inch Equals _____</p> <p>DESIGN</p> <p><i>see drawing</i></p> <p><i>installed by Nels Thorson</i></p>
--	--

Show Distance Between Sewage System And Buildings, Property Lines, Lake, Road And All Wells Within 125 Feet.

	Tank	Drainfield		Tank	Drainfield
Distances to Well:	= <u>62'</u>	= <u>>100'</u>	Distance to Pressure Line:	= <u>60'</u>	= <u>>100'</u>
Distance to Building:	= <u>11'</u>	= <u>>100'</u>	Tank Capacity (gal. & Area of Drainfield (ft ²))	= <u>1000</u>	= <u>1026 FT²</u>
Distance to Property Line:	= <u>>10'</u>	= <u>>10'</u>	Distance to Ordinary High Water Level:	= <u>93'</u>	= <u>>100'</u>
Drainfield separation from Highest Known Ground Water Level, Impervious Lens or Soil Mottling:				= <u>31"</u>	

I hereby certify with my signature that all data on my application forms, plans and specifications are true and correct:

Signature of Applicant	Date
------------------------	------

TO BE COMPLETED BY PLANNING AND ZONING

() CERTIFICATE IS HEREBY DENIED: (See back For Reasons)

() CERTIFICATE IS HEREBY GRANTED: Based upon the application, addendum from, plans, specifications and all other supporting data. With proper maintenance this system can be expected to function satisfactory, however this is not a guarantee.

BECKER COUNTY PLANNING AND ZONING

Gay D. Hanson


Signature

Inspector

Title

08 Sept. 98

Date



BECKER COUNTY PLANNING & ZONING

835 Lake Avenue, P O Box 787

Detroit Lakes, MN 56502-0787

Phone (218) 846-7314, Fax (218) 846-7266

Fire Number

A 551C

4-00

Onsite Septic System Site Evaluation/Design

Tax Parcel Number ~~10.0090.002~~
10.0684.803

Lot 3 Reilas Beach

Legal Description: PT Lots 3+4 Beg. at SE Cor L4 Th W 2704.92' N 300.01' E 1756.99'...

Lake/Stream Name	Lake/Stream Class	Section	TWP	Range	Township Name
Pickeral	RD	9	139	40W	ERIE
Property Owner	Address		City, State, Zip Code		Phone Number
Chuck Blonigan	RR2 bx 77		Detroit Lakes mn		847-3695
Name and Address of Designer	Randy Anderson		P.O. bx 1255		Detroit Lakes mn 56502
MPCA NUMBER	PHONE	Date of Site Evaluation			
1034	849-3072	8-25-98			
Name and Address of Installer	MPCA Number				
Nels					

I certify that the site evaluation has been completed in accordance with all provisions of ISTS Minnesota Rules Chapter 7080.

Signature of Designer Randy Anderson Date 8.25.98

FOR USE BY BECKER COUNTY ENVIRONMENTAL SERVICES DEPARTMENT ONLY

Date Site Evaluation / Design received 02 Sept. 98 Received by Jay D. Homr

Date Site Evaluation approved 02 Sept. 98 Approved by Jay D. Homr

- *** Any changes to the permit must first be approved by Becker County Planning & Zoning. No system shall be covered up without inspection by Becker County Planning & Zoning.
- *** Inspections must be scheduled at least 24 hours prior to time requested.

Application Fee 75.00 State Surcharge 0.50 Total 75.50

Application is hereby denied
 Application is hereby granted to Chuck Blonigan to install an individual septic system according to the specifications of the site evaluation and design submitted to the Becker County Environmental Services Office. By Order of:

Jay D. Homr 02 Sept. 98
 Signature of Becker County Qualified Employee Date

This permit expires on 02 March 99

Inspected by _____ Date _____ Permit # _____

SOIL INFORMATION

TEST HOLE #1

TEST HOLE #2

DEPTH IN INCHES	SOIL TEXTURE	MUNSELL COLOR	STRUCTURE	DEPTH IN INCHES	SOIL TEXTURE	MUNSELL COLOR	STRUCTURE
0-4	10AM	Topsoil	BLOCKY PLATY PRISMATIC NONE	0-4	10AM	Topsoil	BLOCKY PLATY PRISMATIC NONE
4-22	Silt with fine sand	2.5Y 4/3	BLOCKY PLATY PRISMATIC NONE	4-23	Silt	2.5Y 4/3	BLOCKY PLATY PRISMATIC NONE
22-34	Clay 10AM	2.5Y 4/4	BLOCKY PLATY PRISMATIC NONE	23-32	Clay 10AM	2.5Y 4/4	BLOCKY PLATY PRISMATIC NONE
34-40 40-48	sandy 10AM Clay	2.5Y 4/4 2.5Y 4/3	BLOCKY PLATY PRISMATIC NONE	32-38	10AM	2.5Y 4/4	BLOCKY PLATY PRISMATIC NONE
Depth to standing water	NF			Depth to standing water	NF		
Depth to mottling	32"			Depth to mottling	31"		

Describe the surface features (slope, runoff, weather conditions, vegetation type, evidence of compaction, etc.)

wooded Area by driveway 5% slope

WATER USES:

DESIGN FLOW 450 GPD

GRINDER PUMP/LIFT STATION IN HOUSE

() YES (X) NO

(X) Washing Machine

NO. of Bedrooms 3

WELL INFORMATION:

Property's Well - Depth 75 Drilled (X) Sandpoint ()

(X) Dishwasher

NO. of Bathrooms 2

Neighboring Well - Depth NA Drilled () Sandpoint ()

(X) Water Softener

SQ FT of Structure _____

(within 100 feet of system)

NO (-) Garbage Disposal

Work Category Proposed	Type of System Proposed	Type of Drainfield Proposed
() NEW SYSTEM	(X) SEPTIC TANK/DRAINFIELD	() STANDARD (gravelless/chamber)
() REPAIR	() DRAINFIELD ONLY	() STANDARD (rock trench)
(X) REPLACEMENT	() HOLDING TANK	() STANDARD (bed)
	() LIFT STATION	(X) MOUND (pressure distb)
	() ALTERNATE (specify)	() PRESSURIZED BED
Perc Rate <u>32 mpl</u>	Soil Sizing Factor <u>2</u>	Depth to Restricting Layer <u>2'</u>
Maximum Depth of System	Size of Tank <u>1000 gal</u>	Size of Lift Station <u>500</u>
<u>mound</u>	Size of Drainfield <u>7350</u> Sq Ft <u>1026</u>	Length of System <u>58'</u>
Size of Gravelless Pipe	Size of Mound Rock Bed	Depth of Clean Sand
<u>—</u>	<u>10x38</u>	
Depth of Rock _____	Size of Lift Pump <u>309pm</u> <u>26'</u> head	Length of Lift Line <u>213</u>
Number of Trenches <u>—</u>	Size of Lift Line <u>2"</u>	
Additional Information:		

MOUND DESIGN WORKSHEET

(For Flows up to 1200 gpd)

<p>A. FLOW Estimated <u>450</u> gpd or measured _____ x 1.5 = _____ gpd.</p> <p>B. SEPTIC TANK LIQUID VOLUMES <u>1000</u> gallons</p> <p>C. SOILS (refer to site evaluation)</p> <ol style="list-style-type: none"> Depth to restricting layer = <u>31</u> inches _____ feet Depth of percolation tests = <u>14</u> inches Texture <u>S/L</u> Percolation rate <u>32</u> mpi Land slope <u>5</u> % 	<p>Estimated Sewage Flows in Gallons per day (gpd)</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Number of Bedrooms</th> <th>Type I</th> <th>Type II</th> <th>Type III</th> <th>Type IV</th> </tr> </thead> <tbody> <tr><td>2</td><td>300</td><td>225</td><td>180</td><td rowspan="8" style="vertical-align: middle;">60% of the values in Type I, II or III columns</td></tr> <tr><td>3</td><td>450</td><td>300</td><td>218</td></tr> <tr><td>4</td><td>600</td><td>375</td><td>256</td></tr> <tr><td>5</td><td>750</td><td>450</td><td>294</td></tr> <tr><td>6</td><td>900</td><td>525</td><td>332</td></tr> <tr><td>7</td><td>1050</td><td>600</td><td>370</td></tr> <tr><td>8</td><td>1200</td><td>675</td><td>408</td></tr> </tbody> </table>	Number of Bedrooms	Type I	Type II	Type III	Type IV	2	300	225	180	60% of the values in Type I, II or III columns	3	450	300	218	4	600	375	256	5	750	450	294	6	900	525	332	7	1050	600	370	8	1200	675	408
Number of Bedrooms	Type I	Type II	Type III	Type IV																															
2	300	225	180	60% of the values in Type I, II or III columns																															
3	450	300	218																																
4	600	375	256																																
5	750	450	294																																
6	900	525	332																																
7	1050	600	370																																
8	1200	675	408																																
	<p>Septic Tank Capacities (in gallons)</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Number of Bedrooms</th> <th>Minimum Liquid Capacity</th> <th>Liquid capacity with garbage disposal</th> </tr> </thead> <tbody> <tr><td>2 or less</td><td>750</td><td>1125</td></tr> <tr><td>3 or 4</td><td>1000</td><td>1500</td></tr> <tr><td>5 or 6</td><td>1500</td><td>2250</td></tr> <tr><td>7, 8 or 9</td><td>2000</td><td>3000</td></tr> </tbody> </table>	Number of Bedrooms	Minimum Liquid Capacity		Liquid capacity with garbage disposal	2 or less	750	1125	3 or 4	1000	1500	5 or 6	1500	2250	7, 8 or 9	2000	3000																		
Number of Bedrooms	Minimum Liquid Capacity	Liquid capacity with garbage disposal																																	
2 or less	750	1125																																	
3 or 4	1000	1500																																	
5 or 6	1500	2250																																	
7, 8 or 9	2000	3000																																	

D. ROCK LAYER DIMENSIONS

- Multiply flow rate by 0.83 to obtain required area of rock layer: $A \times 0.83 =$
 $\frac{450}{\text{gpd}} \times 0.83 \text{ sq. ft./gpd} = \underline{380} \text{ sq. ft.}$
- Select width of rock layer (max 10' if <120 mpi max 5') = 10 ft.
- Length of rock layer = area ÷ width =
 $\frac{380 \text{ sq. ft.}}{10 \text{ ft.}} = \underline{38} \text{ ft.}$

Width 10 ft
<120mpi <10'
>120mpi <5'

Length 38 ft

E. ROCK VOLUME

- Multiply rock area by rock depth to get cubic feet of rock; _____ sq. ft. x _____ ft. = 380 cu. ft.
- Divide cu. ft. by 27 cu. ft./cu. yd. to get cubic yards;
 $\frac{380 \text{ cu. ft.}}{27} = \underline{14.07} \text{ cu. yd.}$
- Multiply cubic yards by 1.4 to get weight of rock in tons; _____ cu. yd. x 1.4 ton/cu. yd. = 20 tons.

F. ABSORPTION WIDTH

- Percolation rate in top 12 inches of soil is _____ mpi
 Texture _____
- Select allowable soil loading rate from table;
 _____ gpd/ft²
- Calculate adsorption width ratio by dividing rock layer loading rate of 1.20 gpd/ft² by allowable soil loading rate;
 $1.20 \text{ gpd/ft}^2 \div \underline{\hspace{2cm}} \text{ gpd/ft}^2 = \underline{\hspace{2cm}}$
- Multiply adsorption width ratio by rock layer width to get required adsorption width;
 $\underline{10} \times \underline{2.67} \text{ ft} = \underline{27} \text{ ft}$

Percolation Rate in Minutes per Inch (MPI)	Soil Texture	Gallons per day per square foot	Ratio of Absorption width to Rock Layer Width
Faster than 0.1	Coarse Sand	1.20	1.00
0.1 to 5	Sand	1.20	1.00
0.1 to 5	Fine Sand	0.60	2.00
6 to 15	Sandy Loam	0.79	1.52
16 to 30	Loam	0.60	2.00
31 to 45	Silt Loam	0.50	2.40
46 to 60	Clay Loam	0.45	2.67
60 to 120	Clay	0.24	5.00
Slower than 120	Clay	0.20	6.00



G. DOWNSLOPE BERM WIDTH

1. If landslope is 1% or more, subtract rock layer width from adsorption width to obtain minimum downslope berm toe
 $27 \text{ ft} - 10 \text{ ft} = 17 \text{ feet}$

2. Calculate Minimum mound Size

a. Determine depth of clean sand fill at upslope edge of rock layer:
 Separation 3' - 2 ft = 1 feet

b. Add depth of clean sand for separation (2a) at upslope edge, depth of rock layer (1 foot) to depth of cover (1 foot) to find the mound height at the upslope edge of rock layer;
 $1 \text{ ft} + 1 \text{ ft} + 1 \text{ ft} = 3 \text{ feet}$

c. Enter table with landslope and upslope berm ratio. Select berm multiplier of 3.33.

d. Multiply berm multiplier by upslope mound height to find upslope berm width:
 $3 \times 3.33 = 10 \text{ feet}$

e. Multiply rock layer width by landslope to determine drop in elevation;
 $10 \times 5\% \div 100 = .5 \text{ feet}$

f. Add depth of clean sand for slope difference (2e) at downslope edge, to the mound height at the upslope edge of rock layer (2b) to find the downslope height;
 $3 \text{ ft} + .5 \text{ ft} = 3.5 \text{ feet}$

g. Enter table with landslope and downslope berm ratio. Select berm multiplier of 5.



h. Multiply berm multiplier by downslope mound height to get downslope berm width:
 $3.5 \times 5 = 18 \text{ feet}$

i. Compare the values of step G.1 17 and Step G.2h 18

Select the greater of the two values as the downslope berm width; 18 feet

j. Total mound width is the sum of upslope berm (G.2d) width plus rock layer width (D.2) plus downslope berm width(G.2i);
 $10 \text{ ft} + 10 \text{ ft} + 18 \text{ ft} = 38 \text{ feet}$

k. Total mound length is the sum of upslope berm width (G.2d) plus rock layer length (D.3) plus upslope berm width (G.2d);
 $10 \text{ ft} + 38 \text{ ft} + 10 \text{ ft} = 58 \text{ feet}$




BERM SLOPE MULTIPLIERS

Land Slope, in %	DOWNSLOPE berm multipliers for various berm slope ratios					UPSLOPE berm multipliers for various berm slope ratios					
	3:1	4:1	5:1	6:1	7:1	3:1	4:1	5:1	6:1	7:1	8:1
0	3.0	4.0	5.0	6.0	7.0	3.0	4.0	5.0	6.0	7.0	8.0
1	3.09	4.17	5.26	6.38	7.53	2.91	3.85	4.76	5.66	6.54	7.41
2	3.19	4.35	5.56	6.82	8.14	2.83	3.70	4.54	5.36	6.14	6.90
3	3.30	4.54	5.88	7.32	8.86	2.75	3.57	4.35	5.08	5.79	6.45
4	3.41	4.76	6.25	7.89	9.72	2.68	3.45	4.17	4.84	5.46	6.06
5	3.53	<u>5.00</u>	6.67	8.57	10.77	2.61	<u>3.33</u>	4.00	4.62	5.19	5.71
6	3.66	5.26	7.14	9.38	12.07	2.54	3.23	3.85	4.41	4.93	5.41
7	3.80	5.56	7.69	10.34	13.73	2.48	3.12	3.70	4.23	4.70	5.13
8	3.95	5.88	8.33	11.54	15.91	2.42	3.03	3.57	4.05	4.49	4.88
9	4.11	6.25	9.09	13.04	18.92	2.36	2.94	3.45	3.90	4.30	4.65
10	4.29	6.67	10.00	15.00	23.33	2.31	2.86	3.33	3.75	4.12	4.44
11	4.48	7.14	11.11	17.65	30.43	2.26	2.78	3.23	3.61	3.95	4.26
12	4.69	7.69	12.50	21.43	43.75	2.21	2.70	3.12	3.49	3.80	4.08

Final Dimensions:

38 x 58



Septic System Design/Site Evaluation


The site plan must be drawn to dimension or to scale:

*Dimensions of Lot
*Well & Water Line Locations within 100 ft of System

*Existing & Proposed Buildings
*Distance from Property Lines
*Distance from OHWM

*Easements & setbacks
*Tank Access Route
*Distance from buildings

*Location of any Unsuitable Soil
*Soil Borings & Per Test Locations
*Scale - One inch = 40 ft



- PERCOLATION TEST SHEET -

Test hole location Proposed site Hole # 1 Date test hole was prepared: 6-24-98
 Depth of hole bottom: 14 inches Diameter of hole: 6 inches
 Soil Data from test hole: depth, inches soil texture: loam soil color: 10Y5/1
0-4 5-14 5-14 2.5-4/3

Method of scratching sidewall: wire Depth of pea size gravel in bottom of hole: 14 inches
 Date and hour of initial water filling: 6:24-9 AM Depth of initial water filling: 12 above hole bottom
 Method used to maintain 12" of water depth in hole for 4 hours: Manual
 Percolation test conducted by: Glenn Anderson Percolation test started at 6 (am) (pm)
 Maximum water depth above hole bottom during test: 8 inches

TIME	INTERVAL (MINUTES)	WATER DEPTH	WATER DROP (fraction)	WATER DROP (decimal)	PERC RATE CALCULATION	CONVERSIONS
	START <u>25</u>	<u>8</u>	<u>1</u>		$\frac{25}{\text{TIME}} \cdot \frac{\text{DROP}}{\text{PERC}} = \text{PERC A}$	1/16 = .06
	REFILL <u>27</u>	<u>7</u>	<u>1</u>		$\frac{27}{\text{TIME}} \cdot \frac{\text{DROP}}{\text{PERC}} = \text{PERC B}$	1/8 = .13
	REFILL <u>27.5</u>	<u>8</u>	<u>1</u>		$\frac{27.5}{\text{TIME}} \cdot \frac{\text{DROP}}{\text{PERC}} = \text{PERC C}$	3/16 = .19
	REFILL					1/4 = .25
	REFILL					5/16 = .31
	REFILL					3/8 = .38
	REFILL					7/16 = .44
	REFILL					1/2 = .5
	REFILL					9/16 = .56
	REFILL					5/8 = .63
	REFILL					11/16 = .69
	REFILL					3/4 = .75
	REFILL					13/16 = .81
	REFILL					7/8 = .88
	REFILL					15/16 = .94

Ten Percent Calculation *

A, B, C
 Largest # of ABC - Smallest # of ABC = _____
 Smallest # of ABC x 0.10 = _____

C, D, E
 Largest # of CDE - Smallest # of CDE = _____
 Smallest # of CDE x 0.10 = _____

E, F, G
 Largest # of EFG - Smallest # of EFG = _____
 Smallest # of EFG x 0.10 = _____

B, C, D
 Largest # of BCD - Smallest # of BCD = _____
 Smallest # of BCD x 0.10 = _____

D, E, F
 Largest # of DEF - Smallest # of DEF = _____
 Smallest # of DEF x 0.10 = _____

F, G, H
 Largest # of FGH - Smallest # of FGH = _____
 Smallest # of FGH x 0.10 = _____

* If the top number in each set of boxes is larger than the bottom number then take another reading. If the top number is equal or smaller than bottom number, average the three numbers for the perc rate.

- PERCOLATION TEST SHEET -

Test hole location Proposed site Hole # 2 Date test hole was prepared: 6-24-98
 Depth of hole bottom: 14 inches Diameter of hole: 6 inches
 Soil Data from test hole: depth, inches soil texture: loam soil color: 10Y5/1
0-4 5-14 5-14 2.5-4/3

Method of scratching sidewall: wire Depth of pea size gravel in bottom of hole: 14 inches
 Date and hour of initial water filling: 6:24-9 AM Depth of initial water filling: 12 above hole bottom
 Method used to maintain 12" of water depth in hole for 4 hours: Manual
 Percolation test conducted by: Glenn Anderson Percolation test started at 6 (am) (pm)
 Maximum water depth above hole bottom during test: 8 inches

TIME	INTERVAL (MINUTES)	WATER DEPTH	WATER DROP (fraction)	WATER DROP (decimal)	PERC RATE CALCULATION	CONVERSIONS
	START <u>33</u>	<u>8</u>	<u>1</u>		$\frac{33}{\text{TIME}} \cdot \frac{\text{DROP}}{\text{PERC}} = \text{PERC A}$	1/8 = .13
	REFILL <u>32</u>	<u>7</u>	<u>1</u>		$\frac{32}{\text{TIME}} \cdot \frac{\text{DROP}}{\text{PERC}} = \text{PERC B}$	3/16 = .19
	REFILL <u>15</u>	<u>8</u>	<u>1/2</u>	<u>15</u>	$\frac{15}{\text{TIME}} \cdot \frac{\text{DROP}}{\text{PERC}} = \text{PERC C}$	7/16 = .44
	REFILL					1/2 = .5
	REFILL					9/16 = .56
	REFILL					5/8 = .63
	REFILL					11/16 = .69
	REFILL					3/4 = .75
	REFILL					13/16 = .81
	REFILL					7/8 = .88
	REFILL					15/16 = .94

Ten Percent Calculation *

A, B, C
 Largest # of ABC - Smallest # of ABC = _____
 Smallest # of ABC x 0.10 = _____

C, D, E
 Largest # of CDE - Smallest # of CDE = _____
 Smallest # of CDE x 0.10 = _____

E, F, G
 Largest # of EFG - Smallest # of EFG = _____
 Smallest # of EFG x 0.10 = _____

B, C, D
 Largest # of BCD - Smallest # of BCD = _____
 Smallest # of BCD x 0.10 = _____

D, E, F
 Largest # of DEF - Smallest # of DEF = _____
 Smallest # of DEF x 0.10 = _____

F, G, H
 Largest # of FGH - Smallest # of FGH = _____
 Smallest # of FGH x 0.10 = _____

* If the top number in each set of boxes is larger than the bottom number then take another reading. If the top number is equal or smaller than bottom number, average the three numbers for the perc rate.

**PERMIT MUST BE
POSTED AT THE
CONSTRUCTION SITE**

Becker County Planning & Zoning
835 Lake Ave, P O Box 787
Detroit Lakes, MN 56502-0787
Phone (218)-846-7314; Fax (218)-846-7266

Onsite Septic System Site Evaluation/Design

Tax Parcel Number 10.0684.803
Fire Number A5510

Legal Description: _____ Section 9 TWP 139 Range 40W

Lake Name Pickereel Lake Classification RD Township Name Erie

Owner's Name Chuck Blonigan Address RR 2 Box 77

City Detroit Lakes State/Zip Mn Phone Number 218-847-3695

Number of Bedrooms 3
Design Flow 450 GPD

Well Casing Depth >50
Depth of other Wells within
100 ft of system _____

Garbage Disposal (Yes) (No)
Grinder Pump/Lift Station
In House (No)

Type of Observation: Probe Pit Boring
Original Soil (Yes) (No) Compacted Soil (Yes) (No)
Depth to Restricting Layer _____
Maximum of Depth of System _____
Perc Rate _____ Soil Sizing Factor _____

Proposed Design
 Replace Septic Tank
 Septic Tank/Drainfield
 Drainfield Only
 Holding Tank
 Lift Station

Type of Drainfield
 Standard (gravelless/chamber)
 Standard (rock depth _____)
 Standard Bed
 Mound At Grade
 Pressurized Bed

SOIL BORING LOG

DEPTH (INCHES)	TEXTURE	COLOR & MUNSELL NO.	STRUCTURE
			BLOCKY PLATY PRISMATIC NONE
			BLOCKY PLATY PRISMATIC NONE
			BLOCKY PLATY PRISMATIC NONE
			BLOCKY PLATY PRISMATIC NONE

SOIL BORING LOG

DEPTH (INCHES)	TEXTURE	COLOR & MUNSELL NO.	STRUCTURE
			BLOCKY PLATY PRISMATIC NONE
			BLOCKY PLATY PRISMATIC NONE
			BLOCKY PLATY PRISMATIC NONE
			BLOCKY PLATY PRISMATIC NONE

Attach
Perc Test
Information
If Required

Name and Address of Designer Richard Vareberg Phone 218-847-7372

MPCA Number 1910 Date of Site Evaluation 7-8-99 Signature of Designer [Signature]

Name of Installer (if different from Designer) _____ MPCA Number _____

FOR USE BY BECKER COUNTY ENVIRONMENTAL SERVICES DEPARTMENT ONLY

- *** Any changes to the permit must first be approved by Becker County Planning & Zoning. No system shall be covered up without inspection by Becker County Planning & Zoning.
- *** Inspections must be scheduled at least 24 hours prior to time requested.


Date Received _____ Application Fee M State Surcharge _____ Total _____

Application is hereby denied
 Application is hereby granted to C. Blonigan to install an individual septic system according to the specifications of the site evaluation and design submitted to the Becker County Environmental Services Office. By Order of: [Signature]

Signature of Becker County Qualified Employee _____ Date Permit Issued _____ Permit Number _____

This permit expires on _____

Permit issued 9/98 - moving tank further from house



CERTIFICATE OF COMPLIANCE
SEWAGE SYSTEM

This certificate has been issued this 27th day of November 19 89.

to certify compliance with regulations of Zoning Ordinance, Becker County, Minnesota.

The premises covered by this certificate are legally described as: LOT 3, Helmas Beach, Gov Lot 2

Lake No.	Sec. <u>9</u>	Twp. <u>100</u>	Range <u>40</u>	Twp. Name	Eric
CAPACITY		SEPTIC TANK		SEWAGE BED	
DISTANCE FROM NEAREST WELL	1000 GIG			550 SF	
DISTANCE FROM LAKE OR STREAM	53 F			75 F	
DISTANCE FROM OCCUPIED BUILDING	105 F			85 F	
DISTANCE FROM PROPERTY LINE	10 F			30 F	
DISTANCE FROM BOTTOM TO WATER TABLE	++ 10 F			+ 10 F	
Owner: Name	STEVEN W. KALLIN				

Address RT 2 Box 77 Zip No. 56591
DETROIT LAKES MN

Permit No. SP 18,341-29
Clay sub soil

Signed by: David L. [Signature]
Zoning Administrator
Becker County, Minnesota



APPLICATION FOR BUILDING OR SEWAGE PERMIT AND CERTIFICATE OF OCCUPANCY

LEGAL DESCRIPTION AND LOCATION: **Lot 3, Leikas Beach, Govt. Lot 2, Sec. 9, Erie Twp., Becker Co.**

FIRE NUMBER _____

3-287 Pickarel Rec. Dev. 9 139 40 Erie
 Lake No. Lake Name Lake Classif. Sec. TWP Range TWP Name

IDENTIFICATION: Please Print All Information

Owner	Last Name	First	Initial	Mailing Address - No. Street, City and State	Zip No.	Tel. No.
	Kallin	Steven	W.	Rt. 2, Box 77, Detroit Lakes, MN	56501	847-1927
Contractor	Name					
	Stenger Joe					

TYPE OF IMPROVEMENT: () New Building () Alteration Other _____

RESIDENTIAL PROPOSED USE: One Family Dwelling () Multiple Dwelling _____ Units

NON-RESIDENTIAL PROPOSED USE: Specify: _____ Size: _____

ESTIMATED COST OF IMPROVEMENT \$ _____ Construction Starting Date: _____

PRINCIPAL TYPE OF FRAME & BUILDING <input type="checkbox"/> Masonry () New Home <input checked="" type="checkbox"/> Wood Frame () Garage <input type="checkbox"/> Structural Steel () Mobile Home <input type="checkbox"/> Other - Specify _____ Year _____ <input type="checkbox"/> Cottage <input type="checkbox"/> Septic System Type of Roof: () Other _____	TYPE OF SEWAGE DISPOSAL: <input type="checkbox"/> Public <input checked="" type="checkbox"/> Individual Septic Tank, etc. WATER SUPPLY: <input type="checkbox"/> Public <input checked="" type="checkbox"/> Individual Well Type <u>2"</u> Depth <u>58'</u> MECHANICAL EQUIPMENT: Elevator: () Yes () No Air Conditioning: () Yes () No <input type="checkbox"/> Central () Unit	DIMENSIONS: Basement: () Yes () No Stories above basement: _____ Sq. feet (outside dimension) _____ Bedrooms _____ Baths _____ HEATING: <input type="checkbox"/> Electric () Gas () Oil <input type="checkbox"/> Coal () None Other: _____
---	--	---

SEWAGE DISPOSAL SYSTEM DATA:	SEPTIC TANK	SEEPAGE PIT	DRAIN FIELD
Capacity	Gls.	Sq. Ft.	Sq. Ft.
Distance from nearest well	Ft.	Ft.	Ft.
Distance from lake or stream	Ft.	Ft.	Ft.
Distance from occupied building	Ft.	Ft.	Ft.
Distance from property line	Ft.	Ft.	Ft.
Distance from bottom to Water Table	Ft.	Ft.	Ft.

All distances are shortest distance between nearest points

CHARACTERISTICS:

Lot Area is _____ square feet. Water frontage is _____ feet.

Building set back from high water mark is _____ feet. (Building Line)

Land height above high water mark at building line is _____ feet

Building setback from () State - () County - () Township Highway _____ feet from the () Center Line - () Right of Way

Side yard is _____ and _____ feet. Rear yard is _____ feet.

Building will be located _____ feet from septic tank (Sewage System Permit must be obtained before installation).

Building will be located _____ feet from soil absorption system (Cesspool, Drainfield, etc.).

Agreement: I hereby certify that the information contained herein is correct and agree to do the proposed work in accordance with the description above set forth and according to the provisions of the ordinances of Becker County, Minnesota. I further agree that any plans and specifications submitted herewith shall become a part of this permit application. I also understand that this permit is valid for a period of six (6) months. Applicant further agrees that no part of the sewage system shall be covered until it has been inspected and accepted. It shall be the responsibility of the applicant for the permit to notify the County Zoning Administrator, 48 hours before the job is ready for inspection.

Dated 11/10/89

Signature of Owner: Steven W. Kallin

When signed and approved by the Zoning Administration this becomes your permit. Permission is hereby granted to the above named applicant to perform the work described in the above statement and/or as shown on the sketch. This permit is granted upon the express condition that the person to whom it is granted, and his agent, employees and workmen shall conform in all respects to the ordinances of Becker County, Minnesota. This permit may be revoked at any time upon violation of said ordinances.

Dated _____
Becker County Zoning Administrator: Floyd Swenby

Permit Fee \$ 30.00 State Surcharge \$ _____ Cormorant Surcharge \$ _____

Comments: _____

2988

INSPECTOR'S CHECK LIST
Make all measurements and computations

	ACTUAL IS ↓	MINIMUM Shall Be ↓	Sq. Ft.
Building Set Back from High Water Mark	Ft.		Ft.
Building Set Back from State Highway	Ft.		Ft.
Side Yard	& Ft.	& Ft.	
Rear Yard	Ft.		Ft.
Elevation at Building Line above High Water Mark	Ft.		Ft.

SEWAGE DISPOSAL SYSTEM STATISTICS

CATEGORY	SEPTIC TANK		SEEPAGE PIT		DRAIN FIELD	
	Actual	Should be	Actual	Should be	Actual	Should be
Capacity	Gls.	Gls.	S F	S F	S F	S F
Distance from Nearest Well	F	F	F	75	F	F 50
Distance from Lake or Stream	F	F	F	F	F	F
Distance from Occupied Building	F	10	F	20	F	F 20
Distance from Property Line	F	10	F	10	F	F 10
Distance from Bottom to Water Table	---	F	---	F	F	F 4

Inspector's Comments: _____

INTERPRETATION OF ABBREVIATIONS

Gls — Gallons
 SF — Square Feet
 F — Linear Feet

Inspection Dated _____ 19____

Inspector's Signature _____
 Title _____
 Agency _____

INSPECTOR'S CHECK LIST
Make all measurements and computations

	ACTUAL IS ↓	MINIMUM Shall Be ↓	Sq. Ft.
Building Set Back from High Water Mark	Ft.		Ft.
Building Set Back from State Highway	Ft.		Ft.
Side Yard	& Ft.	& Ft.	
Rear Yard	Ft.		Ft.
Elevation at Building Line above High Water Mark	Ft.		Ft.

SEWAGE DISPOSAL SYSTEM STATISTICS

Beel

CATEGORY	SEPTIC TANK		SEEPAGE PIT		DRAIN FIELD	
	Actual	Should be	Actual	Should be	Actual	Should be
Capacity	1000 Gls.		550 SF		SF	SF
Distance from Nearest Well	53 F	F	75 F	75 F	F	50 F
Distance from Lake or Stream	185 F	F	85 F	F	F	F
Distance from Occupied Building	85 F	10 F	30 F	20 F	F	20 F
Distance from Property Line	40 F	10 F	10 F	10 F	F	10 F
Distance from Bottom to Water Table	-- F	-- F	4 F	4 F	F	4 F

Inspector's Comments: *Stenys installed 1983 - Clay seal said*

has done for several years...
to have a complete...
of the...
stored...

INTERPRETATION OF ABBREVIATIONS

Gls — Gallons
SF — Square Feet
F — Linear Feet

Mark Kubal
Inspector's Signature

Inspection Dated *11-20-89*

Title

Agency

LEGAL DESCRIPTION AND LOCATION: **Lot 3, Leikas Beach, Govt. Lot 2, Sec. 1, Erie Twp., Becker Co.** FIRE NUMBER _____
3-287 Pickerel Rec. Dev. 9 139 40 Erie
 Lake No. Lake Name Lake Classif. Sec. TWP Range TWP Name

IDENTIFICATION: Please Print All Information

Owner	Last Name	First	Initial	Mailing Address - No. Street, City and State	Zip No.	Tel. No.
	Kallin	Steven	W.	Rt. 2, Box 97, Detroit Lakes, MN	56501	847-1127
Contractor	Name					
	Stenger Joe					

TYPE OF IMPROVEMENT: () New Building () Alteration () Other _____
 RESIDENTIAL PROPOSED USE: (X) One Family Dwelling () Multiple Dwelling _____ Units
 NON-RESIDENTIAL PROPOSED USE: Specify: _____ Size: _____

ESTIMATED COST OF IMPROVEMENT \$ _____ Construction Starting Date: _____

PRINCIPAL TYPE OF FRAME & BUILDING () Masonry () New Home (X) Wood Frame () Garage () Structural Steel () Mobile Home () Other - Specify _____ Year _____ () Cottage () Septic System Type of Roof: _____ () Other _____	TYPE OF SEWAGE DISPOSAL: () Public (X) Individual Septic Tank, etc. WATER SUPPLY: () Public (X) Individual Well Type _____ Depth _____ MECHANICAL EQUIPMENT: Elevator: () Yes () No Air Conditioning: () Yes () No () Central () Unit	DIMENSIONS: Basement: () Yes () No Stories above basement: _____ Sq. feet (outside dimension) _____ Bedrooms _____ Baths _____ HEATING: () Electric () Gas () Oil () Coal () None Other: _____
--	---	---

SEWAGE DISPOSAL SYSTEM DATA:	SEPTIC TANK	SEEPAGE PIT	DRAIN FIELD
Capacity	1000 Gls.	Sq. Ft.	Sq. Ft.
Distance from nearest well	27 Ft.	Ft.	Ft.
Distance from lake or stream	28 Ft.	Ft.	Ft.
Distance from occupied building	28 Ft.	Ft.	Ft.
Distance from property line	30 Ft.	Ft.	Ft.
Distance from bottom to Water Table	11 Ft.	Ft.	Ft.

All distances are shortest distance between nearest points

CHARACTERISTICS:
 Lot Area is _____ square feet. Water frontage is _____ feet.
 Building set back from high water mark is _____ feet. (Building Line)
 Land height above high water mark at building line is _____ feet
 Building setback from () State () County () Township Highway _____ feet from the () Center Line () Right of Way
 Side yard _____ feet and _____ feet. Rear yard is _____ feet.
 Building will be located _____ feet from septic tank (Sewage System Permit must be obtained before installation).
 Building will be located _____ feet from soil absorption system (Cesspool, Drainfield, etc.).

Agreement: I hereby certify that the information contained herein is correct and agree to do the proposed work in accordance with the description above set forth and according to the provisions of the ordinances of Becker County, Minnesota. I further agree that any plans and specifications submitted herewith shall become a part of this permit application. I also understand that this permit is valid for a period of six (6) months. Applicant further agrees that no part of the sewage system shall be covered until it has been inspected and accepted. It shall be the responsibility of the applicant for the permit to notify the County Zoning Administrator, 48 hours before the job is ready for inspection.

Dated 11/10/89
 Signature of Owner: *Steven W. Kallin*

When signed and approved by the Zoning Administration this becomes your permit. Permission is hereby granted to the above named applicant to perform the work described in the above statement and/or as shown on the sketch. This permit is granted upon the express condition that the person to whom it is granted, and his agent, employees and workmen shall conform in all respects to the ordinances of Becker County, Minnesota. This permit may be revoked at any time upon violation of said ordinances.

Dated _____
 Permit Fee \$ 30.00 State Surcharge \$ _____
 Cormorant Surcharge \$ _____
 Becker County Zoning Administrator

Comments: _____

2988

Leas

White - Office
 Yellow - Owner
 Pink - Assessor
 Goldenrod - Inspector

BECKER COUNTY ZONING ADMINISTRATION

Permit No. 1-12289-29
 Date 8/10/83
 12-1228929

COUNTY COURT HOUSE - Phone 218-847-3938 - Detroit Lakes, Minn. 56501

APPLICATION FOR BUILDING OR SEWAGE PERMIT AND CERTIFICATE OF OCCUPANCY

8349

LEGAL DESCRIPTION AND LOCATION: The south 150ft. of the north 480 ft. of G.L. 2, Sec. 9-139-40

3-287 Pickeral Rec. Dev. 9 139 40 Erie
 Lake No. Lake Name Lake Classif. Sec. TWP Range TWP Name

IDENTIFICATION: Please Print All Information

Owner	Last Name Kallin, Steven W.	First Initial S W	Mailing Address- No. Street, City and State 1307 Summit Ave.	Zip No. 56501	Tel. No. 847-1927 (Home) 847-4431 (Office)
Contractor	Name John Knopf		109 Rossman Ave. Detroit Lakes, MN	56501	

TYPE OF IMPROVEMENT:
 New Building
 Alteration
 Other House

RESIDENTIAL PROPOSED USE:
 One Family Dwelling
 Multiple Dwelling _____ Units

NON-RESIDENTIAL PROPOSED USE:
 Specify attached garage
 Size: 24x28 ft.

ESTIMATED COST OF IMPROVEMENT \$ 37,000.00

Construction Starting Date: 8-15-83 deck 8x30 ft.
4x30 ft.

PRINCIPAL TYPE OF FRAME:
 Masonry
 Wood Frame 3 1/2 railing on deck
 Structural Steel
 Other - Specify
 Type of Roof: asph/flu


TYPE OF SEWAGE DISPOSAL:
 Public
 Individual Septic Tank, etc.
 WATER SUPPLY:
 Public
 Individual Well
 MECHANICAL EQUIPMENT:
 Elevator: Yes No
 Air Conditioning: Yes No
 Central Unit

DIMENSIONS:
 Basement: Yes No
 Stories above basement: _____
 Sq. feet (outside dimension) 1040 26x40 ft.
 Bedrooms 2 Baths 2
 HEATING:
 Electric Gas Oil
 Coal None
 Other: wood

SEWAGE DISPOSAL SYSTEM DATA:	SEPTIC TANK	SEEPAGE-PIT	DRAIN FIELD
Capacity	1000 Gls.	550 Sq. Ft.	Sq. Ft.
Distance from nearest well	+50 Ft.	+75 Ft.	Ft.
Distance from lake or stream	+75 Ft.	+75 Ft.	Ft.
Distance from occupied building	+10 Ft.	+10 Ft.	Ft.
Distance from property line	+10 Ft.	+10 Ft.	Ft.
Distance from bottom to Water Table	Ft.	+4 Ft.	Ft.

All distances are shortest distance between nearest points

CHARACTERISTICS:
 Lot Area is 97,400 square feet. Water frontage is 163 feet
 Building set back from high water mark is 105 feet. (Building Line)
 Land height above high water mark at building line is 25 feet
 Building set back from State highway is _____ feet - from road or street is 575 feet.
 Side yard is 8-20-30 N-85' feet. Rear yard is 1400 feet.
 Building will be located +10 feet from septic tank (Sewage System Permit must be obtained before installation).
 Building will be located +10 feet from soil absorption system (Cesspool, Drainfield, etc.).



Agreement: I hereby certify that the information contained herein is correct and agree to do the proposed work in accordance with the description above set forth and according to the provisions of the ordinances of Becker County, Minnesota. I further agree that any plans and specifications submitted herewith shall become a part of this permit application. I also understand that this permit is valid for a period of six (6) months. Applicant further agrees that no part of the sewage system shall be covered until it has been inspected and accepted. It shall be the responsibility of the applicant for the permit to notify the County Zoning Administrator, 48 hours before the job is ready for inspection.

Dated 8/10/83 Signature of Owner Steven W. Kallin

When signed and approved by the Zoning Administration this becomes your permit. Permission is hereby granted to the above named applicant to perform the work described in the above statement and/or as shown on the sketch. This permit is granted upon the express condition that the person to whom it is granted, and his agent, employees and workmen shall conform in all respects to the ordinances of Becker County, Minnesota. This permit may be revoked at any time upon violation of said ordinances.

MUST BE POSTED AT THE BUILDING SITE
 Dated _____
 Permit Fee \$ 42.00 State Surcharge \$ 50
 Becker County Zoning Administrator [Signature]

Comments: _____

INSPECTOR'S CHECK LIST
Make all measurements and computations

	ACTUAL IS ↓	MINIMUM Shall Be ↓	Sq. Ft.
Building Set Back from High Water Mark	Ft.		Ft.
Building Set Back from State Highway	Ft.		Ft.
Side Yard	& Ft.	& Ft.	
Rear Yard	Ft.		Ft.
Elevation at Building Line above High Water Mark	Ft.		Ft.

SEWAGE DISPOSAL SYSTEM STATISTICS

CATEGORY	SEPTIC TANK		SEEPAGE PIT		DRAIN FIELD	
	Actual	Should be	Actual	Should be	Actual	Should be
Capacity	Gls.	Gls.	S F.	S F.	S F.	S F.
Distance from Nearest Well	F	F	F	75	F	50
Distance from Lake or Stream	F	F	F	F	F	F
Distance from Occupied Building	F	10	F	20	F	20
Distance from Property Line	F	10	F	10	F	10
Distance from Bottom to Water Table	---	F	---	F	4	F

Inspector's Comments:

**INTERPRETATION
OF ABBREVIATIONS**

Gls — Gallons
 SF — Square Feet
 F — Linear Feet

Inspector's Signature

Title

Inspection

Dated

19

Agency

DESIGN PAD

BECKER COUNTY

Subject _____

Department _____

Name _____

Becker County Courthouse

Address _____

Detroit Lakes, MN 56501

Town _____

State _____

Zip _____

Date _____

Location or Legal Description _____

Remarks:

75' from well to septic tank

Signature _____

