



200230000

County copy

Compliance Inspection Form

Existing Subsurface Sewage Treatment Systems (SSTS)

Control Agency

520 Lafayette Road North
St. Paul, MN 55155-4194

Doc Type: Compliance and Enforcement

Inspection results based on Minnesota Pollution Control Agency (MPCA) requirements and attached forms -- additional local requirements may also apply.

Submit completed form to Local Unit of Government (LUG) and system owner within 15 days

RECEIVED	
For local tracking purposes:	
JUN 11 2018	
ZONING	

System Status

System status on date (mm/dd/yyyy): 6-8-2018☒ **Compliant – Certificate of Compliance**

(Valid for 3 years from report date, unless shorter time frame outlined in Local Ordinance.)

☐ **Noncompliant – Notice of Noncompliance**

(See Upgrade Requirements on page 3.)

Reason(s) for noncompliance (check all applicable)

- ☐ Impact on Public Health (Compliance Component #1) – Imminent threat to public health and safety
- ☐ Other Compliance Conditions (Compliance Component #3) – Imminent threat to public health and safety
- ☐ Tank Integrity (Compliance Component #2) – Failing to protect groundwater
- ☐ Other Compliance Conditions (Compliance Component #3) – Failing to protect groundwater
- ☐ Soil Separation (Compliance Component #4) – Failing to protect groundwater
- ☐ Operating permit/monitoring plan requirements (Compliance Component #5) – Noncompliant

Property Information

Parcel ID# or Sec/Twp/Range: 200230000Property address: 38589 296th Ave

Reason for inspection: _____

Property owner: Tom McDougallOwner's phone: 701-499-5225

Owner's representative: _____

Representative phone: _____

Local regulatory authority: _____

Regulatory authority phone: _____

Brief system description: 1500 comp tank - dewateredComments or recommendations: 1724 40th Ave W
West Fargo, ND 58078

Certification

I hereby certify that all the necessary information has been gathered to determine the compliance status of this system. No determination of future system performance has been nor can be made due to unknown conditions during system construction, possible abuse of the system, inadequate maintenance, or future water usage.

Inspector name: Daryl Beych

Certification number: _____

Business name: _____

License number: 478Inspector signature: Daryl Beych

Phone number: _____

Necessary or Locally Required Attachments

☒ Soil boring logs☒ System/As-built drawing☐ Forms per local ordinance☐ Other information (list): _____

y address: _____

Inspector initials/Date: _____
(mm/dd/yyyy)**Soil Separation – Compliance component #4 of 5**

Date of installation: _____

(mm/dd/yyyy)

☒ Unknown

Shoreland/Wellhead protection/Food beverage lodging?

☒ Yes ☐ No**Compliance criteria:**

For systems built prior to April 1, 1996, and not located in Shoreland or Wellhead Protection Area or not serving a food, beverage or lodging establishment:

Drainfield has at least a two-foot vertical separation distance from periodically saturated soil or bedrock.

☐ Yes ☐ No

Non-performance systems built April 1, 1996, or later or for non-performance systems located in Shoreland or Wellhead Protection Areas or serving a food, beverage, or lodging establishment:

Drainfield has a three-foot vertical separation distance from periodically saturated soil or bedrock.*

☒ Yes ☐ No

"Experimental", "Other", or "Performance" systems built under pre-2008 Rules; Type IV or V systems built under 2008 Rules (7080.2350 or 7080.2400 (Advanced Inspector License required))

Drainfield meets the designed vertical separation distance from periodically saturated soil or bedrock.

☐ Yes ☐ No**Any "no" answer above indicates the system is failing to protect groundwater.****Verification method(s):**

Soil observation does not expire. Previous soil observations by two independent parties are sufficient, unless site conditions have been altered or local requirements differ.

☒ Conducted soil observation(s) (Attach boring logs)☐ Two previous verifications (Attach boring logs)☐ Not applicable (Holding tank(s), no drainfield)☐ Unable to verify (See Comments/Explanation)☐ Other (See Comments/Explanation)**Comments/Explanation:****Indicate depths or elevations**

A. Bottom of distribution media	24"
B. Periodically saturated soil/bedrock	60" +
C. System separation	36"
D. Required compliance separation*	36"

*May be reduced up to 15 percent if allowed by Local Ordinance.

5. Operating Permit and Nitrogen BMP* – Compliance component #5 of 5☒ Not applicable

Is the system operated under an Operating Permit?

☐ Yes ☐ No

If "yes", A below is required

Is the system required to employ a Nitrogen BMP?

☐ Yes ☐ No

If "yes", B below is required

BMP = Best Management Practice(s) specified in the system design

If the answer to both questions is "no", this section does not need to be completed.**Compliance criteria**

a. Operating Permit number: _____


Have the Operating Permit requirements been met?

☐ Yes ☐ No

b. Is the required nitrogen BMP in place and properly functioning?

☐ Yes ☐ No**Any "no" answer indicates Noncompliance.**

Upgrade Requirements (Minn. Stat. § 115.55) An imminent threat to public health and safety (ITPHS) must be upgraded, replaced, or its use discontinued within ten months of receipt of this notice or within a shorter period if required by local ordinance. If the system is failing to protect ground water, the system must be upgraded, replaced, or its use discontinued within the time required by local ordinance. If an existing system is not failing as defined in law, and has at least two feet of design soil separation, then the system need not be upgraded, repaired, replaced, or its use discontinued, notwithstanding any local ordinance that is more strict. This provision does not apply to systems in shoreland areas, Wellhead Protection Areas, or those used in connection with food, beverage, and lodging establishments as defined in law.



Inspection does not imply or guarantee
future hydraulic functioning, only what
conditions were found on date of inspection



se/96

APPLICATION FOR SEWAGE SYSTEM

CERTIFICATE OF COMPLIANCE

With The Becker County Zoning Ordinance

Application Number <u>10217</u>
Tax Parcel Number <u>20.0230.000</u>
Fire Number of Project Location

A. GENERAL INFORMATION

1. Applicant's Name (Last, First, M.I.) <u>Nemec, Margaret</u>		2. Authorized Agent (if applicable)	
3. Mailing Address (Street, RFD, Box Number, City, State, Zip Code) <u>RR 2 BOX 877 Wadena, MN 56589</u>			
4. Day Phone	5. Evening Phone	6. Section <u>8</u>	7. Township <u>Maple Grove</u>

B. PROPERTY DESCRIPTION

1. Lot(s), Block, Subdivision Name
PT LOT 2 Beg At NW Cor Lot 1 Nemec Bch 1st Addn NW 73.09' SE 312.83' TO

<p>SEWAGE SYSTEM DATA</p> <p>Anticipated Use</p> <p>a. <input checked="" type="checkbox"/> Single Family</p> <p>b. <input type="checkbox"/> Multiple Family</p> <p>c. <input type="checkbox"/> Commercial</p> <p>d. <input type="checkbox"/> Other (specify)</p> <p>Type of Installation</p> <p>a. <input type="checkbox"/> Septic Tank Only</p> <p>b. <input type="checkbox"/> Drainfield Only</p> <p>c. <input type="checkbox"/> Septic Tank & Drainfield</p> <p>d. <input type="checkbox"/> Holding Tank</p> <p>e. <input checked="" type="checkbox"/> Septic Tank/Drainfield Lift Station</p> <p>Type of Drainfield</p> <p>a. <input checked="" type="checkbox"/> Standard System</p> <p>b. <input type="checkbox"/> Mound (pressure distribution)</p> <p>Well Data</p> <p>a. Depth <u>Shared</u></p> <p>b. Diameter <u>well</u></p> <p>Type of Well</p> <p>a. <input checked="" type="checkbox"/> Drilled</p> <p>b. <input type="checkbox"/> Sand Point</p>	<p>1 Inch Equals _____</p> <p>DESIGN</p> <p><u>See Attached Site Plan</u></p> <p style="text-align: center;"><small>Show Distance Between Sewage System And Buildings, Property Lines, Lake, Road And All Wells Within 125 Feet.</small></p> <table><thead><tr><th></th><th>Tank</th><th>Drainfield</th><th></th><th>Tank</th><th>Drainfield</th></tr></thead><tbody><tr><td>Distances to Well:</td><td>= <u>100'</u></td><td>= <u>100'</u></td><td>Distance to Pressure Line:</td><td><u>4'</u></td><td>= <u>10'</u></td></tr><tr><td>Distance to Building:</td><td>= <u>10</u></td><td>= <u>73</u></td><td>Tank Capacity (gal.) & Area of Drainfield (ft²) =</td><td><u>1500</u></td><td><u>384</u></td></tr><tr><td>Distance to Property Line:</td><td>= <u>10</u></td><td>= <u>10</u></td><td>Distance to Ordinary High Water Level:</td><td>= <u>82</u></td><td><u>180</u></td></tr><tr><td>Drainfield separation from Highest Known Ground Water Level, Impervious Lens or Soil Mottling:</td><td></td><td></td><td></td><td></td><td><u>4'</u></td></tr></tbody></table> <p>I hereby certify with my signature that all data on my application forms, plans and specifications are true and correct:</p> <table><tr><td>Signature of Applicant</td><td>Date</td></tr></table>		Tank	Drainfield		Tank	Drainfield	Distances to Well:	= <u>100'</u>	= <u>100'</u>	Distance to Pressure Line:	<u>4'</u>	= <u>10'</u>	Distance to Building:	= <u>10</u>	= <u>73</u>	Tank Capacity (gal.) & Area of Drainfield (ft ²) =	<u>1500</u>	<u>384</u>	Distance to Property Line:	= <u>10</u>	= <u>10</u>	Distance to Ordinary High Water Level:	= <u>82</u>	<u>180</u>	Drainfield separation from Highest Known Ground Water Level, Impervious Lens or Soil Mottling:					<u>4'</u>	Signature of Applicant	Date
	Tank	Drainfield		Tank	Drainfield																												
Distances to Well:	= <u>100'</u>	= <u>100'</u>	Distance to Pressure Line:	<u>4'</u>	= <u>10'</u>																												
Distance to Building:	= <u>10</u>	= <u>73</u>	Tank Capacity (gal.) & Area of Drainfield (ft ²) =	<u>1500</u>	<u>384</u>																												
Distance to Property Line:	= <u>10</u>	= <u>10</u>	Distance to Ordinary High Water Level:	= <u>82</u>	<u>180</u>																												
Drainfield separation from Highest Known Ground Water Level, Impervious Lens or Soil Mottling:					<u>4'</u>																												
Signature of Applicant	Date																																

TO BE COMPLETED BY PLANNING AND ZONING

- () CERTIFICATE IS HEREBY DENIED: (See back For Reasons)
- (☒) CERTIFICATE IS HEREBY GRANTED: Based upon the application, addendum from, plans, specifications and all other supporting data. With proper maintenance this system can be expected to function satisfactory, however this is not a guarantee.

BECKER COUNTY PLANNING AND ZONING

[Signature]
Signature
12-29-96
Date

[Signature]
Title

Se/96 20.0230.000

K↑♠1⊙♦K♥♠1⊙


WHITE EARTH LAKE

R20.0230.000

MARGARET NEMEC
RR2 BOX 87
WALBURN, MN 56589-9320

WELL AND WATER FROM CEDAR CREST RESORT
NO OTHER WELLS WITHIN 100 FEET OF SYSTEM

1500 2/C
MCP TANK
WITH LIFT
STATION
INDOOR ALARM



2" SCH 40 OUT OF TANK TO DROP BOX
GRAVITY FEED TO DRAINFIELD
INSULATED PIPE UNDER DRIVEWAY

DROP BOX DISTRIBUTION
INSPECTION PIPES ON TRENCH END
10" GRAVELESS PIPE


5e/9e 20, 0230.000

WHITE EARTH LAKE

R20.0230.000

MARGARET NEMEC
RR2 BOX 87
WAUBUN, MN 56589-9320

WATER FROM
CEDAR CREST



PERCOLATION TEST SHEET

Test hole location Drainfield Hole # 1 Date test hole was prepared: 8-19-6
 Depth of hole bottom: 20 inches Diameter of hole: 6 inches
 Soil Data from test hole:

depth, inches soil color
0-2 loam
2-20 sandy loam
20-24 loam
24-44 loam

Method of scratching sidewall: Paul board Depth of pea size gravel in bottom of hole: 20 inches
 Date and hour of initial water filling: 8-1-8:00 AM Depth of initial water filling: 12 above hole bottom
 Method used to maintain 12" of water depth in hole for 4 hours: manual
 Percolation test conducted by: Randy Anderson Percolation test started at 8:15 (am / pm).
 Maximum water depth above hole bottom during test: 8 inches

TIME	INTERVAL (MINUTES)	WATER DEPTH (fraction)	WATER DROP (decimal)	PERC RATE CALCULATION	CONVERSIONS
07	START 7	8 1/2	1 1/2	7 ÷ 1.5 = 4.66 A	116 = .35
08	REFILL 8	6 1/4	1.75	8 ÷ 1.25 = 6.4 B	12 = .13
09 1/2	REFILL 9 1/2	5 7/8	2 1/8	9.5 ÷ 2.13 = 4.46 C	316 = .13
	REFILL				14 = .25
	REFILL				516 = .31
	REFILL				16 = .25
	REFILL				46 = .23
	REFILL				716 = .44
	REFILL				12 = .5
	REFILL				916 = .35
	REFILL				53 = .23
	REFILL				1116 = .39
	REFILL				34 = .25
	REFILL				1516 = .31
	REFILL				73 = .33
	REFILL				1516 = .31

Ten Percent Calculation

A, B, C	Sum of A, B, C = 4.66 + 6.4 + 4.46 = 15.52	Sum of A, B, C = 15.52
C, D, E	Sum of C, D, E = 4.46 + 4.46 + 4.46 = 13.38	Sum of C, D, E = 13.38
E, F, G	Sum of E, F, G = 4.46 + 4.46 + 4.46 = 13.38	Sum of E, F, G = 13.38
F, G, H	Sum of F, G, H = 4.46 + 4.46 + 4.46 = 13.38	Sum of F, G, H = 13.38
G, H, I	Sum of G, H, I = 4.46 + 4.46 + 4.46 = 13.38	Sum of G, H, I = 13.38
H, I, J	Sum of H, I, J = 4.46 + 4.46 + 4.46 = 13.38	Sum of H, I, J = 13.38
I, J, K	Sum of I, J, K = 4.46 + 4.46 + 4.46 = 13.38	Sum of I, J, K = 13.38
J, K, L	Sum of J, K, L = 4.46 + 4.46 + 4.46 = 13.38	Sum of J, K, L = 13.38
K, L, M	Sum of K, L, M = 4.46 + 4.46 + 4.46 = 13.38	Sum of K, L, M = 13.38
L, M, N	Sum of L, M, N = 4.46 + 4.46 + 4.46 = 13.38	Sum of L, M, N = 13.38

If the top number in each set of boxes is larger than the bottom number then take another reading. If the top number is equal or smaller than bottom number, average the three numbers for the perc rate.

PERCOLATION TEST SHEET

Test hole location Drainfield Hole # 2 Date test hole was prepared: 8-19-6
 Depth of hole bottom: 20 inches Diameter of hole: 6 inches
 Soil Data from test hole:

depth, inches soil color
0-6 loam
6-20 sandy loam
20-24 loam
24-44 loam

Method of scratching sidewall: Paul board Depth of pea size gravel in bottom of hole: 20 inches
 Date and hour of initial water filling: 8-1-9 AM Depth of initial water filling: 12 above hole bottom
 Method used to maintain 12" of water depth in hole for 4 hours: manual
 Percolation test conducted by: Randy Anderson Percolation test started at 12
 Maximum water depth above hole bottom during test: 8 inches

TIME	INTERVAL (MINUTES)	WATER DEPTH (fraction)	WATER DROP (decimal)	PERC RATE CALCULATION
07	START 7	8 1/2	1 1/2	7 ÷ 1.5 = 4.66 A
08	REFILL 8	6 1/4	1.75	8 ÷ 1.25 = 6.4 B
09 1/2	REFILL 9 1/2	5 7/8	2 1/8	9.5 ÷ 2.13 = 4.46 C
	REFILL			
	REFILL			
	REFILL			
	REFILL			
	REFILL			
	REFILL			
	REFILL			
	REFILL			
	REFILL			
	REFILL			
	REFILL			
	REFILL			

Ten Percent Calculation

A, B, C	Sum of A, B, C = 4.66 + 6.4 + 4.46 = 15.52	Sum of A, B, C = 15.52
C, D, E	Sum of C, D, E = 4.46 + 4.46 + 4.46 = 13.38	Sum of C, D, E = 13.38
E, F, G	Sum of E, F, G = 4.46 + 4.46 + 4.46 = 13.38	Sum of E, F, G = 13.38
F, G, H	Sum of F, G, H = 4.46 + 4.46 + 4.46 = 13.38	Sum of F, G, H = 13.38
G, H, I	Sum of G, H, I = 4.46 + 4.46 + 4.46 = 13.38	Sum of G, H, I = 13.38
H, I, J	Sum of H, I, J = 4.46 + 4.46 + 4.46 = 13.38	Sum of H, I, J = 13.38
I, J, K	Sum of I, J, K = 4.46 + 4.46 + 4.46 = 13.38	Sum of I, J, K = 13.38
J, K, L	Sum of J, K, L = 4.46 + 4.46 + 4.46 = 13.38	Sum of J, K, L = 13.38
K, L, M	Sum of K, L, M = 4.46 + 4.46 + 4.46 = 13.38	Sum of K, L, M = 13.38
L, M, N	Sum of L, M, N = 4.46 + 4.46 + 4.46 = 13.38	Sum of L, M, N = 13.38

If the top number in each set of boxes is larger than the bottom number then take another reading. If the top number is equal or smaller than bottom number, average the three numbers for the perc rate.

se/94

INDIVIDUAL SEWAGE TREATMENT SYSTEM WORKSHEET

se/96

A. Estimated 300 gpd
measured x 1.5 = gpd
SEPTIC TANK VOLUME

B. 1000 gallons

SOILS (Site evaluation data)
C. Depth to restricting layer = 5 feet
D. Maximum depth of system C - 3 ft = 2 feet
E. Texture SANDY LOAM Percolation rate 4.82 MPI
F. SSF 1.27 sq ft/gpd
G. Slope 1 %

TRENCH BOTTOM AREA
H. For trenches with 6 inches of rock below the pipe:
 $A \times F = \text{ } \times \text{ } = \text{ }$ sq ft of bottom area
I. For trenches with 12 inches of rock below the pipe:
 $A \times F \times 0.8 = \text{ } \times \text{ } \times 0.8 = \text{ }$ sq ft of bottom area
J. For trenches with 18 inches of rock below the pipe:
 $A \times F \times 0.66 = \text{ } \times \text{ } \times 0.66 = \text{ }$ sq ft of bottom area
K. For trenches with 24 inches of rock below the pipe:
 $A \times F \times 0.6 = \text{ } \times \text{ } \times 0.6 = \text{ }$ sq ft of bottom area
BED BOTTOM AREA

L. For seepage beds with 6 or 12 inches of rock below the pipe;
 $1.5 \times A \times F = 1.5 \times \text{ } \times \text{ } = \text{ }$ sq ft of bottom area

ROCK VOLUME IN CU FT
M. Rock depth below distribution pipe plus 0.5 foot times bottom area:
 $M = \text{Rock depth} + 6 \text{ inches} \times \text{Area (H,I,J,L,K)}$
 $(\text{ } + 0.5 \text{ ft}) \times \text{ } = \text{ }$ cu ft

ROCK VOLUME IN CU YDS
N. Volume in cu ft divided by 27
 $M + 27 = \text{cu yds } \text{ } + 27 = \text{ }$ cu yds

ROCK WEIGHT
O. Cubic yards times 1.4 = tons
 $N \times 1.4 = \text{tons } \text{ } \times 1.4 = \text{ }$ tons

SYSTEM LENGTH
P. Select trench width = ft
Q. Divide bottom area by trench width: (H, I, J, or K) + P =
lineal feet
 $\text{ } + \text{ } = \text{ }$ lineal feet
Q1. Gravelless Design
 $A \times F + (3 \text{ for } 10" \text{ pipe, } 2 \text{ for } 8" \text{ pipe, width of the Chamber})$
 $\text{ } \times \text{ } + \text{ } = \text{ }$ feet
300 1.27 3 127

LAWN AREA
R. Select trench spacing, center to center = 3 feet
S. Multiply trench spacing by lineal feet R x Q = sq ft of lawn area
100 x 3 = 300 sq ft


Estimated Sewage Flows in Gallons per day (gpd)				
Number of Bedrooms	Type I	Type II	Type III	Type IV
2	300	225	180	60% of the values in Type I, II or III columns
3	450	300	218	
4	600	375	256	
5	750	450	294	
6	900	525	332	
7	1050	600	370	
8	1200	675	408	

Septic Tank Capacities (In gallons)		
Number of Bedrooms	Minimum Liquid Capacity	Liquid capacity with garbage disposal
2 or less	750	1125
3 or 4	1000	1500
5 or 6	1500	2250
7, 8 or 9	2000	3000

Soil Characteristics and Required Areas for Sewage Treatment		
Percolation Rate in Minutes per Inch (MPI)	Soil Texture	Square feet per gallon per day
Faster than 0.1 *	Coarse Sand	-----
0.1 to 5	Sand	0.83
0.1 to 5	Fine Sand **	1.67
6 to 15	Sandy Loam	1.27
16 to 30	Loam	1.67
31 to 45	Silt Loam	2.00
46 to 60	Clay Loam	2.20
Slower than 60***	Clay	-----

* Soil too coarse for sewage treatment. Use systems for rapidly permeable soils.
** Soil having 50% or more of fine sand plus very fine sand.
*** Soil with too high a percentage of clay for installation of an inground standard system.

6 inches = 0% Reduction*
12 inches = 20% Reduction
18 inches = 34% Reduction
24 inches = 40% Reduction
* sizing for gravelless trench



If the site evaluation determines a

Tax Parcel Number 20.0230.000

Site Plan

White Earth Lake

1000 gal septic 500 gal tank

10'

260 CABIN

deck

old Tanks 77'

water line

Phone Line

56' - pressure line

Drop Box pumping up to drop box gravity to drain field - do this to get drainback

Drop box must have inspection pipe & air vent

85' → Garage

insulate

2 64' Runs

Graveless pipe

Drainfield Area is somewhat compacted - may shorten life of system

Driveway

Se/96

SOIL INFORMATION

TEST HOLE #1

TEST HOLE #2

DEPTH IN INCHES	SOIL TEXTURE	MUNSELL COLOR	STRUCTURE	DEPTH IN INCHES	SOIL TEXTURE	MUNSELL COLOR	STRUCTURE
0-2	10AM	Topsoil	BLOCKY PLATY PRISMATIC NONE	0-6	COARSE SAND	Silt soil	BLOCKY PLATY PRISMATIC NONE
2-33	SANDY 10AM	10YR 4/4	BLOCKY PLATY PRISMATIC NONE	6-8	10AM	Topsoil	BLOCKY PLATY PRISMATIC NONE
33-52	LOAM	10YR 4/3	BLOCKY PLATY PRISMATIC NONE	8-39	SAND	10YR 4/3	BLOCKY PLATY PRISMATIC NONE
52-60	LOAM	10YR 4/4	BLOCKY PLATY PRISMATIC NONE	39-58	LOAM	10YR 4/3	BLOCKY PLATY PRISMATIC NONE
Depth to standing water	NF			Depth to standing water	NF		
Depth to mottling				Depth to mottling			

Describe the surface features (slope, runoff, weather conditions, vegetation type, evidence of compaction, etc.)

Area runs tightly along driveway-

SYSTEM IS ☐ NEW ☒ REPAIR

SYSTEM DESIGN

☒ GRAVITY FLOW ☐ PRESSURE DISTRIBUTION

WATER USES:

- ☐ WASHING MACHINE
☐ DISHWASHER
☐ WATER SOFTENER
☐ GARBAGE DISPOSAL

NUMBER OF BEDROOMS 2
 NUMBER OF BATHROOMS 1
 TOTAL SQ. FT OF STRUCTURE 1000
 TANK SIZE 1000

TYPE OF RESIDENCE

- ☒ TYPE I ☐ TYPE II
☐ TYPE III ☐ TYPE IV

LIFT STATION SIZE 500
 SOIL TREATMENT 380 SQ FT
 AREA SIZE 40 gal
 DOSE VOLUME 40 gal

DEPTH OF SYSTEM 2' max

SYSTEM DESIGN FLOW 300 GPD

SOIL SIZING FACTOR 1.22

PUMP SIZE 20 gpm

LENGTH OF LIFT LINE 56'

TOTAL DYNAMIC HEAD 11'

WELL INFORMATION-Property's Well DEPTH OF WELL NA

TYPE OF WELL NA

Neighboring wells (within 100 ft of system) Depth of Wells NA

Type of Wells NA

Name of Designer I

Designer II RANDY ANDERSON

Date of Site

Evaluation 8-4-96

MPCA Number 6034

Phone 849-1143

I certify that the site evaluation has been completed in accordance with all provisions of ISTS Minnesota Rules Chapter 7080.

Signature of Evaluator Randy Anderson

Date 8-4-96

For Office Use Only

8/12/96

Hebi Moltzen

Received by

Onsite Septic System Site Evaluation/Design

SE/96

Fire Number _____
Tax Parcel Number 20.0230.000

Legal Description:

Pt Lot 2 Beg at NW Cor Lot 1 Nemec Beach 1st Add Th NW

Lake/Stream Name _____ Lake/Stream Class _____ Section _____ TWP _____ Range _____ Township Name _____

White Earth RE 8 142 40 Maple Grove

Property Owner _____ Address _____ City, State, Zip Code _____ Phone Number _____

Margaret Nemec RR2 box 87 Waubun mn 56589


ISTS Designer I / Designer II _____ License Number _____ Address _____ Phone Number _____

Randy Anderson 634 Detroit Lakes mn 849-1143

Site Plan

The site plan must be drawn to dimension or to scale:

- *All Wells within 100 feet of the System
- *Distance from all Wells within 100 ft of System
- *Existing & Proposed Buildings
- *Easements
- *Distance from Water Lines within 50 ft of System (existing & proposed)
- *Distance from OHW
- *Distance from Property Lines
- *Location of any Unsuitable Disturbed/Compacted Soil
- *Soil Boring & Perc Test Locations
- *Dimensions of Lot
- *Tank Access Route
- *Scale - One inch = 40 ft



BECKER COUNTY PLANNING & ZONING

829 LAKE AVENUE, PO BOX 787
DETROIT LAKES, MN 56502-0787
PHONE (218) 846-7314 - FAX (218) 846-7266

8/96

INSTALLATION PERMIT FOR
INDIVIDUAL SEWAGE TREATMENT

FIRE NO. _____

PERMIT/RECEIPT NO. 10217

TAX PARCEL NUMBER 20.0230.000

LEGAL DESCRIPTION

Pt lot 2 Beg at NW Cor lot 1 Nemec Block 1st Add Thru

LAKE/STREAM NAME	LK/STR CLASS	SECTION	TWP	RANGE	TOWNSHIP NAME
White Earth	RD	8	142	40	Maple Grove

PROPERTY OWNER	ADDRESS/ CITY/ STATE	PHONE NO
Margaret Nemec	RD 2 Box 87 Waubun MN 56589	

INSTALLER	LICENSE NO	PHONE NO
to be determined		

SEWAGE TREATMENT SYSTEM DATA

WORK CATEGORY	SIZE OF TANK	SIZE OF LIFT STATION
<input checked="" type="checkbox"/> NEW SYSTEM	<u>1000</u> GALLONS	<u>500</u> GALLONS
<input type="checkbox"/> REPAIR	SIZE OF DRAINFIELD	SIZE OF PUMP
	<u>380</u> FT ²	<u>20 gpm - 11' head</u>
	SYSTEM LENGTH	DEPTH TO RESTRICTING
	<u>127</u> FT	LAYER <u>5ft</u>
TYPE OF SYSTEM	NUMBER OF TRENCHES	MAXIMUM DEPTH OF SYSTEM
<input checked="" type="checkbox"/> SEPTIC TANK/DRAINFIELD	<u>3</u>	<u>2ft</u>
<input type="checkbox"/> DRAINFIELD ONLY	ESTIMATED FLOW	PERC RATE
<input type="checkbox"/> HOLDING TANK	<u>300</u> GPD	<u>4.82</u>
<input type="checkbox"/> ALTERNATE (specify)	TYPE OF DRAINFIELD	SSF
<input checked="" type="checkbox"/> LIFT STATION	<input checked="" type="checkbox"/> STANDARD (gravelless)	<u>1.27</u>
	<input type="checkbox"/> STANDARD (rock trench)	SIZE OF GRAVELLESS PIPE
	<input type="checkbox"/> STANDARD (bed)	<u>10 inch</u>
	<input type="checkbox"/> MOUND (pressure distb)	DEPTH OF ROCK
		<u>1ft</u>

I hereby certify with my signature that all the data contained herein as well as all supporting data are true and correct to the best of my knowledge. I also understand that this permit is valid for a period of six (6) months.

Margaret Nemec
Signature

8/12/96
Date

Any changes to the permit must first be approved by Becker County Planning & Zoning. No system shall be covered up without inspection by Becker County Planning & Zoning.

Site Plan as approved on Site Evaluation.

se/96

For Office Use Only

Application Fee \$60⁰⁰ State Surcharge .50 Total \$60⁵⁰

☐ Application is hereby denied

☒ Application is hereby granted to Margaret Neme to install an individual septic system according to the specifications of the site evaluation and design submitted to the Becker County Environmental Services Office. By Order of:

Hebi Moltze
Signature of Becker County Qualified Employee

8/12/96
Date

This permit expires on 2/10/97

SEWER SYSTEM STUDY

5e/95/20.0230.000

Please complete the Study, to the best of your knowledge, for review by the Zoning Office. If you have any questions, please contact the Zoning Office at (218) 846-7314.

Please circle the letter that best describes your system.

A. Septic Tank (Sealed) Drainfield	B. Cesspool (Open Bottom)	C. Septic Tank Drywell (Seepage)	D. Privy
E. Direct Discharge To Body of Water	F. Direct Discharge To Land Surface or Ditch	G. Holding Tank	H. Other (Describe Below)

H. (other) Please describe _____

What is the capacity of the septic tank? 1500

Does your system have a lift station? Yes ☒ No

Date the system was installed 1968

Total Square Footage of Home/Cabin 936

Number of Bedrooms in home 2

Number of people occupying the home 1

Is your home/cabin year around or seasonal year around

Circle the following items that your home is equipped with:

Garbage Disposal
Foundation Drains
Hot Tub

Dishwasher
Rain Gutters
Spa

☒ Water Softener
☒ Washing Machine

List the above items that are connected to the sewer system WATER SOFTENER
WASHING MACHINE

How often do you have your system pumped? 4

Most recent date system was pumped NOV 94

Most recent date of any repair to system NONE

I hereby certify with my signature that all data is true and correct to the best of my knowledge.

Margaret Demec
Signature

2/20/95
Date

200206.000


0230

SEWAGE SYSTEM DATA

se/95

	to Tank	to Drainfield	Well Data
Distance from Well	<u>400'</u>	<u>440'</u>	Depth <u>180</u>
Distance from Property Line	<u>10' or 12'</u>	<u>10' to 12'</u>	Diameter <u>4</u>
Distance from Suction Line	<u> </u>	<u> </u>	Depth of Casing <u>180</u>
Distance from Pressure Line	<u> </u>	<u> </u>	
Tank Capacity	<u>1500</u>		
Size of Drainfield		<u>24'</u>	
Distance from Ordinary High Water Mark	<u>30'</u>	<u>30'</u>	<input checked="" type="checkbox"/> Drilled Well
Drainfield Separation from Highest Known Ground Water Level	<u> </u>	<u> </u>	<input type="checkbox"/> Sandpoint Well

Please draw a site plan of your property. Include buildings, wells, septic systems, and setback distances.



R 20.0230.000

MARGARET NEMEC
RR 2 BOX 87
WAUBUN, MN 56589-9320

PLACE
FIRST-CLASS
STAMP
HERE

BECKER COUNTY ZONING OFFICE
829 LAKE AVE
PO BOX 787
DETROIT LAKES, MN 56502-0787

8e/95

20.0230.000

MARGARET NEMEC

THE SEWER CONSIST OF TWO DRAINAGE PITS. THEY WERE BOTH ON THE LAKE SIDE AND THE FIRST WAS SEVEN FEET FROM THE DECK AND THE SECOND WAS 15 FEET FROM THE DECK. THERE IS A DRAINLINE THAT FLOWS TO THE LAKE HILLSIDE. THIS SYSTEM NEEDS TO BE UPDATED.

INSPECTED BY JASON FLATAU

8-25-95