



200498007

Minnesota Pollution

Control Agency

520 Lafayette Road North
St. Paul, MN 55155-4194

Lake Study

Compliance Inspection Form

Existing Subsurface Sewage Treatment Systems (SSTS)

Doc Type: Compliance and Enforcement

Inspection results based on Minnesota Pollution Control Agency (MPCA) requirements and attached forms – additional local requirements may also apply.

Submit completed form to Local Unit of Government (LUG) and system owner within 15 days

For local tracking purposes:

System Status

System status on date (mm/dd/yyyy): 5/23/2018

Compliant – Certificate of Compliance

(Valid for 3 years from report date, unless shorter time frame outlined in Local Ordinance.)

Noncompliant – Notice of Noncompliance

(See Upgrade Requirements on page 3.)

Reason(s) for noncompliance (check all applicable)

- Impact on Public Health (Compliance Component #1) – Imminent threat to public health and safety
- Other Compliance Conditions (Compliance Component #3) – Imminent threat to public health and safety
- Tank Integrity (Compliance Component #2) – Failing to protect groundwater
- Other Compliance Conditions (Compliance Component #3) – Failing to protect groundwater
- Soil Separation (Compliance Component #4) – Failing to protect groundwater
- Operating permit/monitoring plan requirements (Compliance Component #5) – Noncompliant



Property Information

Parcel ID# or Sec/Twp/Range: 200498007

Property address: 39360 Dora Lee Ln.

Reason for inspection: county request

Property owner: Kelly Christianson

Owner's phone: 218-469-9410

or

Owner's representative: _____

Representative phone: _____

Local regulatory authority: Becker County

Regulatory authority phone: 846-7613

Brief system description: mound

Comments or recommendations:

Certification

I hereby certify that all the necessary information has been gathered to determine the compliance status of this system. No determination of future system performance has been nor can be made due to unknown conditions during system construction, possible abuse of the system, inadequate maintenance, or future water usage.

Inspector name: Randy Anderson

Certification number: 3044

Business name: Anderson On-Site

License number: 634

Inspector signature: [Signature]

Phone number: 849-3072

Necessary or Locally Required Attachments

- Soil boring logs
- System/As-built drawing
- Forms per local ordinance
- Other information (list): _____

1. Impact on Public Health – Compliance component #1 of 5

Compliance criteria:

System discharges sewage to the ground surface.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
System discharges sewage to drain tile or surface waters.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
System causes sewage backup into dwelling or establishment.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

Any "yes" answer above indicates the system is an imminent threat to public health and safety.

Comments/Explanation:

Verification method(s):

- Searched for surface outlet
- Searched for seeping in yard/backup in home
- Excessive ponding in soil system/D-boxes
- Homeowner testimony (See Comments/Explanation)
- "Black soil" above soil dispersal system
- System requires "emergency" pumping
- Performed dye test
- Unable to verify (See Comments/Explanation)
- Other methods not listed (See Comments/Explanation)

2. Tank Integrity – Compliance component #2 of 5

Compliance criteria:

System consists of a seepage pit, cesspool, drywell, or leaching pit. <i>Seepage pits meeting 7080.2550 may be compliant if allowed in local ordinance.</i>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Sewage tank(s) leak below their designed operating depth. If yes, which sewage tank(s) leaks:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

Any "yes" answer above indicates the system is failing to protect groundwater.

Comments/Explanation:

camera

Verification method(s):

- Probed tank(s) bottom
- Examined construction records
- Examined Tank Integrity Form (Attach)
- Observed liquid level below operating depth
- Examined empty (pumped) tanks(s)
- Probed outside tank(s) for "black soil"
- Unable to verify (See Comments/Explanation)
- Other methods not listed (See Comments/Explanation)

3. Other Compliance Conditions – Compliance component #3 of 5

- a. Maintenance hole covers are damaged, cracked, unsecured, or appear to be structurally unsound. Yes* No Unknown
- b. Other issues (electrical hazards, etc.) to immediately and adversely impact public health or safety. Yes* No Unknown
***System is an imminent threat to public health and safety.**

Explain:

- c. System is non-protective of ground water for other conditions as determined by inspector. Yes* No
***System is failing to protect groundwater.**

Explain:

4. Soil Separation – Compliance component #4 of 5

Date of installation: 6/29/1999 Unknown
(mm/dd/yyyy)
Shoreland/Wellhead protection/Food beverage lodging? Yes No

Verification method(s):
Soil observation does not expire. Previous soil observations by two independent parties are sufficient, unless site conditions have been altered or local requirements differ.

Compliance criteria:

For systems built prior to April 1, 1996, and not located in Shoreland or Wellhead Protection Area or not serving a food, beverage or lodging establishment:	<input type="checkbox"/> Yes <input type="checkbox"/> No
Drainfield has at least a two-foot vertical separation distance from periodically saturated soil or bedrock.	
Non-performance systems built April 1, 1996, or later or for non-performance systems located in Shoreland or Wellhead Protection Areas or serving a food, beverage, or lodging establishment:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Drainfield has a three-foot vertical separation distance from periodically saturated soil or bedrock.*	
"Experimental", "Other", or "Performance" systems built under pre-2008 Rules; Type IV or V systems built under 2008 Rules (7080.2350 or 7080.2400 (Advanced Inspector License required)	<input type="checkbox"/> Yes <input type="checkbox"/> No
Drainfield meets the designed vertical separation distance from periodically saturated soil or bedrock.	

- Conducted soil observation(s) (Attach boring logs)
- Two previous verifications (Attach boring logs)
- Not applicable (Holding tank(s), no drainfield)
- Unable to verify (See Comments/Explanation)
- Other (See Comments/Explanation)

Comments/Explanation:

Indicate depths or elevations

A. Bottom of distribution media	+24
B. Periodically saturated soil/bedrock	12
C. System separation	36
D. Required compliance separation*	36

*May be reduced up to 15 percent if allowed by Local Ordinance.

Any "no" answer above indicates the system is failing to protect groundwater.

5. Operating Permit and Nitrogen BMP* – Compliance component #5 of 5 Not applicable

Is the system operated under an Operating Permit? Yes No If "yes", A below is required
Is the system required to employ a Nitrogen BMP? Yes No If "yes", B below is required

BMP = Best Management Practice(s) specified in the system design

If the answer to both questions is "no", this section does not need to be completed.

Compliance criteria

a. Operating Permit number: _____ Have the Operating Permit requirements been met?	<input type="checkbox"/> Yes <input type="checkbox"/> No
b. Is the required nitrogen BMP in place and properly functioning?	<input type="checkbox"/> Yes <input type="checkbox"/> No

Any "no" answer indicates Noncompliance.

Upgrade Requirements (Minn. Stat. § 115.55) An imminent threat to public health and safety (ITPHS) must be upgraded, replaced, or its use discontinued within ten months of receipt of this notice or within a shorter period if required by local ordinance. If the system is failing to protect ground water, the system must be upgraded, replaced, or its use discontinued within the time required by local ordinance. If an existing system is not failing as defined in law, and has at least two feet of design soil separation, then the system need not be upgraded, repaired, replaced, or its use discontinued, notwithstanding any local ordinance that is more strict. This provision does not apply to systems in shoreland areas, Wellhead Protection Areas, or those used in connection with food, beverage, and lodging establishments as defined in law.

septic system


The site plan must be drawn to dimension or to scale. White Earth Lake

- Dimensions of Lot
- Well & Water Line Locations within 100 ft of System
- Existing & Proposed Buildings
- Distance from Property Lines
- Distance from OHWM
- Basements & setbacks
- Tank Access Route
- Distance from buildings
- Location of any Unsuitable Soil
- Soil Borings & Per Test Locations
- Scale - One inch = _____ ft



7x8
Mr Olson
Maple Grove Twp
A-142-40w

Scale 1"=30'



BECKER COUNTY PLANNING & ZONING

835 Lake Avenue, P O Box 787
Detroit Lakes, MN 56502-0787
Phone (218) 846-7314, Fax (218) 846-7266

Fire Number _____

Onsite Septic System Site Evaluation/Design

Tax Parcel Number 20.0498.007

Legal Description: <u>Lot 2 Dora Lee Est. 2nd Add.</u>			
Lake/Stream Name	Lake/Stream Class	Section TWP Range	Township Name
<u>White Earth</u>	<u>RD</u>	<u>4 142 40W</u>	<u>Maple Grove</u>
Property Owner	Address	City, State, Zip Code	Phone Number
<u>Ted</u>	<u>Jim & Lorette Olson</u>	<u>810 Wocken Crookston mn</u>	
Name and Address of Designer			
<u>Randy Anderson P.O. box 1255 Detroit Lakes mn 56502</u>			
MPCA NUMBER	PHONE	Date of Site Evaluation	
<u>634</u>	<u>849-3072</u>	<u>10-13-98</u>	
Name and Address of Installer			MPCA Number

I certify that the site evaluation has been completed in accordance with all provisions of ISTS Minnesota Rules Chapter 7080.

Signature of Designer [Signature] Date 10-13-98

FOR USE BY BECKER COUNTY ENVIRONMENTAL SERVICES DEPARTMENT ONLY

Date Site Evaluation / Design received 9 June Received by _____

Date Site Evaluation approved _____ Approved by _____

- *** Any changes to the permit must first be approved by Becker County Planning & Zoning. No system shall be covered up without inspection by Becker County Planning & Zoning.
- *** Inspections must be scheduled at least 24 hours prior to time requested.

Application Fee 75.00 State Surcharge 50 Total 75.50

Application is hereby denied

Application is hereby granted to Ted + Lorette Olson to install an individual septic system according to the specifications of the site evaluation and design submitted to the Becker County Environmental Services Office. By Order of:

[Signature] _____ Date 10 June 99

Signature of Becker County Qualified Employee _____ Date _____

This permit expires on 10 Dec 99

Inspected by _____ Date _____ Permit # _____

RECEIVED
6-4-99

TEST HOLE #1

TEST HOLE #2

DEPTH IN INCHES	SOIL TEXTURE	MUNSELL COLOR	STRUCTURE	DEPTH IN INCHES	SOIL TEXTURE	MUNSELL COLOR	STRUCTURE
0-7	10AM	Topsoil	BLOCKY PLATY PRISMATIC NONE	0-6	10AM	Topsoil	BLOCKY PLATY PRISMATIC NONE
7-14	sandy clay 10AM	5Y5/3	BLOCKY PLATY PRISMATIC NONE	6-15	sandy clay 10AM	5Y5/3	BLOCKY PLATY PRISMATIC NONE
14-20	PEAT		BLOCKY PLATY PRISMATIC NONE	15-18	PEAT		BLOCKY PLATY PRISMATIC NONE
			BLOCKY PLATY PRISMATIC NONE				BLOCKY PLATY PRISMATIC NONE
Depth to standing water	18"			Depth to standing water	18"		
Depth to nottling	7"			Depth to mottling	6"		

Describe the surface features (slope, runoff, weather conditions, vegetation type, evidence of compaction, etc.)

LAWN AREA

WATER USES:

DESIGN FLOW 450 GPD

GRINDER PUMP/LIFT STATION IN HOUSE

() YES (X) NO

- () Washing Machine
- () Dishwasher
- () Water Softner
- (-) Garbage Disposal

NO. of Bedrooms 3
 NO. of Bathrooms _____
 SQ FT of Structure _____

WELL INFORMATION:

Property's Well - Depth deep Drilled (X) Sandpoint ()
 Neighboring Well - Depth NE Drilled () Sandpoint ()
 (within 100 feet of system)

Work Category Proposed

Type of System Proposed

Type of Drainfield Proposed

- () NEW SYSTEM
- () REPAIR
- (X) REPLACEMENT

- () SEPTIC TANK/DRAINFIELD
- () DRAINFIELD ONLY
- () HOLDING TANK
- (X) LIFT STATION
- () ALTERNATE (specify) _____

- () STANDARD (gravelless/chamber)
- () STANDARD (rock trench)
- () STANDARD (bed)
- (X) MOUND (pressure distb)
- () PRESSURIZED BED

Perc Rate 23.58

Soil Sizing Factor 1.67

Depth to Restricting Layer 16"

Maximum Depth of System

Size of Tank 1000

Size of Lift Station 1000 GAL

mound

Size of Drainfield 9/2 Sq Ft

Length of System 62

Size of Gravelless Pipe

Size of Mound Rock Bed

Depth of Clean Sand

10x38

2'

Depth of Rock _____

Size of Lift Pump 29 gpm at 13' of head Length of Lift Line 31'

Number of Trenches _____

Size of Lift Line 2"

Additional Information:

- PERCOLATION TEST SHEET -

Test hole location Proposed Amtrak Hole # Date test hole was prepared: 10.13.58
 Diameter of hole: 3 1/2 inches

Depth of hole bottom: 12 inches
 Soil Data from test hole: depth, inches soil color
0-7 10/20/1
7-12 5/13/3

Method of scratching sidewall: brush Depth of pea size gravel in bottom of hole: 1 1/4 inches
 Date and hour of initial water filling: 10:13 AM Depth of initial water filling: 8 above hole bottom
 Method used to maintain 12" of water depth in hole for 4 hours: continuous
 Percolation test conducted by: Harry Abell Percolation test started at 1 (am/pm)
 Maximum water depth above hole bottom during test: 8 inches

TIME	INTERVAL (MINUTES)	WATER DEPTH	WATER DROP (fraction)	WATER DROP (decimal)	PERC RATE CALCULATION	CONVERSIONS
	START	8	1		22.5 - 1 - 22.5 PERC TIME (Decimal)	1:16 = .06
	REFILL	7	1		22.5 - 1 - 22.5 PERC TIME (Decimal)	1:18 = .13
	REFILL	7	1		24.1 - 1 - 24.1 PERC TIME (Decimal)	3:16 = .13
	REFILL	8	1			1:4 = .25
	REFILL	7	1			5:16 = .31
	REFILL					3:8 = .38
	REFILL					7:16 = .44
	REFILL					12:5
	REFILL					9:16 = .56
	REFILL					5:3 = .63
	REFILL					1:16 = .69
	REFILL					3:4 = .75
	REFILL					13:16 = .81
	REFILL					7:8 = .88
	REFILL					15:16 = .94

Ten Percent Calculation *

A, B, C
 Largest # of ABC - Smallest # of ABC = _____
 Smallest # of ABC x 0.10 = _____

C, D, E
 Largest # of CDE - Smallest # of CDE = _____
 Smallest # of CDE x 0.10 = _____

E, F, G
 Largest # of EFG - Smallest # of EFG = _____
 Smallest # of EFG x 0.10 = _____

B, C, D
 Largest # of BCD - Smallest # of BCD = _____
 Smallest # of BCD x 0.10 = _____

D, E, F
 Largest # of DEF - Smallest # of DEF = _____
 Smallest # of DEF x 0.10 = _____

F, G, H
 Largest # of FGH - Smallest # of FGH = _____
 Smallest # of FGH x 0.10 = _____

* If the top number in each set of boxes is larger than the bottom number then take another reading. If the top number is equal or smaller than bottom number, average the three numbers for the perc rate.

- PERCOLATION TEST SHEET -

Test hole location Proposed Amtrak Hole # Date test hole was prepared: 10.13.58
 Diameter of hole: 6 inches

Depth of hole bottom: 12 inches
 Soil Data from test hole: depth, inches soil color
0-7 10/20/1
7-12 5/13/3

Method of scratching sidewall: brush Depth of pea size gravel in bottom of hole: _____ inches
 Date and hour of initial water filling: 10:13 Depth of initial water filling: 12 above hole bottom
 Method used to maintain 12" of water depth in hole for 4 hours: continuous
 Percolation test conducted by: Harry Abell Percolation test started at 1 (am/pm)
 Maximum water depth above hole bottom during test: _____ inches

TIME	INTERVAL (MINUTES)	WATER DEPTH	WATER DROP (fraction)	WATER DROP (decimal)	PERC RATE CALCULATION	CONVERSIONS
	START	8	1		23.5 - 1 - 23.5 PERC TIME (Decimal)	1:16 = .06
	REFILL	7	1		24.75 - 1 - 24.75 PERC TIME (Decimal)	1:18 = .13
	REFILL	7	1		22.5 - 1 - 22.5 PERC TIME (Decimal)	3:16 = .13
	REFILL	8	1			1:4 = .25
	REFILL	7	1			5:16 = .31
	REFILL					3:8 = .38
	REFILL					7:16 = .44
	REFILL					12:5
	REFILL					9:16 = .56
	REFILL					5:3 = .63
	REFILL					1:16 = .69
	REFILL					3:4 = .75
	REFILL					13:16 = .81
	REFILL					7:8 = .88
	REFILL					15:16 = .94

Ten Percent Calculation *

A, B, C
 Largest # of ABC - Smallest # of ABC = _____
 Smallest # of ABC x 0.10 = _____

C, D, E
 Largest # of CDE - Smallest # of CDE = _____
 Smallest # of CDE x 0.10 = _____

E, F, G
 Largest # of EFG - Smallest # of EFG = _____
 Smallest # of EFG x 0.10 = _____

B, C, D
 Largest # of BCD - Smallest # of BCD = _____
 Smallest # of BCD x 0.10 = _____

D, E, F
 Largest # of DEF - Smallest # of DEF = _____
 Smallest # of DEF x 0.10 = _____

F, G, H
 Largest # of FGH - Smallest # of FGH = _____
 Smallest # of FGH x 0.10 = _____

* If the top number in each set of boxes is larger than the bottom number then take another reading. If the top number is equal or smaller than bottom number, average the three numbers for the perc rate.

Dimensions of Lot
Well & Water Line Locations
within 100 ft of System


*Existing & Proposed Buildings
*Distance from Property Lines
*Distance from OHWM

*Easements & setbacks
*Tank Access Route
*Distance from buildings


*Location of any Unsuitable Soil
*Soil Borings & Per Test Locations
*Scale - One inch = _____ ft



700
Jim Olson
Maple Grove Twp
4-142-40w



Scale 1"=30'



A. FLOW

Estimated 450 gpd
or measured _____ x 1.5 = _____ gpd.

Estimated Sewage Flows in Gallons per day (gpd)				
Number of Bedrooms	Type I	Type II	Type III	Type IV
2	300	225	180	60% of the values in Type I, II or III columns
3	450	300	218	
4	600	375	256	
5	750	450	294	
6	900	525	332	
7	1050	600	370	
8	1200	675	408	

B. SEPTIC TANK LIQUID VOLUMES

1000 gallons


C. SOILS (refer to site evaluation)

1. Depth to restricting layer = 6 inches _____ feet
2. Depth of percolation tests = 12 inches
3. Texture 10Am Percolation rate 23.5 mpi
4. Land slope _____ %

Septic Tank Capacities (in gallons)		
Number of Bedrooms	Minimum Liquid Capacity	Liquid capacity with garbage disposal
2 or less	750	1125
3 or 4	1000	1500
5 or 6	1500	2250
7, 8 or 9	2000	3000

D. ROCK LAYER DIMENSIONS

1. Multiply flow rate by 0.83 to obtain required area of rock layer: $A \times 0.83 =$
450 gpd x 0.83 sq. ft./gpd = 380 sq. ft.
2. Select width of rock layer (max 10' if <120 mpi max 5') = 10 ft.
3. Length of rock layer = area ÷ width =
380 sq. ft. ÷ 10 ft. = 38 ft.



Width 10 ft
<120mpi <10'
>120mpi <5'

Length 38 ft

E. ROCK VOLUME

1. Multiply rock area by rock depth to get cubic feet of rock; _____ sq. ft. x _____ ft. = 380 cu. ft.
2. Divide cu. ft. by 27 cu. ft./cu. yd. to get cubic yards;
_____ cu. ft. ÷ 27 = 14.07 cu. yd.
3. Multiply cubic yards by 1.4 to get weight of rock in tons; _____ cu. yd. x 1.4 ton/cu. yd. = 19.7 tons.

F. ABSORPTION WIDTH

1. Percolation rate in top 12 inches of soil is _____ mpi
Texture _____
2. Select allowable soil loading rate from table;
_____ gpd/ft²
3. Calculate adsorption width ratio by dividing rock layer loading rate of 1.20 gpd/ft² by allowable soil loading rate;
1.20 gpd/ft² ÷ _____ gpd/ft² = _____
4. Multiply adsorption width ratio by rock layer width to get required adsorption width;
10 x 2.4 ft = 24 ft

Absorption Width Sizing Table			
Percolation Rate in Minutes per Inch (MPI)	Soil Texture	Gallons per day per square foot	Ratio of Adsorption width to Rock Layer Width
Faster than 0.1	Coarse Sand	1.20	1.00
0.1 to 5	Sand	1.20	1.00
0.1 to 5	Fine Sand	0.60	2.00
6 to 15	Sandy Loam	0.79	1.52
16 to 30	Loam	0.60	2.00
31 to 45	Silt Loam	0.50	<u>2.40</u>
46 to 60	Clay Loam	0.45	2.67
60 to 120	Clay	0.24	5.00
Slower than 120	Clay	0.20	6.00

G. DOWNSLOPE BERM WIDTH

1. If landslope is 1% or more, subtract rock layer width from adsorption width to obtain minimum downslope berm toe
 $29 \text{ ft} - 10 \text{ ft} = 19 \text{ feet}$

2. Calculate Minimum mound Size

a. Determine depth of clean sand fill at upslope edge of rock layer:
 Separation 3' - 1 ft = 2 feet

b. Add depth of clean sand for separation (2a) at upslope edge, depth of rock layer (1 foot) to depth of cover (1 foot) to find the mound height at the upslope edge of rock layer;
 $2 \text{ ft} + 1 \text{ ft} + 1 \text{ ft} = 4 \text{ feet}$

c. Enter table with landslope and upslope berm ratio. Select berm multiplier of 2.91

d. Multiply berm multiplier by upslope mound height to find upslope berm width:
 $4.8 \times 2.91 = 14.17 \text{ feet}$

e. Multiply rock layer width by landslope to determine drop in elevation;
 $10 \times 1\% \div 100 = 1 \text{ foot}$

f. Add depth of clean sand for slope difference (2e) at downslope edge, to the mound height at the upslope edge of rock layer (2b) to find the downslope height;
 $4 \text{ ft} + 1 \text{ ft} = 5 \text{ feet}$

g. Enter table with landslope and downslope berm ratio. Select berm multiplier of 3.09



h. Multiply berm multiplier by downslope mound height to get downslope berm width:
 $5 \text{ ft} \times 3.09 = 15.45 \text{ feet}$

i. Compare the values of step G.1 14 and Step G.2h 13

Select the greater of the two values as the downslope berm width; 14 feet

j. Total mound width is the sum of upslope berm (G.2d) width plus rock layer width (D.2) plus downslope berm width (G.2i);
 $12 \text{ ft} + 10 \text{ ft} + 14 \text{ ft} = 36 \text{ feet}$

k. Total mound length is the sum of upslope berm width (G.2d) plus rock layer length (D.3) plus upslope berm width (G.2d);
 $12 \text{ ft} + 38 \text{ ft} + 12 \text{ ft} = 62 \text{ feet}$



BERM SLOPE MULTIPLIERS

Land Slope in %	DOWNSLOPE berm multipliers for various berm slope ratios					UPSLOPE berm multipliers for various berm slope ratios						
	3:1	4:1	5:1	6:1	7:1	3:1	4:1	5:1	6:1	7:1	8:1	
0	3.0	4.0	5.0	6.0	7.0	3.0	4.0	5.0	6.0	7.0	8.0	
1	3.09	4.17	5.26	6.38	7.53	2.91	3.85	4.76	5.66	6.54	7.41	
2	3.19	4.35	5.56	6.82	8.14	2.83	3.70	4.54	5.36	6.14	6.90	
3	3.30	4.54	5.88	7.32	8.86	2.75	3.57	4.35	5.08	5.79	6.45	
4	3.41	4.76	6.25	7.89	9.72	2.68	3.45	4.17	4.84	5.46	6.06	
5	3.53	5.00	6.67	8.57	10.77	2.61	3.33	4.00	4.62	5.19	5.71	
6	3.66	5.26	7.14	9.38	12.07	2.54	3.23	3.85	4.41	4.93	5.41	
7	3.80	5.56	7.69	10.34	13.73	2.48	3.12	3.70	4.23	4.70	5.13	
8	3.95	5.88	8.33	11.54	15.91	2.42	3.03	3.57	4.05	4.49	4.88	
9	4.11	6.25	9.09	13.04	18.92	2.36	2.94	3.45	3.90	4.30	4.65	
10	4.29	6.67	10.00	15.00	23.33	2.31	2.86	3.33	3.75	4.12	4.44	
11	4.48	7.14	11.11	17.65	30.43	2.26	2.78	3.23	3.61	3.95	4.26	
12	4.69	7.69	12.50	21.43	43.75	2.21	2.70	3.12	3.49	3.80	4.08	

Final Dimensions:
36 x 62



APPLICATION FOR SEWAGE SYSTEM CERTIFICATE OF COMPLIANCE With The Becker County Zoning Ordinance

Application Number
Tax Parcel Number <u>20,0498,007</u>
Fire Number of Project Location

A. GENERAL INFORMATION

1. Applicant's Name (Last, First, M.I.) <u>Olson, Ted + Lorette</u>		2. Authorized Agent (if applicable)	
3. Mailing Address (Street, RFD, Box Number, City, State, Zip Code) <u>810 Hocken Bld. Crookston MN. 56716</u>			
4. Day Phone	5. Evening Phone	6. Section <u>4</u>	7. Township <u>Maple Grove</u>

B. PROPERTY DESCRIPTION

1. Lot(s), Block, Subdivision Name <u>Lot 2 Dora Lee Est. 2nd Add.</u>

<p>SEWAGE SYSTEM DATA</p> <p>Anticipated Use</p> <p>a. <input checked="" type="checkbox"/> Single Family</p> <p>b. <input type="checkbox"/> Multiple Family</p> <p>c. <input type="checkbox"/> Commercial</p> <p>d. <input type="checkbox"/> Other (specify)</p> <p>Type of Installation</p> <p>a. <input type="checkbox"/> Septic Tank Only</p> <p>b. <input type="checkbox"/> Drainfield Only</p> <p>c. <input type="checkbox"/> Septic Tank & Drainfield</p> <p>d. <input type="checkbox"/> Holding Tank</p> <p>e. <input checked="" type="checkbox"/> Septic Tank/Drainfield Lift Station</p> <p>Type of Drainfield</p> <p>a. <input type="checkbox"/> Standard System</p> <p>b. <input checked="" type="checkbox"/> Mound (pressure distribution)</p> <p>Well Data</p> <p>a. Depth <u>250'</u></p> <p>b. Diameter _____</p> <p>Type of Well</p> <p>a. <input checked="" type="checkbox"/> Drilled</p> <p>b. <input type="checkbox"/> Sand Point</p>	<p style="text-align: center;">1 Inch Equals _____</p> <p style="text-align: center;">DESIGN</p> <p style="text-align: center; font-size: 1.2em; margin-top: 20px;"><i>see drawing</i></p> <p style="text-align: center; font-size: 1.2em; margin-top: 10px;"><i>installed by Brent Hall</i></p> <p style="text-align: center; font-size: 0.8em; margin-top: 10px;">Show Distance Between Sewage System And Buildings, Property Lines, Lake, Road And All Wells Within 125 Feet.</p> <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <tr> <td style="width: 25%;"></td> <td style="width: 15%; text-align: center;">Tank</td> <td style="width: 15%; text-align: center;">Drainfield</td> <td style="width: 25%;"></td> <td style="width: 15%; text-align: center;">Tank</td> <td style="width: 15%; text-align: center;">Drainfield</td> </tr> <tr> <td>Distances to Well:</td> <td style="text-align: center;">= <u>250'</u></td> <td style="text-align: center;">= <u>>100'</u></td> <td>Distance to Pressure Line:</td> <td style="text-align: center;">= <u>>20'</u></td> <td style="text-align: center;">= <u>250'</u></td> </tr> <tr> <td>Distance to Building:</td> <td style="text-align: center;">= <u>>10'</u></td> <td style="text-align: center;">= <u>>20'</u></td> <td>Tank Capacity (gal. & Area of Drainfield (ft²))</td> <td style="text-align: center;">= <u>1000</u></td> <td style="text-align: center;">= <u>912 FT²</u></td> </tr> <tr> <td>Distance to Property Line:</td> <td style="text-align: center;">= <u>>10'</u></td> <td style="text-align: center;">= <u>>10'</u></td> <td>Distance to Ordinary High Water Level:</td> <td style="text-align: center;">= <u>>75'</u></td> <td style="text-align: center;">= <u>>75'</u></td> </tr> <tr> <td>Drainfield separation from Highest Known Ground Water Level, Impervious Lens or Soil Mottling:</td> <td colspan="2"></td> <td></td> <td style="text-align: center;">=</td> <td style="text-align: center;"><u>7"</u></td> </tr> </table>		Tank	Drainfield		Tank	Drainfield	Distances to Well:	= <u>250'</u>	= <u>>100'</u>	Distance to Pressure Line:	= <u>>20'</u>	= <u>250'</u>	Distance to Building:	= <u>>10'</u>	= <u>>20'</u>	Tank Capacity (gal. & Area of Drainfield (ft ²))	= <u>1000</u>	= <u>912 FT²</u>	Distance to Property Line:	= <u>>10'</u>	= <u>>10'</u>	Distance to Ordinary High Water Level:	= <u>>75'</u>	= <u>>75'</u>	Drainfield separation from Highest Known Ground Water Level, Impervious Lens or Soil Mottling:				=	<u>7"</u>
	Tank	Drainfield		Tank	Drainfield																										
Distances to Well:	= <u>250'</u>	= <u>>100'</u>	Distance to Pressure Line:	= <u>>20'</u>	= <u>250'</u>																										
Distance to Building:	= <u>>10'</u>	= <u>>20'</u>	Tank Capacity (gal. & Area of Drainfield (ft ²))	= <u>1000</u>	= <u>912 FT²</u>																										
Distance to Property Line:	= <u>>10'</u>	= <u>>10'</u>	Distance to Ordinary High Water Level:	= <u>>75'</u>	= <u>>75'</u>																										
Drainfield separation from Highest Known Ground Water Level, Impervious Lens or Soil Mottling:				=	<u>7"</u>																										

I hereby certify with my signature that all data on my application forms, plans and specifications are true and correct:

Signature of Applicant	Date
------------------------	------

TO BE COMPLETED BY PLANNING AND ZONING

CERTIFICATE IS HEREBY DENIED: (See back For Reasons)

CERTIFICATE IS HEREBY GRANTED: Based upon the application, addendum from, plans, specifications and all other supporting data. With proper maintenance this system can be expected to function satisfactory, however this is not a guarantee.

BECKER COUNTY PLANNING AND ZONING

[Signature]

Inspector 29.5.02.99

Signature
Title Date

K↑♠1⊙♦K♥♠1⊙

20.0498.007

THEODORE OLSON

THE SEWER SYSTEM WAS INSTALLED IN 1988. THERE IS A 1000 GALLON SEPTIC TANK AND THE DRAINFIELD IS 400 SQUARE FEET. THE SEPTIC TANK IS 9 FEET ON THE BACKSIDE OF THE HOUSE. THERE IS A CLEAN-OUT FOR THE DISTRIBUTION BOX.


INSPECTED BY JASON FLATAU

8-22-95

WHITE EARTH LAKE

20.0498.007
THEODORE OLSON

INSPECTED BY JAOSN FLATAU
BECKER COUNTY
8-22-95



CERTIFICATE OF COMPLIANCE
SEWAGE SYSTEM

This certificate has been issued this 19 day of December 1988.

to certify compliance with regulations of Zoning Ordinance, Becker County, Minnesota.

The premises covered by this certificate are legally described as:

Lake No.	Sec.	Twp.	142	Range	40	Twp. Name	Maple Grove
			SEPTIC TANK			SEPAGE BED	
CAPACITY			1900 gls			400 SF	
DISTANCE FROM NEAREST WELL			+ 75 F			+75 F	
DISTANCE FROM LAKE OR STREAM			100 F			100 F	
DISTANCE FROM OCCUPIED BUILDING			+ 10 F			+20 F	
DISTANCE FROM PROPERTY LINE			+ 10 F			+10 F	
DISTANCE FROM BOTTOM TO WATER TABLE						+ 4 F	

Owner: Name Robert D Wysuph

Address Maubin

IN Zip No. 56589

Permit No. SP 12-17,258-4

called this one in Clay Sub soil.

332

Signed by: _____

Zoning Administrator
Becker County, Minnesota

100

1

[Faint, illegible text, possibly bleed-through from the reverse side of the page]

INSPECTOR'S CHECK LIST
Make all measurements and computations

	ACTUAL IS ↓	MINIMUM Shall Be ↓	Sq. Ft.
Building Set Back from High Water Mark	Ft.		Ft.
Building Set Back from State Highway	Ft.		Ft.
Side Yard	_____ & _____ Ft.	_____ & _____ Ft.	
Rear Yard	Ft.		Ft.
Elevation at Building Line above High Water Mark	Ft.		Ft.

SEWAGE DISPOSAL SYSTEM STATISTICS

Best

CATEGORY	SEPTIC TANK		SEEPAGE PIT		DRAIN FIELD	
	Actual	Should be	Actual	Should be	Actual	§
Capacity	1000 Gls.		400 SF		SF	SF
Distance from Nearest Well	+ 75 F	F	+ 75 F	75 F	F	50
Distance from Lake or Stream	100 F	F	100 F	F	F	F
Distance from Occupied Building	+ 10 F	10 F	+ 20 F	20 F	F	20 F
Distance from Property Line	+ 10 F	10 F	+ 10 F	10 F	F	10 F
Distance from Bottom to Water Table	-- F	-- F	4 F	4 F	F	4 F

Inspector's Comments: Called this one In. Clay sub soil (on vacating)

INTERPRETATION OF ABBREVIATIONS

- Gls — Gallons
- SF — Square Feet
- F — Linear Feet

Mark Kuehn
 Inspector's Signature

_____ Title

Inspection Dated 11-2 1988

_____ Agency

Yellow - Owner
Pink - Assessor
Blue - Inspector

Date 7-11-88
12-17-88

APPLICATION FOR BUILDING OR SEWAGE PERMIT AND CERTIFICATE OF OCCUPANCY

LEGAL DESCRIPTION AND LOCATION: 29' x 100' lot, 2nd Addition
328 Lakewood RD 9 142 40
 Lake No. 1424 Lake Name Lakewood Lake Classif. 9 Sec. 142 TWP 40 Range 142 TWP Name 40

IDENTIFICATION: Please Print All Information

Last Name	First	Initial	Mailing Address - No. Street, City and State	Zip No.	Tel. No.
<u>Walter</u>	<u>Harold</u>	<u>D</u>	<u>1424 Lakewood Rd, Detroit Lakes, MN 56501</u>	<u>56501</u>	<u>843-3000</u>
Contractor Name	Building Set Back from State Highway				

TYPE OF IMPROVEMENT: New Building Alteration Other

RESIDENTIAL PROPOSED USE: One Family Dwelling Multiple Dwelling

NON-RESIDENTIAL PROPOSED USE: Specify: 2x16 ft

ESTIMATED COST OF IMPROVEMENT \$ 11,000 Construction Starting Date: High Water Mark

PRINCIPAL TYPE OF FRAME & BUILDING: Masonry New Home Wood Frame Garage Structural Steel Mobile Home Other - Specify

TYPE OF SEWAGE DISPOSAL: Public Individual Septic Tank, etc. Public Individual Well

MECHANICAL EQUIPMENT: Elevator: Yes No Air Conditioning: Yes No

DIMENSIONS: Basements: Yes No Stories above basement: 2 Sq. feet (outside dimension) 2000 Bedrooms 2 Baths 1

HEATING: Electric Gas Oil Coal None Other: Red

SEWAGE DISPOSAL SYSTEM DATA:		SEPTIC TANK		SEEPAGE-PIT		DRAIN FIELD	
Capacity	<u>200</u>	Gls.	<u>1000</u>	Sq. Ft.	<u>400</u>	Sq. Ft.	<u>1000</u>
Distance from nearest well	<u>20</u>	Fl.	<u>25</u>	Fl.	<u>25</u>	Fl.	<u>25</u>
Distance from lake or stream	<u>20</u>	Fl.	<u>25</u>	Fl.	<u>25</u>	Fl.	<u>25</u>
Distance from occupied building	<u>10</u>	Fl.	<u>10</u>	Fl.	<u>10</u>	Fl.	<u>10</u>
Distance from property line	<u>10</u>	Fl.	<u>10</u>	Fl.	<u>10</u>	Fl.	<u>10</u>
Distance from bottom to Water Table	<u>4</u>	Fl.	<u>4</u>	Fl.	<u>4</u>	Fl.	<u>4</u>

All distances are shortest distance between nearest points

CHARACTERISTICS: Lot Area is 1000 square feet. Water frontage is 100 feet.

Building set back from high water mark is 100 feet. (Building Line)

Land height above high water mark at building line is 100 feet.

Building setback from () State - () County - () Township Highway 100 feet from the () Center Line - () Right of Way

Side yard is 10 feet and 10 feet. Rear yard is 10 feet.

Building will be located 10 feet from septic tank (Sewage System Permit must be obtained before installation).

Building will be located 10 feet from soil absorption system (Cesspool, Drainfield, etc.).

Agreement: I hereby certify that the information contained herein is correct and agree to do the proposed work in accordance with the description above set forth and according to the provisions of the ordinances of Becker County, Minnesota. I further agree that any plans and specifications submitted herewith shall become a part of this permit application. I also understand that this permit is valid for a period of six (6) months. Applicant further agrees that no part of the sewage system shall be covered until it has been inspected and accepted. It shall be the responsibility of the applicant for the permit to notify the County Zoning Administrator, 48 hours before the job is ready for inspection.

Dated 7-11-88 Signature of Owner [Signature]

When signed and approved by the Zoning Administration this becomes your permit. Permission is hereby granted to the above named applicant to perform the work described in the above statement and/or as shown on the sketch. This permit is granted upon the express condition that the person to whom it is granted, and his agent, employees and workmen shall conform in all respects to the ordinances of Becker County, Minnesota. This permit may be revoked at any time upon violation of said ordinances.

Dated 7-11-88 11,000 Permit Fee \$ 10.00 State Surcharge \$.50 1000 Cormorant Surcharge \$

Comments: 11,000 total

1904

CERTIFICATE OF COMPLIANCE
SEWAGE SYSTEM

This certificate has been issued this 13 day of December 19 28

to certify compliance with regulations of Zoning Ordinance, Becker County, Minnesota.

Lot 2 Dora Lee Estates 2nd Addition

The premises covered by this certificate are legally described as:

Lake No.	Sec.	Twp.	Range	40	Twp. Name	Maple Grove
	9	142			SEEPAGE BED	
CAPACITY		SEPTIC TANK			600 SF	
DISTANCE FROM NEAREST WELL		1000 gls			+75 F	
DISTANCE LAKE OR STREAM		+ 75 F			154 F	
DISTANCE FROM OCCUPIED BUILDING		154 F			20 F	
DISTANCE FROM PROPERTY LINE		10 F			+10 F	
DISTANCE FROM BOTTOM TO WATER TABLE		+ 10 F			4 F	

Owner: Name ROBERT LINSUPH

Address WAUBUN IN Zip No. 56589

12-17, 258-4

Permit No. SP 332

Signed by: [Signature]
Zoning Administrator
Becker County, Minnesota

10/11

