



210117000

520 Lafayette Road North  
St. Paul, MN 55155-4194


# Compliance Inspection Form

## Existing Subsurface Sewage Treatment Systems (SSTS)

Doc Type: Compliance and Enforcement

**Instructions:** Inspection results based on Minnesota Pollution Control Agency (MPCA) requirements and attached forms – additional local requirements may also apply.

Submit completed form to Local Unit of Government (LUG) and system owner within 15 days



### System Status

System status on date (mm/dd/yyyy): 6-30-16

**Compliant – Certificate of Compliance**

(Valid for 3-years from report date, unless shorter time frame outlined in Local Ordinance.)

**Noncompliant – Notice of Noncompliance**

(See Upgrade Requirements on page 3)

#### Reason(s) for noncompliance (check all applicable)

- Impact on Public Health (Compliance Component #1) – Imminent threat to public health and safety
- Other Compliance Conditions (Compliance Component #3) – Imminent threat to public health and safety
- Tank Integrity (Compliance Component #2) – Failing to protect groundwater
- Other Compliance Conditions (Compliance Component #3) – Failing to protect groundwater
- Soil Separation (Compliance Component #4) – Failing to protect groundwater
- Operating permit/monitoring plan requirements (Compliance Component #5) – Noncompliant

### Property Information

Parcel ID# or Sec/Twp/Range: 210117000

Property address: 25391 Oak Knoll Trl

Reason for inspection: Real Estate

Property owner: Norman + Deanne Lührich

Owner's phone: \_\_\_\_\_

Owner's representative: \_\_\_\_\_

Representative phone: \_\_\_\_\_

Local regulatory authority: Becker Co

Regulatory authority phone: \_\_\_\_\_

Brief system description: 1000 gal Septic Tank / 190 in dia 5B2

Comments or recommendations: \_\_\_\_\_

### Certification

I hereby certify that all the necessary information has been gathered to determine the compliance status of this system. No determination of future system performance has been nor can be made due to unknown conditions during system construction, possible abuse of the system, inadequate maintenance, or future water usage.

Inspector name: Don Umthun

Certification number: C4549

Business name: \_\_\_\_\_

License number: L1867

Inspector signature: Don Umthun

Phone number: 218-252-6411

### Necessary or Locally Required Attachments

- Soil boring logs
- System/As-built drawing
- Forms per local ordinance
- Other information (list): \_\_\_\_\_

**1. Impact on Public Health – Compliance component #1 of 5**

**Compliance criteria:**

System discharge sewage to the ground surface.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
System discharge sewage to drain tile or surface waters.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
System cause sewage backup into dwelling or establishment.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

**Any "yes" answer above indicates the system is an Imminent Threat to Public Health and Safety.**

Comments/Explanation:

**Verification method(s):**

- Searched for surface outlet
- Searched for seeping in yard/backup in home
- Excessive ponding in soil system/D-boxes
- Homeowner testimony (See Comments/Explanation)
- "Black soil" above soil dispersal system
- System requires "emergency" pumping
- Performed dye test.
- Unable to verify (See Comments/Explanation)
- Other methods not listed (See Comments/Explanation)

**2. Tank Integrity – Compliance component #2 of 5**

**Compliance criteria:**

System consists of a seepage pit, cesspool, drywell, or leaching pit. <i>Seepage pits meeting 7080.2550 may be compliant if allowed in local ordinance.</i>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Sewage tank(s) leak below their designed operating depth.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
If yes, which sewage tank(s) leaks:	

**Any "yes" answer above indicates the system is Failing to Protect Groundwater.**

Comments/Explanation:

**Verification method(s):**

- Probed tank(s) bottom
- Examined construction records
- Examined Tank Integrity Form (Attach)
- Observed liquid level below operating depth
- Examined empty (pumped) tanks(s)
- Probed outside tank(s) for "black soil"
- Unable to verify (See Comments/Explanation)
- Other methods not listed (See Comments/Explanation)

**3. Other Compliance Conditions – Compliance component #3 of 5**

- a. Maintenance hole covers are damaged, cracked, unsecured, or appear to structurally unsound.  Yes\*  No  Unknown
- b. Other issues (electrical hazards, etc.) to immediately and adversely impact public health or safety.  Yes\*  No  Unknown

**\*System is an imminent threat to public health and safety**

Explain:

- c. System is non-protective of ground water for other conditions as determined by inspector  Yes\*  No

**\*System is failing to protect groundwater**

Explain:

**4. Soil Separation – Compliance component #4 of 5**

Date of installation: 1997  Unknown  
Shoreland/Wellhead protection/Food Beverage Lodging?  Yes  No

**Verification method(s):**

Soil observation does not expire. Previous soil observations by two independent parties are sufficient, unless site conditions have been altered or local requirements differ.

- Conducted soil observation(s) (Attach boring logs)
- Two previous verifications (Attach boring logs)
- Not applicable (Holding tank(s), no drainfield)
- Unable to verify (See Comments/Explanation)
- Other (See Comments/Explanation)

**Compliance criteria:**

For systems built prior to April 1, 1996, and not located in Shoreland or Wellhead Protection Area or not serving a food, beverage or lodging establishment:  Yes  No

Drainfield has at least a two-foot vertical separation distance from periodically saturated soil or bedrock.

Non-performance systems built April 1, 1996, or later or for non-performance systems located in Shoreland or Wellhead Protection Areas or serving a food, beverage, or lodging establishment:  Yes  No

Drainfield has a three-foot vertical separation distance from periodically saturated soil or bedrock.\*

"Experimental", "Other", or "Performance" systems built under pre-2008 Rules; Type IV or V systems built under 2008 Rules (7080.2350 or 7080.2400 (Advanced Inspector License required):  Yes  No

Drainfield meets the designed vertical separation distance from periodically saturated soil or bedrock.

Comments/Explanation:

**Indicate depths of elevations**

A. Bottom of distribution media	26"
B. Periodically saturated soil/bedrock	62"
C. System separation	36"
D. Required compliance separation*	36"

\*May be reduced up to 15 percent if allowed by Local Ordinance.

**Any "no" answer above indicates the system is Failing to Protect Groundwater.**

**5. Operating Permit and Nitrogen BMP\* – Compliance component #5 of 5**  Not applicable

Is the system operated under an Operating Permit?  Yes  No If "yes", A below is required

Is the system required to employ a Nitrogen BMP?  Yes  No If "yes", B below is required

BMP=Best Management Practice(s) specified in the system design

If the answer to both questions is "no", this section does not need to be completed.

**Compliance criteria**

- a. Operating Permit number: \_\_\_\_\_  Yes  No  
Have the Operating Permit requirements been met?
- b. Is the required nitrogen BMP in place and properly functioning?  Yes  No

**Any "no" answer indicates Noncompliance.**

**Upgrade Requirements (Minn. Stat. § 115.55)** An imminent threat to public health and safety (ITPHS) must be upgraded, replaced, or its use discontinued within ten months of receipt of this notice or within a shorter period if required by local ordinance. If the system is failing to protect groundwater, the system must be upgraded, replaced, or its use discontinued within the time required by local ordinance. If an existing system is not failing as defined in law, and has at least two feet of design soil separation, then the system need not be upgraded, repaired, replaced, or its use discontinued, notwithstanding any local ordinance that is more strict. This provision does not apply to systems in shoreland areas, Wellhead Protection Areas, or those used in connection with food, beverage, and lodging establishments as defined in law.

SITE PLAN MUST BE DRAWN TO SCALE OR DIMENSION


Plan must include:

- Lot Dimensions
- Tank Access Route
- Alternate Drainfield Site
- Lot Easements

- Wells Within 100 feet of System
- Slope & Direction
- All ISTS Components
- Horizontal Setbacks

- Existing & Proposed Buildings
- Soil Borings
- Disturbed/Compacted Areas

Soil Borings



0-6"	Top Soil	104R 711
6"-50"	med Sand	104R 614
50"-60"	med Sand	104R 714
60"-66"	med Sand	104R 814

Oak Knoll TRL


SEPTIC TANK

LIFT STATION

DRAINFIELD

- Distance from nearest well
- Distance from lake or stream
- Distance from occupied building
- Distance from property line
- Distance from bottom to water table

87'
120'
18'
—
—



91'
101'
22'
—
34'

Onsite Septic System Site Evaluation/Design


Fire Number \_\_\_\_\_  
 Tax Parcel Number 21-0117-000 +  
21-0401-000

Legal Description: <u>Pt Lot 6 Beg 1184.2' E 872.5' N + 667.35' NE1/4 of SW 1/4</u>			
Lake/Stream Name <u>Straight</u>	Lake/Stream Class	Section TWP Range <u>17 140 36</u>	Township Name <u>Osage</u>
Property Owner <u>Row Schirmers</u>	Address <u>Box #158</u>	City, State, Zip Code <u>Osage MN 56570</u>	Phone Number <u>573-2015</u>
ISTS Designer I / Designer II <u>John Acker</u>	License Number <u># 276</u>	Address <u>RT #1 Osage</u>	Phone Number <u>573-3516</u>

Site Plan

The site plan must be drawn to dimension or to scale:

- \*All Wells within 100 feet of the System
- \*Existing & Proposed Buildings
- \*Distance from OHW
- \*Soil Boring & Perc Test Locations
- \*Distance from all Wells within 100 ft of System
- \*Easements
- \*Distance from Property Lines
- \*Dimensions of Lot
- \*Distance from Water Lines within 50 ft of System(existing & proposed)
- \*Location of any Unsuitable Disturbed/Compacted Soil
- \*Tank Access Route
- \*Scale - One inch = \_\_\_\_\_ ft



DEPTH IN INCHES	SOIL TEXTURE	MUNSELL COLOR	STRUCTURE	DEPTH IN INCHES	IN	SOIL TEXTURE	MUNSELL COLOR	STRUCTURE
<6"	TOP SOIL	3-1	BLOCKY PLATY PRISMATIC NONE					BLOCKY PLATY PRISMATIC NONE
6"	HARD PAN	4-6	BLOCKY PLATY PRISMATIC NONE					BLOCKY PLATY PRISMATIC NONE
7'	SAND	8-4	BLOCKY PLATY PRISMATIC NONE					BLOCKY PLATY PRISMATIC NONE
		1	BLOCKY PLATY PRISMATIC NONE					BLOCKY PLATY PRISMATIC NONE
Depth to standing water	7+			Depth to standing water				
Depth to mottling	7+			Depth to mottling				

Describe the surface features (slope, runoff, weather conditions, vegetation type, evidence of compaction, etc.)

SYSTEM IS  NEW ( ) REPAIR SYSTEM DESIGN  GRAVITY FLOW ( ) PRESSURE DISTRIBUTION

WATER USES:

- WASHING MACHINE  
 DISHWASHER  
 WATER SOFTENER  
 GARBAGE DISPOSAL

NUMBER OF BEDROOMS 3  
NUMBER OF BATHROOMS 2  
TOTAL SQ. FT OF STRUCTURE 1120  
TANK SIZE 1000

DEPTH OF SYSTEM 3ft  
SYSTEM DESIGN FLOW 450 GPD  
SOIL SIZING FACTOR 127

TYPE OF RESIDENCE

- TYPE I ( ) TYPE II  
 TYPE III ( ) TYPE IV

LIFT STATION SIZE ---  
SOIL TREATMENT  
AREA SIZE 570 SQ FT  
DOSE VOLUME ---

PUMP SIZE ---  
LENGTH OF LIFT LINE ---  
TOTAL DYNAMIC HEAD ---

WELL INFORMATION-Property's Well DEPTH OF WELL New Well

TYPE OF WELL drilled

Neighboring wells (within 100 ft of system) Depth of Wells None

Type of Wells ---

Name of Designer I

Designer II John Racer

Date of Site

Evaluation 2.25.97

MPCA Number # 286

Phone 218-573-3516

I certify that the site evaluation has been completed in accordance with all provisions of ISTS Minnesota Rules Chapter 7080.

Signature of Evaluator John E Racer Date 2.25.97

For Office Use Only

Date Site Evaluation / Design received 2/25/97 Received by ---

Date Site Evaluation approved 2/27/97 Approved by Hebi Mattzo

- FLOW**
- A. Estimated 450 gpd  
 measured 450 x 1.5 = 675 gpd
- SEPTIC TANK VOLUME**
- B. 1000 gallons

- SOILS (Site evaluation data)**
- C. Depth to restricting layer = 7 + feet  
 D. Maximum depth of system C - 3 ft = 3 feet  
 E. Texture SAND Percolation rate 6 to 15 MPI  
 F. SSF 1.27 sq ft/gpd  
 G. Slope     %

Estimated Sewage Flows in Gallons per day (gpd)				
Number of Bedrooms	Type I	Type II	Type III	Type IV
2	300	225	180	60% of the values in Type I, II or III columns
3	450	300	218	
4	600	375	256	
5	750	450	294	
6	900	525	332	
7	1050	600	370	
8	1200	675	408	

Septic Tank Capacities (in gallons)		
Number of Bedrooms	Minimum Liquid Capacity	Liquid capacity with garbage disposal
2 or less	750	1125
3 or 4	1000	1500
5 or 6	1500	2250
7, 8 or 9	2000	3000

- TRENCH BOTTOM AREA**
- H. For trenches with 6 inches of rock below the pipe:  
 $A \times F = \text{    } \times \text{    } = \text{    }$  sq ft of bottom area
- I. For trenches with 12 inches of rock below the pipe:  
 $A \times F \times 0.8 = \text{    } \times \text{    } \times 0.8 = \text{    }$  sq ft of bottom area
- J. For trenches with 18 inches of rock below the pipe:  
 $A \times F \times 0.66 = \text{    } \times \text{    } \times 0.66 = \text{    }$  sq ft of bottom area
- K. For trenches with 24 inches of rock below the pipe:  
 $A \times F \times 0.6 = \text{    } \times \text{    } \times 0.6 = \text{    }$  sq ft of bottom area
- BED BOTTOM AREA**
- L. For seepage beds with 6 or 12 inches of rock below the pipe;  
 $1.5 \times A \times F = 1.5 \times \text{    } \times \text{    } = \text{    }$  sq ft of bottom area

Soil Characteristics and Required Areas for Sewage Treatment		
Percolation Rate in Minutes per Inch (MPI)	Soil Texture	Square feet per gallon per day
Faster than 0.1 *	Coarse Sand	.....
0.1 to 5	Sand	0.83
0.1 to 5	Fine Sand **	1.67
6 to 15	Sandy Loam	1.27
16 to 30	Loam	1.67
31 to 45	Silt Loam	2.00
46 to 60	Clay Loam	2.20
Slower than 60***	Clay	.....

\* Soil too coarse for sewage treatment. Use systems for rapidly permeable soils.  
 \*\* Soil having 50% or more of fine sand plus very fine sand.  
 \*\*\* Soil with too high a percentage of clay for installation of an inground standard system.

- ROCK VOLUME IN CU FT**
- M. Rock depth below distribution pipe plus 0.5 foot times bottom area:  
 $M = \text{Rock depth} + 6 \text{ inches} \times \text{Area (H,I,J,L,K)}$   
 $(\text{    } + 0.5 \text{ ft}) \times \text{    } = \text{    }$  cu ft

- ROCK VOLUME IN CU YDS**
- N. Volume in cu ft divided by 27  
 $M + 27 = \text{cu yds } \text{    } + 27 = \text{    }$  cu yds


- ROCK WEIGHT**
- O. Cubic yards times 1.4 = tons  
 $N \times 1.4 = \text{tons } \text{    } \times 1.4 = \text{    }$  tons

**6 inches = 0% Reduction\***  
**12 inches = 20% Reduction**  
**18 inches = 34% Reduction**  
**24 inches = 40% Reduction**  
 \* sizing for gravelless trench

- SYSTEM LENGTH**
- P. Select trench width =      ft  
 Q. Divide bottom area by trench width: (H, I, J, or K) + P = lineal feet  
     +      =      lineal feet
- Q1. Gravelless Design  
 $A \times F + (3 \text{ for } 10" \text{ pipe, } 2 \text{ for } 8" \text{ pipe, width of the Chamber})$   
450 x 1.27 + 3 = 190 feet

- LAWN AREA**
- R. Select trench spacing, center to center =      feet  
 S. Multiply trench spacing by lineal feet R x Q = sq ft of lawn area  
     x      =      sq ft

If the site evaluation determines a mound system, please attach the mound design worksheets.



**- PERCOLATION TEST SHEET -**

Test hole location \_\_\_\_\_ Hole # \_\_\_\_\_ Date test hole was prepared: \_\_\_\_\_  
 Depth of hole bottom: \_\_\_\_\_ inches Diameter of hole: \_\_\_\_\_ inches  
 Soil Data from test hole: \_\_\_\_\_ depth, inches soil texture: \_\_\_\_\_ soil color \_\_\_\_\_

Method of scratching sidewall: \_\_\_\_\_ Depth of pea size gravel in bottom of hole: \_\_\_\_\_ inches  
 Date and hour of initial water filling: \_\_\_\_\_ Depth of initial water filling: \_\_\_\_\_ above hole bottom  
 Method used to maintain 12" of water depth in hole for 4 hours: \_\_\_\_\_  
 Percolation test conducted by: \_\_\_\_\_ Percolation test started at \_\_\_\_\_ (am / pm)  
 Maximum water depth above hole bottom during test: \_\_\_\_\_ inches

TIME	INTERVAL (MINUTES)	WATER DEPTH	WATER DROP (fraction)	WATER DROP (decimal)	PERC RATE CALCULATION	CONVERSIONS
---	START	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>A</b>	1/16 = .06
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>B</b>	1/8 = .13
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>C</b>	3/16 = .19
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>D</b>	1/4 = .25
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>E</b>	5/16 = .31
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>F</b>	3/8 = .38
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>G</b>	7/16 = .44
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>H</b>	12 = .5
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>I</b>	5/8 = .63
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>J</b>	3/4 = .75
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>K</b>	13/16 = .81
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>L</b>	7/8 = .88
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>M</b>	15/16 = .94

**Ten Percent Calculation \***

<b>A, B, C</b>	Largest # of ABC _____ Smallest # of ABC _____ x 0.10 = _____
<b>C, D, E</b>	Largest # of CDE _____ Smallest # of CDE _____ x 0.10 = _____
<b>E, F, G</b>	Largest # of EFG _____ Smallest # of EFG _____ x 0.10 = _____
<b>B, C, D</b>	Largest # of BCD _____ Smallest # of BCD _____ x 0.10 = _____
<b>D, E, F</b>	Largest # of DEF _____ Smallest # of DEF _____ x 0.10 = _____
<b>F, G, H</b>	Largest # of FGH _____ Smallest # of FGH _____ x 0.10 = _____

\* If the top number in each set of boxes is larger than the bottom number then take another reading. If the top number is equal or smaller than bottom number, average the three numbers for the perc rate.

**- PERCOLATION TEST SHEET -**

Test hole location \_\_\_\_\_ Hole # \_\_\_\_\_ Date test hole was prepared: \_\_\_\_\_  
 Depth of hole bottom: \_\_\_\_\_ inches Diameter of hole: \_\_\_\_\_ inches  
 Soil Data from test hole: \_\_\_\_\_ depth, inches soil texture: \_\_\_\_\_ soil color \_\_\_\_\_

Method of scratching sidewall: \_\_\_\_\_ Depth of pea size gravel in bottom of hole: \_\_\_\_\_ inch  
 Date and hour of initial water filling: \_\_\_\_\_ Depth of initial water filling: \_\_\_\_\_ above hole bot  
 Method used to maintain 12" of water depth in hole for 4 hours: \_\_\_\_\_  
 Percolation test conducted by: \_\_\_\_\_ Percolation test started at \_\_\_\_\_ (am / pm)  
 Maximum water depth above hole bottom during test: \_\_\_\_\_ inches

TIME	INTERVAL (MINUTES)	WATER DEPTH	WATER DROP (fraction)	WATER DROP (decimal)	PERC RATE CALCULATION	CONVERSIONS
---	START	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>A</b>	1/16 = .06
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>B</b>	1/8 = .13
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>C</b>	3/16 = .19
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>D</b>	1/4 = .25
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>E</b>	5/16 = .31
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>F</b>	3/8 = .38
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>G</b>	7/16 = .44
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>H</b>	12 = .5
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>I</b>	5/8 = .63
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>J</b>	3/4 = .75
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>K</b>	13/16 = .81
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>L</b>	7/8 = .88
---	REFILL	---	---	---	TIME $\frac{\text{DROP}}{\text{PERC}}$ (Decimal) <b>M</b>	15/16 = .94

**Ten Percent Calculation \***

<b>A, B, C</b>	Largest # of ABC _____ Smallest # of ABC _____ x 0.10 = _____
<b>C, D, E</b>	Largest # of CDE _____ Smallest # of CDE _____ x 0.10 = _____
<b>E, F, G</b>	Largest # of EFG _____ Smallest # of EFG _____ x 0.10 = _____
<b>B, C, D</b>	Largest # of BCD _____ Smallest # of BCD _____ x 0.10 = _____
<b>D, E, F</b>	Largest # of DEF _____ Smallest # of DEF _____ x 0.10 = _____
<b>F, G, H</b>	Largest # of FGH _____ Smallest # of FGH _____ x 0.10 = _____

\* If the top number in each set of boxes is larger than the bottom number then take another reading. If the top number is equal or smaller than bottom number, average the three numbers for the perc rate.

# BECKER COUNTY PLANNING & ZONING

829 LAKE AVENUE, PO BOX 787  
 DETROIT LAKES, MN 56502-0787  
 PHONE (218) 846-7314 - FAX (218) 846-7266

INSTALLATION PERMIT FOR  
 INDIVIDUAL SEWAGE TREATMENT

FIRE NO. \_\_\_\_\_

PERMIT/RECEIPT NO. 10699

TAX PARCEL NUMBER 210117.0004  
21-0401.000

LEGAL DESCRIPTION

Pt Lot 6 Bcg 1184.2' E 822.5' N + 667.35' NELY of SW Cor

LAKE/STREAM NAME	LK/STR CLASS	SECTION	TWP	RANGE	TOWNSHIP NAME
<u>Straight</u>		<u>17</u>	<u>140</u>	<u>30</u>	<u>Usage</u>

PROPERTY OWNER	ADDRESS/ CITY/ STATE	PHONE NO.
<u>Ron Schirmers</u>	<u>Box 158 Usage MN 56570</u>	<u>218 573-2045</u>

INSTALLER	LICENSE NO.	PHONE NO.
<u>John Racer</u>		

### SEWAGE TREATMENT SYSTEM DATA

WORK CATEGORY	SIZE OF TANK <u>1000</u> GALLONS	SIZE OF LIFT STATION _____ GALLONS
<input checked="" type="checkbox"/> NEW SYSTEM	SIZE OF DRAINFIELD <u>570</u> FT <sup>2</sup>	SIZE OF PUMP _____
<input type="checkbox"/> REPAIR	SYSTEM LENGTH <u>190</u> FT	DEPTH TO RESTRICTING LAYER <u>7ft</u>
TYPE OF SYSTEM	NUMBER OF TRENCHES <u>2</u>	MAXIMUM DEPTH OF SYSTEM <u>3ft</u>
<input checked="" type="checkbox"/> SEPTIC TANK/DRAINFIELD	ESTIMATED FLOW <u>450</u> GPD	PERC RATE <u>6</u>
<input type="checkbox"/> DRAINFIELD ONLY	TYPE OF DRAINFIELD	SSF <u>1.27</u>
<input type="checkbox"/> HOLDING TANK	<input checked="" type="checkbox"/> STANDARD (gravelless)	SIZE OF GRAVELLESS PIPE <u>10inch</u>
<input type="checkbox"/> ALTERNATE (specify)	<input type="checkbox"/> STANDARD (rock trench)	DEPTH OF ROCK <u>NA</u>
<input type="checkbox"/> LIFT STATION	<input type="checkbox"/> STANDARD (bed)	
	<input type="checkbox"/> MOUND (pressure distb)	

I hereby certify with my signature that all the data contained herein as well as all supporting data are true and correct to the best of my knowledge. I also understand that this permit is valid for a period of six (6) months.

Signature on site evaluation 2/25/97  
 Signature \_\_\_\_\_ Date \_\_\_\_\_

Any changes to the permit must first be approved by Becker County Planning & Zoning. No system shall be covered up without inspection by Becker County Planning & Zoning.

*site plan attached*

For Office Use Only

Application Fee 45<sup>00</sup> State Surcharge :50 Total \$ 45<sup>50</sup>

Application is hereby denied

Application is hereby granted to Ron Schirmers to install an individual septic system according to the specifications of the site evaluation and design submitted to the Becker County Environmental Services Office. By Order of:

*Jebbi Mottzen*  
Signature of Becker County Qualified Employee

\_\_\_\_\_  
Date

This permit expires on \_\_\_\_\_



**APPLICATION  
FOR SEWAGE SYSTEM  
CERTIFICATE OF COMPLIANCE  
With The Becker County Zoning Ordinance**

Application Number  
**10699**  
Tax Parcel Number  
**21.0117.000**  
**21.0401.000**  
Fire Number of Project Location

**A. GENERAL INFORMATION**

1. Applicant's Name (Last, First, M.I.) <b>Schirmers Ron</b>		2. Authorized Agent (if applicable)	
3. Mailing Address (Street, RFD, Box Number, City, State, Zip Code) <b>Box #158 Osage, MN. 56570</b>			
4. Day Phone <b>573-2045</b>	5. Evening Phone	6. Section <b>17</b>	7. Township <b>Osage</b>

**B. PROPERTY DESCRIPTION**

1. Lot(s), Block, Subdivision Name  
**PT lot 6 Beg. 1184.2' E 872.5' N + 667.35' NEly of SW cor**

**SEWAGE SYSTEM DATA**

Anticipated Use

a.  Single Family

b.  Multiple Family

c.  Commercial

d.  Other (specify)

Type of Installation

a.  Septic Tank Only

b.  Drainfield Only

c.  Septic Tank & Drainfield

d.  Holding Tank

e.  Septic Tank/Drainfield Lift Station

Type of Drainfield

a.  Standard System

b.  Mound (pressure distribution)

Well Data

a. Depth \_\_\_\_\_

b. Diameter \_\_\_\_\_

Type of Well

a.  Drilled

b.  Sand Point

**1 Inch Equals \_\_\_\_\_ DESIGN**

3 bed room

1000 gallon septic tank

50' Proposed deep well location

15'

10'

80'

Straight Lake

SBR

Show Distance Between Sewage System And Buildings, Property Lines, Lake, Road And All Wells Within 125 Feet.

	Tank	Drainfield		Tank	Drainfield
Distances to Well:	=	—	Distance to Pressure Line:	=	—
Distance to Building:	=	15' 40'	Tank Capacity (gal. & Area of Drainfield (ft 2))	=	1000 190
Distance to Property Line:	=	10'+ 10'+	Distance to Ordinary High Water Level:	=	120' 30'
Drainfield separation from Highest Known Ground Water Level, Impervious Lens or Soil Mottling:				=	7'

I hereby certify with my signature that all data on my application forms, plans and specifications are true and correct: \_\_\_\_\_

Signature of Applicant \_\_\_\_\_ Date \_\_\_\_\_

**TO BE COMPLETED BY PLANNING AND ZONING**

( ) CERTIFICATE IS HEREBY DENIED: (See back For Reasons)

(X) CERTIFICATE IS HEREBY GRANTED: Based upon the application, addendum from, plans, specifications and all other supporting data. With proper maintenance this system can be expected to function satisfactory, however this is not a guarantee.

**BECKER COUNTY PLANNING AND ZONING**

*Jay D. Hanson*  
Signature

Inspector 06 June 97  
Title Date

Onsite Septic System Site Evaluation/Design

Fire Number \_\_\_\_\_  
 Tax Parcel Number 21-0117-000 &  
21-0901000

Legal Description: <u>Pt Lot 6 Beg 1184.2' E 872.5' N + 667.35' NE1/4 of SW 1/4</u>						
Lake/Stream Name	Lake/Stream Class	Section	TWP	Range	Township Name	
<u>Straight</u>		<u>17</u>	<u>140</u>	<u>36</u>	<u>Osage</u>	
Property Owner	Address	City, State, Zip Code		Phone Number		
<u>Row Schirmer</u>	<u>Box #158</u>	<u>Osage MN 56570</u>		<u>573-2015</u>		
ISTS Designer I / Designer II	License Number	Address		Phone Number		
<u>John Aacer</u>	<u># 276</u>	<u>RT #1 Osage</u>		<u>573-3516</u>		

Site Plan

The site plan must be drawn to dimension or to scale:

- \*All Wells within 100 feet of the System
- \*Distance from all Wells within 100 ft of System
- \*Existing & Proposed Buildings
- \*Easements
- \*Distance from Water Lines within 50 ft of System (existing & proposed)
- \*Distance from OHW
- \*Distance from Property Lines
- \*Location of any Unsuitable Disturbed/Compacted Soil
- \*Soil Boring & Perc Test Locations
- \*Dimensions of Lot
- \*Tank Access Route
- \*Scale - One inch = \_\_\_\_\_ ft

