



100578000-2021



Becker County Planning & Zoning
915 Lake Ave
Detroit Lakes, MN 56501
(218) 846-7314
www.co.becker.mn.us

Certificate of Compliance Inspection Report - Permit #: SS2021-1203

Owner & Property Information

Owner Name:	V GAIL BRENDLE REVOCABLE LIVING TRUST	Site Address:	33176 S COTTON LAKE RD
Mailing Address:	V GAIL BRENDLE REVOCABLE LIVING TRUST 4355 37TH AVE S FARGO ND 58104	Township - Sec/Twp/Rng:	ERIE - 11/139/040
Parcel #:	100578000	Legal Description:	COFELL BEACH 139 40 W 55' OF LOT 4
Secondary Parcel #:		Designer:	JenCo Services, LLC, L4041 (James Piper)
		Installer:	Tony Stenger Excavating, L388 (Tony Stenger)

Inspector Verified Specifications

Insp- Effluent Screen Installed:	No	Insp- Tank Nbr/Size:	2/1000 & 500
Insp- Alarm Required:	Yes	Insp- Drainfield Type:	No Drainfield
Insp- Lift Pump in System:	Yes	Insp- Drainfield Size:	existing
Insp- Number of Bedrooms:	3	Insp- Soil Verification:	#1:existing #2:N/A #3:N/A

Inspector Verified Setbacks

Insp- Tank Dist to Road	100+	Insp- Drainfield Dist to Road	
Insp- Tank Dist to Nearest Prop Line	13	Insp- Drainfield Dist to Nearest Prop Line	
Insp- Tank Dist to Nearest Structure	18	Insp- Drainfield Dist to Nearest Structure	
Insp- Tank Dist to Well	70+	Insp- Drainfield Dist to Well	
Insp- Tank Dist to OHW	100+	Insp- Drainfield Dist to OHW	
Insp- Tank Dist to Pond/Wetland		Insp- Drainfield Dist to Pond/Wetland	
Insp- Tank Dist to Pressure Line		Insp- Drainfield Dist to Pressure Line	

Certificate of Compliance

(Yes) Certificate is hereby granted based upon the application, addendum from, plans, specifications and all other supporting data. With proper maintenance, this system can be expected to function satisfactory, however this is not a guarantee.

Certification Date: 10/12/2021

Zoning Office Signature:

Denise Gubrud

Denise Gubrud - ISTS Inspector

* Certificate of Compliance is not valid unless signed by a Registered Qualified Employee *

Field Review Form

Permit # SS2021-1203

Property and Owner

Owner: V GAIL BRENDLE REVOCABLE LIVING TRUST	Parcel Number: 100578000
Site Address: 33176 S COTTON LAKE RD	Secondary Parcel:

Home Information

Does the structure contain any of the following elements?	Designer submitted	Inspector verified
	Garbage disposal: No Dishwasher: Invalid Field Grinder pump: Invalid Field Lift pump in bsmt: Invalid Field	Garbage disposal? Y <input checked="" type="checkbox"/> N <input checked="" type="checkbox"/> Dishwasher? Y <input checked="" type="checkbox"/> N <input checked="" type="checkbox"/> Grinder pump? Y <input checked="" type="checkbox"/> N <input checked="" type="checkbox"/> Lift pump in basement? Y <input checked="" type="checkbox"/> N <input checked="" type="checkbox"/>
Number of bedrooms: 3	Review - Number of bedrooms: 3	
Effluent screen	Effluent screen installed? Y <input checked="" type="checkbox"/> N <input checked="" type="checkbox"/> Mfr:	
Alarm: Yes Type: ELECTRIC	Review - Alarm? Y <input checked="" type="checkbox"/> N <input checked="" type="checkbox"/> Type & Mfr: PS Patrol	
Lift pump in system: Yes	Review - Lift pump in system? Y <input checked="" type="checkbox"/> N <input checked="" type="checkbox"/> Mfr: 4/10th Goulds	

Component Information

Tank size: 1000,500	Review - Tank nbr: 2 size: 1000 500 Mfr: Infiltrator
Drainfield type:	Review - Drainfield type: existing
Drainfield size: Full size - Reduced/warr. size -	Review - Drainfield status: none / installed / next spring Review - Drainfield size:
Absorption area size:	Review - Absorption area size:
Chamber type/num: Trench sqft/chamber -	Review - Chamber type: Review - Trench sqft/chamber: Num:
Drainfield rock depth:	Review - Rock depth:

Soil Verification

Vertical separation verified	Boring #1: Boring #2: existing Boring #3:
------------------------------	--

Setback Verification

Distance to...	Designer submitted		Inspector verified	
	Tank	Drainfield	Tank	Drainfield
Road	+50'		100+	
Nearest prop line	15'		13	
Nearest structure	15'		18	
Well	+50'	N/A	70+	
OHW	+50'		100+	
Pond/Wetland				
Pressure line	+20'			

Date System Installed: **10/12/2021** Installer: **Dan Stenger** Inspector: **Denise Gubrud**

James A. [unclear]
 1" = 20' ↗
 1203


BM bottom step (landed) = 900'
 Top of tank = 96'
 Top of pump rise = 95.6'


Replace
 septic & lift tanks

10/12/2021
 10.60
 500 lift] infiltrator

PS Patrol alarm
 4/10th goulds

existing drainfield
 setbacks ok
 certify
 Denise Gubrun d





Preliminary Evaluation Worksheet

1. Contact Information

v 04.01.2020

Property Owner/Client: Date Completed:

Site Address: Project ID:

Email: Phone:

Mailing Address:

Legal Description:

Parcel ID: SEC: TWP: RNG:

2. Flow and General System Information

A. Client-Provided Information

Project Type: New Construction Replacement Expansion Repair

Project Use: Residential Other Establishment:

Residential use: # Bedrooms: Dwelling Sq.ft.: Unfinished Sq. Ft.:

 # Adults: # Children: # Teenagers:

In-home business (Y/N): If yes, describe:

Water-using devices: Garbage Disposal/Grinder Dishwasher Hot Tub*

(check all that apply) Sewage pump in basement Water Softener* Sump Pump*

Large Bathtub >40 gallons Iron Filter* Self-Cleaning Humidifier*

Clothes Washing Machine High Eff. Furnace* Other:

* Clear water source - should not go into system

Additional current or future uses:

Anticipated non-domestic waste:

The above is complete & accurate:

Client signature & date

B. Designer-determined flow Information Attach additional information as necessary.

Design Flow: GPD Anticipated Waste Type:

BOD: mg/L TSS: mg/L Oil & Grease: mg/L

3. Preliminary Site Information

A. Water Supply Wells

#	Description	Mn. ID#	Well Depth (ft.)	Casing Depth (ft.)	Confining Layer	STA Setback	Source
1							
2							
3							
4							

Additional Well Information:



Preliminary Evaluation Worksheet

Site within 200' of noncommunity transient well (Y/N)	No	Yes, source: <input style="width: 100%;" type="text"/>
Site within a drinking water supply management area (Y/N)	No	Yes, source: <input style="width: 100%;" type="text"/>
Site in Well Head Protection inner wellhead management zone (Y/N)	No	Yes, source: <input style="width: 100%;" type="text"/>
Buried water supply pipes within 50 ft of proposed system (Y/N)	No	
B. Site located in a shoreland district/area?	Yes	Yes, name: <input style="width: 100%;" type="text" value="COTTON"/>
Elevation of ordinary high water level:	1444 ft	Source: <input style="width: 100%;" type="text" value="GIS"/>
Classification: <input style="width: 150px;" type="text" value="Lake- Recreational"/>	Tank Setback: <input style="width: 50px;" type="text" value="75"/> ft.	STA Setbk: <input style="width: 50px;" type="text" value="75"/> ft.
C. Site located in a floodplain?	No	Yes, Type(s): <input style="width: 100%;" type="text" value="N/A"/>
Floodplain designation/elevation (10 Year):	N/A ft	Source: <input style="width: 100%;" type="text" value="N/A"/>
Floodplain designation/elevation (100 Year):	N/A ft	Source: <input style="width: 100%;" type="text" value="N/A"/>
D. Property Line Id / Source:	<input checked="" type="checkbox"/> Owner <input type="checkbox"/> Survey <input checked="" type="checkbox"/> County GIS <input type="checkbox"/> Plat Map <input type="checkbox"/> Other: <input style="width: 100%;" type="text"/>	
E. ID distance of relevant setbacks on map:	<input checked="" type="checkbox"/> Water <input type="checkbox"/> Easements <input checked="" type="checkbox"/> Well(s) <input checked="" type="checkbox"/> Building(s) <input checked="" type="checkbox"/> Property Lines <input type="checkbox"/> OHWL <input type="checkbox"/> Other: <input style="width: 100%;" type="text"/>	

4. Preliminary Soil Profile Information From Web Soil Survey (attach map & description)

Map Units:	<input style="width: 95%;" type="text"/>	Slope Range:	<input style="width: 95%;" type="text"/> %
List landforms:	<input style="width: 95%;" type="text"/>		
Landform position(s):	<input style="width: 95%;" type="text"/>		
Parent materials:	<input style="width: 95%;" type="text"/>		
	Depth to Bedrock/Restrictive Feature: <input style="width: 50px;" type="text"/> in	Depth to Watertable: <input style="width: 50px;" type="text"/> in	
Map Unit Ratings	Septic Tank Absorption Field- At-grade: <input style="width: 95%;" type="text"/>		
	Septic Tank Absorption Field- Mound: <input style="width: 95%;" type="text"/>		
	Septic Tank Absorption Field- Trench: <input style="width: 95%;" type="text"/>		

5. Local Government Unit Information

Name of LGU:	<input style="width: 95%;" type="text" value="BECKER COUNTY"/>
LGU Contact:	<input style="width: 95%;" type="text" value="KYLE VAREBERG"/>
LGU-specific setbacks:	<input style="width: 95%;" type="text"/>
LGU-specific design requirements:	<input style="width: 95%;" type="text"/>
LGU-specific installation requirements:	<input style="width: 95%;" type="text"/>

Notes:

REPLACING LIFT TANK AND NON COMPLIANT SEPTIC TANK WITH NEW TANK AND PUMP TANK

Field Evaluation Worksheet

v 04.01.2020

1. Project Information

Property Owner/Client: Project ID:

Site Address: Date Completed:

2. Utility and Structure Information

Utility Locations Identified Gopher State One Call # Any Private Utilities:

Locate and Verify (see Site Evaluation map) Existing Buildings Improvements Easements Setbacks

3. Site Information

Vegetation type(s): Landscape position:

Percent slope: % Slope shape: Slope direction:

Describe the flooding or run-on potential of site:

Describe the need for Type III or Type IV system:

Note:

Proposed soil treatment area protected? (Y/N): If yes, describe:

4. General Soils Information

Filled, Compacted, Disturbed areas (Y/N):

If yes, describe:

Soil observations were conducted in the proposed system location (Y/N):

A soil observation in the most limiting area of the proposed system (Y/N):

Number of soil observations: Soil observation logs attached (Y/N):

Percolation tests performed & attached (Y/N):

5. Phase I. Reporting Information

	Depth		Elevation	
Limiting Condition*:	<input type="text"/> in		<input type="text"/> ft	*Most Restrictive Depth Identified from List Below
Periodically saturated soil:	<input type="text"/> in		<input type="text"/> ft	
Standing water:	<input type="text"/> in		<input type="text"/> ft	
Bedrock:	<input type="text"/> in		<input type="text"/> ft	
Benchmark Elevation:	100.0	ft		Elevations and Benchmark on map? (Y/N): <input type="text" value="Yes"/>
Soil Texture: <input type="text"/>				
Percolation Rate: <input type="text"/> min/inch				
Soil Hyd Loading Rate: <input type="text"/> gpd/ft ²				
Benchmark Elevation Location: <input type="text"/>				
Differences between soil survey and field evaluation: <input type="text"/>				
Site evaluation issues / comments: <input type="text"/>				
Anticipated construction issues: <input type="text"/>				



1. PROJECT INFORMATION		v 04.01.2020
Property Owner/Client:	V GAIL BRENDLE REVOCABLE LIVING TRUST	Project ID: <input type="text"/>
Site Address:	33176 S COTTON LAKE RD, ROCHERT, MN	Date: 10/01/21
Email Address:	UNKNOWN	Phone: 701-219-9011
2. DESIGN FLOW & WASTE STRENGTH <i>Attach data / estimate basis for Other Establishments</i>		
Design Flow:	450 GPD	Anticipated Waste Type: Residential
BOD:	<170 mg/L	TSS: <60 mg/L
		Oil & Grease: <25 mg/L
Treatment Level:	C	Select Treatment Level C for residential septic tank effluent
3. HOLDING TANK SIZING		
Minimum Capacity: Residential = 400 gal/bedroom, Other Establishment = Design Flow x 5.0, Minimum size 1000 gallons		
Code Minimum Holding Tank Capacity:	<input type="text"/> Gallons	in <input type="text"/> Tanks or Compartments
Recommended Holding Tank Capacity:	<input type="text"/> Gallons	in <input type="text"/> Tanks or Compartments
Type of High Level Alarm:	<input type="text"/> (Set @ 75% tank capacity)	
Comments:	<input type="text"/>	
4. SEPTIC TANK SIZING		
A. Residential dwellings:		
Number of Bedrooms (Residential):	3	
Code Minimum Septic Tank Capacity:	1000 Gallons	in 1 Tanks or Compartments
Recommended Septic Tank Capacity:	1000 Gallons	in 1 Tanks or Compartments
Effluent Screen & Alarm (Y/N):	No	Model/Type: IM-1060/PLASTIC
B. Other Establishments:		
Waste received by:	<input type="text"/>	<input type="text"/> GPD x <input type="text"/> Days Hyd. Retention Time
Code Minimum Septic Tank Capacity:	<input type="text"/> Gallons	in <input type="text"/> Tanks or Compartments
Recommended Septic Tank Capacity:	<input type="text"/> Gallons	in <input type="text"/> Tanks or Compartments
Effluent Screen & Alarm (Y/N):	<input type="text"/>	Model/Type: <input type="text"/>
5. PUMP TANK SIZING		
Pump Tank 1 Capacity (Minimum):	500 Gal	Pump Tank 2 Capacity (Minimum): <input type="text"/> Gal
Pump Tank 1 Capacity (Recommended):	500 Gal	Pump Tank 2 Capacity (Recommended): <input type="text"/> Gal
Pump 1 <input type="text"/> 45.0 GPM	Total Head <input type="text"/> 24.4 ft	Pump 2 <input type="text"/> GPM
		Total Head <input type="text"/> ft
Supply Pipe Dia. <input type="text"/> 2.00 in	Dose Vol: <input type="text"/> 100.0 gal	Supply Pipe Dia. <input type="text"/>
		Dose Vol: <input type="text"/> Gal



6. SYSTEM AND DISTRIBUTION TYPE		Project ID: _____	
Soil Treatment Type:	<input type="text"/>	Distribution Type:	<input type="text"/>
Elevation Benchmark:	<input type="text" value="100"/> ft	Benchmark Location:	<input type="text"/>
MPCA System Type:	<input type="text" value="Type I"/>	Distribution Media:	<input type="text"/>
Type III/IV Details:	<input type="text"/>		<input type="text"/>

7. SITE EVALUATION SUMMARY:

Describe Limiting Condition:

Layers with >35% Rock Fragments? (yes/no) If yes, describe below: % rock and layer thickness, amount of soil credit and any additional information for addressing the rock fragments in this design.

Note:

	Depth	Depth	Elevation of Limiting Condition
Limiting Condition:	<input type="text"/> inches	<input type="text"/> ft	<input type="text"/> ft
Minimum Req'd Separation:	<input type="text"/> inches	<input type="text"/> ft	Elevation <i>Critical for system compliance</i>
Code Max System Depth:	<input type="text"/> inches	<input type="text"/> ft	<input type="text"/> ft

This is the maximum depth to the bottom of the distribution media for required separation. Negative Depth (ft) means it must be a mound.

Soil Texture:

Soil Hyd. Loading Rate: GPD/ft² Percolation Rate: MPI

Contour Loading Rate: Note:

Measured Land Slope: % Note:

Comments:

8. SOIL TREATMENT AREA DESIGN SUMMARY

Trench:

Dispersal Area	<input type="text"/> ft ²	Sidewall Depth	<input type="text"/> in	Trench Width	<input type="text"/> ft
Total Lineal Feet	<input type="text"/> ft	No. of Trenches	<input type="text"/>	Code Max. Trench Depth	<input type="text"/> in
Contour Loading Rate	<input type="text"/> ft	Length	<input type="text"/> ft	Designed Trench Depth	<input type="text"/> in

Bed:

Dispersal Area	<input type="text"/> ft ²	Sidewall Depth	<input type="text"/> in	Maximum Bed Depth	<input type="text"/> in
Bed Width	<input type="text"/> ft	Bed Length	<input type="text"/> ft	Designed Bed Depth	<input type="text"/> in

Mound:

Dispersal Area	<input type="text"/> ft ²	Bed Length	<input type="text"/> ft	Bed Width	<input type="text"/> ft
Absorption Width	<input type="text"/> ft	Clean Sand Lift	<input type="text"/> ft	Berm Width (0-1%)	<input type="text"/> ft
Upslope Berm Width	<input type="text"/> ft	Downslope Berm	<input type="text"/> ft	Endslope Berm Width	<input type="text"/> ft
Total System Length	<input type="text"/> ft	System Width	<input type="text"/> ft	Contour Loading Rate	<input type="text"/> gal/ft

Project ID: _____

At-Grade:

Bed Width ft Bed Length ft Finished Height ft
 Contour Loading Rate gal/ft Upslope Berm ft Downslope Berm ft
 Endslope Berm ft System Length ft System Width ft

Level & Equal Pressure Distribution

No. of Laterals Perforation Spacing ft Perforation Diameter in
 Lateral Diameter in Min Dose Volume gal Max Dose Volume gal

Non-Level and Unequal Pressure Distribution

	Elevation (ft)	Pipe Size (in)	Pipe Volume (gal/ft)	Pipe Length (ft)	Perf Size (in)	Spacing (ft)	Spacing (in)	
Lateral 1								Minimum Dose Volume <input type="text"/> gal
Lateral 2								
Lateral 3								
Lateral 4								Maximum Dose Volume <input type="text"/> gal
Lateral 5								
Lateral 6								

9. Additional Info for At-Risk, HSW or Type IV Design

A. Starting BOD Concentration = Design Flow X Starting BOD (mg/L) X 8.35 ÷ 1,000,000

gpd X mg/L X 8.35 ÷ 1,000,000 = lbs. BOD/day

B. Target BOD Concentration = Design Flow X Target BOD (mg/L) X 8.35 ÷ 1,000,000

gpd X mg/L X 8.35 ÷ 1,000,000 = lbs. BOD/day

Lbs. BOD To Be Removed:

PreTreatment Technology: *Must Meet or Exceed Target

Disinfection Technology: *Required for Levels A & B


C. Organic Loading to Soil Treatment Area:

mg/L X gpd x 8.35 ÷ 1,000,000 ÷ ft² = lbs./day/ft²

10. Comments/Special Design Considerations:

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

JAMES PIPER
 (Designer)


 (Signature)

L4041
 (License #)

10/01/202
 (Date)

1. PUMP CAPACITY Project ID: v 04.01.2020

Pumping to Gravity or Pressure Distribution: Gravity

A. If pumping to gravity enter the gallon per minute of the pump: 45.0 GPM (10 - 45 gpm)

B. If pumping to a pressurized distribution system: GPM


C. Enter pump description: Demand Dosing

2. HEAD REQUIREMENTS

A. Elevation Difference 15 ft
between pump and point of discharge:

B. Distribution Head Loss: 5 ft

C. Additional Head Loss: ft (due to special equipment, etc.)



Distribution Head Loss	
Gravity Distribution = 0ft	
Pressure Distribution based on Minimum Average Head Value on Pressure Distribution Worksheet:	
Minimum Average Head	Distribution Head Loss
1ft	5ft
2ft	6ft
5ft	10ft

Flow Rate (GPM)	Pipe Diameter (Inches)			
	1	1.25	1.5	2
10	9.1	3.1	1.3	0.3
12	12.8	4.3	1.8	0.4
14	17.0	5.7	2.4	0.6
16	21.8	7.3	3.0	0.7
18		9.1	3.8	0.9
20		11.1	4.6	1.1
25		16.8	6.9	1.7
30		23.5	9.7	2.4
35			12.9	3.2
40			16.5	4.1
45			20.5	5.0
50				6.1
55				7.3
60				8.6
65				10.0
70				11.4
75				13.0
85				16.4
95				20.1

D. 1. Supply Pipe Diameter: 2.0 in

2. Supply Pipe Length: 70 ft

E. Friction Loss in Plastic Pipe per 100ft from Table I:

Friction Loss = 5.02 ft per 100ft of pipe

F. Determine *Equivalent Pipe Length* from pump discharge to soil dispersal area discharge point. Estimate by adding 25% to supply pipe length for fitting loss.
Supply Pipe Length X 1.25 = Equivalent Pipe Length

70 ft X 1.25 = 87.5 ft

G. Calculate *Supply Friction Loss* by multiplying *Friction Loss Per 100ft* by the *Equivalent Pipe Length* and divide by 100.

Supply Friction Loss = 5.02 ft per 100ft X 87.5 ft ÷ 100 = 4.4 ft

H. *Total Head* requirement is the sum of the *Elevation Difference* + *Distribution Head Loss* + *Additional Head Loss* + *Supply Friction Loss*

15.0 ft + 5.0 ft + ft + 4.4 ft = 24.4 ft

3. PUMP SELECTION

A pump must be selected to deliver at least 45.0 GPM with at least 24.4 feet of total head.

Comments:

DETERMINE TANK CAPACITY AND DIMENSIONS Project ID: _____ v 04.01.2020

1. A. Design Flow (Design Sum.1A): GPD C. Tank Use:

B. Min. required pump tank capacity: Gal D. Recommended pump tank capacity: Gal

2. A. Tank Manufacturer: B. Tank Model:

C. Capacity from manufacturer: Gallons

D. Gallons per inch from manufacturer: Gallons per inch

E. Liquid depth of tank from manufacturer: inches

Note: Design calculations are based on this specific tank. Substituting a different tank model will change the pump float or timer settings. Contact designer if changes are necessary.

DETERMINE DOSING VOLUME

3 Calculate Volume to Cover Pump (The inlet of the pump must be at least 4-inches from the bottom of the pump tank & 2 inches of water covering the pump is recommended)

(Pump and block height + 2 inches) X Gallons Per Inch
 (in + 2 inches) X Gallons Per Inch = Gallons

4 Minimum Delivered Volume = 4 X Volume of Distribution Piping:
 -Item 18 of the Pressure Distribution or Item 11 of Non-level Gallons (Minimum dose) inches/dose

5 Calculate Maximum Pumpout Volume (25% of Design Flow)
 Design Flow: GPD X 0.25 = Gallons (Maximum dose) inches/dose

6 Select a pumpout volume that meets both Minimum and Maximum: Gallons

7 Calculate Doses Per Day = Design Flow ÷ Delivered Volume
 gpd ÷ gal = Doses

8 Calculate Drainback:

A. Diameter of Supply Pipe = inches

B. Length of Supply Pipe = feet

C. Volume of Liquid Per Lineal Foot of Pipe = Gallons/ft

D. Drainback = Length of Supply Pipe X Volume of Liquid Per Lineal Foot of Pipe
 ft X gal/ft = Gallons

9. Total Dosing Volume = Delivered Volume plus Drainback
 gal + gal = Gallons

10. Minimum Alarm Volume = Depth of alarm (2 or 3 inches) X gallons per inch of tank
 in X gal/in = Gallons

Pipe Diameter (inches)	Liquid Per Foot (Gallons)
1	0.045
1.25	0.078
1.5	0.110
2	0.170
3	0.380
4	0.661

DEMAND DOSE FLOAT SETTINGS

11. Calculate Float Separation Distance using Dosing Volume.
 Total Dosing Volume /Gallons Per Inch
 gal ÷ gal/in = Inches

12. Measuring from bottom of tank:

A. Distance to set Pump Off Float = Pump + block height + 2 inches
 in + 2 in = Inches

B. Distance to set Pump On Float = Distance to Set Pump-Off Float + Float Separation Distance
 in + in = Inches

C. Distance to set Alarm Float = Distance to set Pump-On Float + Alarm Depth (2-3 inches)
 in + in = Inches

Inches for Dose: in

Alarm Depth in

Pump On in

Pump Off in

1. Tank Specifications Project ID: v 04.01.2020

A. Tank Manufacturer: INFILTRATOR Tank Model: IM-1060

B. Outside Tank Dimensions and Specifications: Tank Use: Septic

Length: 127 in Width: 62.2 in Height: 54.7 in Diameter: in

Length: 10.6 ft Width: 5.2 ft Height: 4.6 ft Radius of Tank: in

2. Outside Volume of Tank

Rectangular Tank	Circular Tank
A. Area of Tank = Length (ft) X Width (ft) 10.6 ft X 5.2 ft = 54.9 ft ²	A. Area of Tank = πr^2 (3.14 X (Radius of Tank) ²) 3.14 X ft ² = ft ²
B. Volume of Tank = Area of Tank (2.A) X Height (ft) 54.9 ft ² X 4.6 ft = 250.1 ft ³	B. Volume of Tank = Area of Tank X Height (ft) ft ² X ft = ft ³

3. Force of Tank Weight (F_{TW})

Weight of Tank (provided by manufacturer) 320 lbs/ft³

4. Force of Soil Weight Over Tank (F_{SW})

<p>A. Depth of Cover Over Tank: 36 in 3.0 ft</p> <p>B. Weight of Soil Per Cubic Foot: 120 lbs/ft³</p> <p>C. Volume of Soil Over Tank = Depth of Cover (ft) X Area of Tank (ft²) 3.0 ft X 54.9 ft² = 164.6 ft³</p> <p>D. Weight of Soil Over Tank = Volume of Soil Over Tank X Weight of Soil Per Cubic Foot 164.6 ft³ X 120 lbs/ft³ = 19,748.5 lbs <i>Note: Assumes saturation does not get over the lid of the tank</i></p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 50%;">Soil Type</th> <th style="width: 50%;">Weight of Soil (lbs/ft³)</th> </tr> </thead> <tbody> <tr> <td>Sandy</td> <td>120</td> </tr> <tr> <td>Loamy</td> <td>100</td> </tr> <tr> <td>Clay</td> <td>90</td> </tr> </tbody> </table>	Soil Type	Weight of Soil (lbs/ft ³)	Sandy	120	Loamy	100	Clay	90
Soil Type	Weight of Soil (lbs/ft ³)								
Sandy	120								
Loamy	100								
Clay	90								

5. Buoyant Force (F_B)


Buoyant Force (F_B) = Outside Volume of Tank X Weight of Water Per Cubic Foot (62.4 lbs/ft³) X 1.2 (Safety Fctr)

250 X 62.4 lbs/ft³ X 1.2 = 18,724.2 lbs

6. Evaluation of Net Forces

A. Downward Force = Force of Tank Weight (F_{TW}) + Force of Soil Weight of Soil (F_{SW})
320 lbs + 19749 lbs = 20,068.5 lbs

B. Net Difference = Downward Force - Buoyant Force Including Safety Factor
20069 lbs - 18724 lbs = 1,344.3 lbs



If the Net Difference is negative, countermeasures will need to be taken to prevent the tank from floating out of the ground.

Comments/Solution:

1. Tank Specifications

Project ID:

v 04.01.2020

A. Tank Manufacturer: Tank Model:

B. Outside Tank Dimensions and Specifications: Tank Use:

Length: in Width: in Height: in Diameter: in

Length: ft Width: ft Height: ft Radius of Tank: in

2. Outside Volume of Tank

Rectangular Tank	Circular Tank
A. Area of Tank = Length (ft) X Width (ft) <input type="text" value="5.4"/> ft X <input type="text" value="5.1"/> ft = <input type="text" value="27.8"/> ft ²	A. Area of Tank = πr^2 (3.14 X (Radius of Tank) ²) 3.14 X <input type="text"/> ft ² = <input type="text"/> ft ²
B. Volume of Tank = Area of Tank (2.A) X Height (ft) <input type="text" value="27.8"/> ft ² X <input type="text" value="4.6"/> ft = <input type="text" value="126.5"/> ft ³	B. Volume of Tank = Area of Tank X Height (ft) <input type="text"/> ft ² X <input type="text"/> ft = <input type="text"/> ft ³

3. Force of Tank Weight (F_{TW})

 Weight of Tank (provided by manufacturer) lbs/ft³

4. Force of Soil Weight Over Tank (F_{SW})

A. Depth of Cover Over Tank: <input type="text" value="36"/> in <input type="text" value="3.0"/> ft	Soil Type	Weight of Soil (lbs/ft ³)
B. Weight of Soil Per Cubic Foot: <input type="text" value="120"/> lbs/ft ³	Sandy	120
C. Volume of Soil Over Tank = Depth of Cover (ft) X Area of Tank (ft ²) <input type="text" value="3.0"/> ft X <input type="text" value="27.8"/> ft ² = <input type="text" value="83.4"/> ft ³	Loamy	100
D. Weight of Soil Over Tank = Volume of Soil Over Tank X Weight of Soil Per Cubic Foot <input type="text" value="83.4"/> ft ³ X <input type="text" value="120"/> lbs/ft ³ = <input type="text" value="10,010.8"/> lbs	Clay	90

Note: Assumes saturation does not get over the lid of the tank

5. Buoyant Force (F_B)

 Buoyant Force (F_B) = Outside Volume of Tank X Weight of Water Per Cubic Foot (62.4 lbs/ft³) X 1.2 (Safety Fctr)

 X 62.4 lbs/ft³ X 1.2 = lbs

6. Evaluation of Net Forces

 A. Downward Force = Force of Tank Weight (F_{TW}) + Force of Soil Weight of Soil (F_{SW})


 lbs + lbs = lbs

B. Net Difference = Downward Force - Buoyant Force Including Safety Factor

 lbs - lbs = lbs

If the Net Difference is negative, countermeasures will need to be taken to prevent the tank from floating out of the ground.

Comments/Solution:



Sewage tank integrity assessment form

Subsurface Sewage Treatment Systems (SSTS) Program

Purpose: This form may be used to certify the compliance status of the sewage tank components of the SSTS. This form is not a complete SSTS inspection report, only a tank integrity assessment, and may only certify sewage tank compliance status when entirely completed and signed by a qualified professional. SSTS compliance inspection report forms can be found at: <https://www.pca.state.mn.us/water/inspections>.

Instructions: This form may be completed, and signed, by a Designated Certified Individual (DCI) of a licensed SSTS inspection, maintenance, installation, or service provider business who personally conducts the necessary procedures to assess the compliance status of each sewage tank in the system. A copy of this information should be submitted to the system owner and be maintained by the licensed SSTS business for a period of five (5) years from the assessment date.

When this form is signed by a qualified certified professional, it becomes *necessary supporting documentation* to an Existing System Compliance Inspection Report: Compliance inspection form - Existing system (wq-wwists4-31b). This form can be found on the MPCA website at <https://www.pca.state.mn.us/water/inspections>.

The information and certified statement on this form is **required** when existing septic tank compliance status is determined by an individual other than the SSTS Inspector that submits an inspection report. This form represents a third party assessment of SSTS component compliance and is allowable under Minn. R. 7082.0700, subp. 4 Item (B) subitem (1). This form is valid for a period of three years beyond the signature date on this form unless a new evaluation is requested by the owner or owner's agent or is required according to local regulations. Additional Administrative Rule references for this activity can be found at Minn. R. 7082.0700, subp. 4 Items B, C, and D; 7083.0730 Item C.

Certificate of sewage tank compliance

Affirm all three statements:

- The SSTS does not contain a seepage pit, cesspool, drywell, leaching pit, or other pit.
- It does not contain a sewage tank that was designed to be watertight, but subsequently leaks below the designed operating depth.
- It does not represent an imminent safety threat by reason of unsecured, damaged, or weak maintenance hole cover(s) or other unsafe condition.

Notice of sewage tank non-compliance

Select all that apply:

- The SSTS has a seepage pit, cesspool, drywell, leaching pit, or other pit – **"Failure to Protect Groundwater."**
- It has a sewage tank that was designed to be watertight, but subsequently leaks below the designed operating depth – **"Failure to Protect Groundwater."**
- It presents a threat to public safety by reason of unsecured, damaged, or weak maintenance hole cover(s) or other unsafe condition – **"Imminent Threat to Public Health or Safety."**

Company information

Company name: JENCO SERVICES

Business license number: L4041

Designated Certified Individual (DCI) information

Print name: JAMES PIPER

Certification number: C1202

I personally conducted the work described above as a Designated Certified Individual of a Minnesota-licensed SSTS inspection, maintenance, installation, or service provider Business. I personally conducted the necessary procedures to assess the compliance status of each sewage tank in this SSTS.

By typing/signing my name below, I certify the above statements to be true and correct, to the best of my knowledge, and that this information can be used for the purpose of processing this form.

Designated Certified Individual's signature:


(This document has been electronically signed.)

Date (mm/dd/yyyy): 10/12/2021

10/12/2021

11:00 Tony



Becker County Planning & Zoning
915 Lake Ave
Detroit Lakes, MN 56501
(218) 846-7314
www.co.becker.mn.us

Septic Permit

Permit #: SS2021-1203

Owner & Property Information

Owner Name:	V GAIL BRENDEL REVOCABLE LIVING TRUST	Parcel #:	100578000
Mailing Address:	V GAIL BRENDEL REVOCABLE LIVING TRUST 4355 37TH AVE S FARGO ND 58104	Secondary Parcel #:	
Phone #:	701-219-9011	Site Address:	33176 S COTTON LAKE RD
Lake/River(1000 /300):	Yes	Township - Sec/Twp/Rng:	ERIE - 11/139/040
Lake/River Name:	Cotton (Erie & Holmesville) [RD]	Designer:	JenCo Services, LLC, L4041 (James Piper)
Pond/Wetland(50):	No	Installer:	Tony Stenger Excavating, L388 (Tony Stenger)

Specifications

Tank to be Installed:	Single Septic Tank	Type of Drainfield:	
Total # Tanks Installed:	2	Full Size of Drainfield:	
System Status:	Repairs Needed to Existing	Reduced/Warrantied Size:	
System Serves:	Seasonal Dwelling	Absorbtion Area Size:	
Number of Bedrooms:	3	Rock Depth:	
Design Flow/GPD:	450	Chamber Type and Number:	
Garbage Disposal?	No	Chamber Trench SqFt/Chamber:	
Size of Lift Pump:	45GPM	Is System Pressurized?	
Size of Lift Line:	2"	Alarm?	Yes
Soil Sizing Factor:		Type of Alarm:	ELECTRIC

Setbacks

Road Type:	Public / Township	Right of Way Marked:	No
Tank Dist to Road:	+50'	Drainfield Dist to Road:	
Tank Dist to Closest Prop Line:	15'	Drainfield Dist to Closest Prop Line:	15'
Tank Dist to Nearest Structure:	15'	Drainfield Dist to Nearest Structure:	
Tank Dist to Well:	+50'	Drainfield Dist to Well:	N/A
Tank Dist to OHW:	+50'	Drainfield Dist to OHW:	
Tank Dist to Pond/Wetland:		Drainfield Dist to Pond/Wetland:	
Tank Dist to Pressure Line:	+20'	Drainfield Dist to Pressure Line:	

Other Information

Date Approved:	10/4/2021	Zoning Office Signature:	
Permit Fee:	225.00		
Receipt Number:	250648389		
Date Paid:	10/4/2021		
Notes: Replace septic tank (1000 gallons) and lift tank (500 gallons). Utilize existing drainfield			

PERMIT MUST BE POSTED AT JOB SITE. PERMIT EXPIRES ONE YEAR FROM DATE PAID.

** Please schedule for inspection prior to installation! **