



240101001-2022



Becker County Planning & Zoning
915 Lake Ave
Detroit Lakes, MN 56501
(218) 846-7314
www.co.becker.mn.us

Certificate of Compliance Inspection Report - Permit #: SS2022-1548

Owner & Property Information			
Owner Name:	MARCUS JASKEN	Site Address:	28074 CO HWY 26
Mailing Address:	MARCUS JASKEN 28282 YELLOWTAIL TR ROCHERT MN 56578	Township - Sec/Twp/Rng:	RICHWOOD - 12/140/041
Parcel #:	240101001	Legal Description:	12-140-41 PT NW1/4 NW1/4: COMM N QTR COR SEC 12, S 1352.04', W 1635.13' TO POB; N 762.73', W 685.18', S 762.73', E 685.18' TO POB.
Secondary Parcel #:		Designer:	Darryl Bergstrom Backhoe Services, L478 (Darryl Bergstrom)
		Installer:	Darryl Bergstrom Backhoe Services, L478 (Darryl Bergstrom)

Inspector Verified Specifications			
Insp- Effluent Screen Installed:	No	Insp- Tank Nbr/Size:	1/1500/2
Insp- Alarm Required:	Yes	Insp- Drainfield Type:	Mound
Insp- Lift Pump in System:	Yes	Insp- Drainfield Size:	10' X 38' rock bed and 50' X 38' soil absorption area = 1900 sq ft
Insp- Number of Bedrooms:	3	Insp- Soil Verification:	#1:attached #2:N/A #3:N/A

Inspector Verified Setbacks			
Insp- Tank Dist to Road	100+	Insp- Drainfield Dist to Road	100+
Insp- Tank Dist to Nearest Prop Line	20+	Insp- Drainfield Dist to Nearest Prop Line	20+
Insp- Tank Dist to Nearest Structure	36	Insp- Drainfield Dist to Nearest Structure	40
Insp- Tank Dist to Well	90	Insp- Drainfield Dist to Well	100+
Insp- Tank Dist to OHW		Insp- Drainfield Dist to OHW	
Insp- Tank Dist to Pond/Wetland		Insp- Drainfield Dist to Pond/Wetland	
Insp- Tank Dist to Pressure Line		Insp- Drainfield Dist to Pressure Line	

Certificate of Compliance	
(Yes) Certificate is hereby granted based upon the application, addendum from, plans, specifications and all other supporting data. With proper maintenance, this system can be expected to function satisfactory, however this is not a guarantee. Certification Date: 9/20/2022	Zoning Office Signature: <hr/> Denise Gubrud - ISTS Inspector

* Certificate of Compliance is not valid unless signed by a Registered Qualified Employee *

Field Review Form

Permit # SS2022-1548

Property and Owner

Owner: MARCUS JASKEN	Parcel Number: 240101001
Site Address: 28074 CO HWY 26	Secondary Parcel:

Home Information

Does the structure contain any of the following elements?	Designer submitted	Inspector verified
	Garbage disposal: No	Garbage disposal? Y <input checked="" type="checkbox"/> N <input checked="" type="checkbox"/>
	Dishwasher: Invalid Field	Dishwasher? Y <input checked="" type="checkbox"/> N <input checked="" type="checkbox"/>
	Grinder pump: Invalid Field	Grinder pump? Y <input checked="" type="checkbox"/> N <input checked="" type="checkbox"/>
	Lift pump in bsmt: Invalid Field	Lift pump in basement? Y <input checked="" type="checkbox"/> N <input checked="" type="checkbox"/>
Number of bedrooms: 3	Review - Number of bedrooms: 3	
Effluent screen	Effluent screen installed <input checked="" type="checkbox"/> N <input type="checkbox"/> Mfr:	
Alarm: Yes Type: electric	Review - Alarm? <input checked="" type="checkbox"/> Y <input type="checkbox"/> N Type & Mfr: PS Patrol	
Lift pump in system: Yes	Review - Lift pump in system? <input checked="" type="checkbox"/> Y <input type="checkbox"/> N Mfr: BNISI Zoeller	

Component Information

Tank size: 1500/2	Review - Tank nbr: 1 size: 1500/2 Mfr: Brown
Drainfield type: Mound	Review - Drainfield type: MOUND
Drainfield size: Full size - 1900 Reduced/warr. size -	Review - Drainfield status: none / <input checked="" type="checkbox"/> installed / next spring Review - Drainfield size: 10' x 38'
Absorption area size: 12" and 24" sand lift	Review - Absorption area size: 50' x 38' = 1900 sqft
Chamber type/num: Trench sqft/chamber -	Review - Chamber type: X Num: Review - Trench sqft/chamber:
Drainfield rock depth: 12" and 24" sand lift	Review - Rock depth: 12" rock & 24" sand lift

Soil Verification

Vertical separation verified	Boring #1: attached Boring #2: Boring #3:
------------------------------	--

Setback Verification

Distance to...	Designer submitted		Inspector verified	
	Tank	Drainfield	Tank	Drainfield
Road	100+	100+	100+	100+
Nearest prop line	20+	20+	20+	20+
Nearest structure	40+	60+	30	40
Well	70+	80+	90	100+
OHW				
Pond/Wetland				
Pressure line				

Date System Installed: **9/20/2022** Installer: **Darryl Bergstrom** Inspector: **Denise Gubrud**

SKETCH OF PROPERTY


Please sketch all structures and septic systems on the property;
Include setbacks and wells within 100 feet of the property.

PARCEL	
APP	SEPTIC
YEAR	2018

Site Plan/Septic Sketch

A Detailed site plan/septic sketch must be submitted. Please include:

- Location of Structures
- Location of septic tank, drain field and well (if applicable)
- Setbacks from all property lines, roadways, lake/river/pond, and wells within 100 ft of the property




9-20-2022
9:30

1500/2 Brown
insulate pipe
to tank &
manhole

PS Patrol
Zoller BN 151
10'x38' Rock bed
50'x38' SAN

1' soil ok
Pit sunny

soils + setbacks ok
Certify
Denise Gubrud



Measurements & Setbacks: For a list of current required setbacks, see attached page.

Lake/River/Wetlands Info (If Applicable)

Is the property within 1000 Feet of a lake or within 300 feet of a river? Yes No
Lake Name Drainfield Distance from the OHW of Lake or River
Township Richards Does the property contain or is it within 50 feet of a pond or wetland?
Classification Yes No
River Name Tank Distance from Closest Pond/Wetland
Tank Distance from OHW of Lake or River Drainfield Distance from the Closest Pond/Wetland

Road Type:

State
County
Public/Township
Private Easement
4 Lane Highway

I have found and marked the road right-of-way: Yes No
Please note: Measurement is taken from the property pins (measure from pins into property).

Setback Verification

Table with 3 columns: Description, TANK, DRAINFIELD. Rows include Distance to Road, Distance to Property Line, Distance to Buildings, Distance to Pressure Line, Distance to Wetland/Protected Water, Distance to Well.

Depth of Well: Shallow Deep

5. REQUIRED DOCUMENTS: If any of the following is required, please submit along with application:

- Property Line Agreement Form
Township Road Right of Way Encroachment Form
County Road Right of Way
U of MN worksheets are required for mounds, pressure beds, seepage beds, at grades or Type IV or type V systems.

Are the required worksheets attached? Yes No

6. DESIGNER'S CERTIFIED STATEMENT

I, [Signature] certify that I have completed the preceding design work in accordance with all applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment System Ordinance).

Signature of Designer [Signature] Date 9-14-2022

A. FLOW
 Estimated 450 gpd
 or measured _____ x 1.5 = _____ gpd.

B. SEPTIC TANK LIQUID VOLUMES
1500 / 10 gallons

C. SOILS (refer to site evaluation)


1. Depth to restricting layer = 12 inches _____ feet
2. Depth of percolation tests = 12 inches
3. Texture clay Percolation rate 60 mpi
4. Land slope 0 %

Number of Bedrooms	Type I	Type II	Type III	Type IV
2	300	225	180	60% of the values in Type I, II or III columns
3	450	300	218	
4	600	375	256	
5	750	450	294	
6	900	525	332	
7	1050	600	370	
8	1200	675	408	


Number of Bedrooms	Minimum Liquid Capacity	Liquid capacity with garbage disposal
2 or less	750	1125
3 or 4	1000	1500
5 or 6	1500	2250
7, 8 or 9	2000	3000

D. ROCK LAYER DIMENSIONS

1. Multiply flow rate by 0.83 to obtain required area of rock layer: $A \times 0.83 =$
 _____ gpd x 0.83 sq. ft./gpd = 380 sq. ft.
2. Select width of rock layer (max 10' if <120 mpi max 5') = _____ ft.
3. Length of rock layer = area ÷ width =
380 sq. ft. ÷ 10 ft. = 38 ft.



Width _____ ft
 <120mpi <10'
 >120mpi <5'



Length _____ ft

E. ROCK VOLUME

1. Multiply rock area by rock depth to get cubic feet of rock; _____ sq. ft. x _____ ft. = _____ cu. ft.
2. Divide cu. ft. by 27 cu. ft./cu. yd. to get cubic yards;
 _____ cu. ft. ÷ 27 = 15 cu. yd.
3. Multiply cubic yards by 1.4 to get weight of rock in tons; _____ cu. yd. x 1.4 ton/cu. yd. = _____ tons.

F. ABSORPTION WIDTH

1. Percolation rate in top 12 inches of soil is 60 mpi
 Texture clay
2. Select allowable soil loading rate from table;
0.24 gpd/ft²
3. Calculate adsorption width ratio by dividing rock layer loading rate of 1.20 gpd/ft² by allowable soil loading rate;
 1.20 gpd/ft² ÷ 0.24 gpd/ft² = 5
4. Multiply adsorption width ratio by rock layer width to get required adsorption width;
10 x 5 ft = 50 ft

Percolation Rate in Minutes per Inch (MPI)	Soil Texture	Gallons per day per square foot	Ratio of Absorption width to Rock Layer Width
Faster than 0.1	Coarse Sand	1.20	1.00
0.1 to 5	Sand	1.20	1.00
0.1 to 5	Fine Sand	0.60	2.00
6 to 15	Sandy Loam	0.79	1.52
16 to 30	Loam	0.60	2.00
31 to 45	Silt Loam	0.50	2.40
46 to 60	Clay Loam	0.45	2.67
60 to 120	Clay	0.24	5.00
Slower than 120	Clay	0.20	6.00

PRESSURE DISTRIBUTION SYSTEM

- Select number of perforated laterals 3
- Select perforation spacing = 3 feet.
- Since perforations should not be placed closer than 1 ft. to the edge of the rock layer (see diagram), subtract 2 ft. from the rock layer length.

$$\frac{38}{\text{Rock layer length}} - 2 \text{ ft.} = \underline{36} \text{ feet.}$$

- Determine the number of spaces between perforations. Divide the length above by perforation spacing and round down to nearest whole number.

$$\text{Length perf. spacing} = \frac{36 \text{ ft.}}{(3)} \div \frac{3}{(2)} \text{ ft.} = \underline{12} \text{ spaces}$$

- Number of perforations is equal to one plus the number of perforation spaces.

$$\underline{12} \text{ spaces} + 1 = \underline{13} \text{ perforations/lateral}$$

- Multiply perforations per lateral by number of laterals to get total number of perforations.

$$\frac{3}{\text{laterals}} \times \frac{13}{\text{perfs/lateral}} = \underline{39} \text{ perforations.}$$


- Determine required flow rate by multiplying number of perforations by flow per perforation

$$\frac{39}{\text{perfs}} \times \frac{.74}{\text{gpm/perf}} = \underline{29} \text{ gpm.}$$

- If laterals are connected to header pipe as shown on upper example, to select minimum required lateral diameter; enter table with perforation spacing and number of perforations per lateral. Select minimum diameter for perforated lateral = 2 inches.

- If perforated lateral system is attached to manifold pipe near the center, lower diagram, perforated lateral length and number of perforations per lateral will be approximately one half of that in step 8. Using these values, select minimum diameter for perforated lateral = 2 inches.

END PERFORATION OF A PERFORATED LATERAL




Required Perforation Discharge in gallons per minute (gpm)		
Discharge Head (feet)	$\frac{3}{32}$ inch perf	$\frac{1}{4}$ inch perf
1.0a	0.56	0.74
2.0b	0.80	1.04


a. Use for single family homes
b. Use for all other applications

Maximum number of quarter inch perforations per lateral to guarantee < 10% discharge variation			
Perforation Spacing (feet)	1 $\frac{1}{4}$	1 $\frac{1}{2}$	2
2.5	14	18	28
3.0	13	17	26
3.3	12	16	25
4.0	11	15	23
5.0	10	14	22

MANIFOLD LOCATED AT END OF PRESSURE DISTRIBUTION SYSTEM



LAYOUT OF PERFORATED PIPE LATERALS FOR PRESSURE DISTRIBUTION IN MANIFOLD



G. MOUND SLOPE WIDTH & LENGTH

(landslope greater than 1%)

1. Downslope absorption width = absorption width (F) minus rock layer width (D2)

_____ ft - _____ ft = _____ ft

2. Calculate mound size

UPSLOPE

a. Depth of clean sand fill at upslope edge of rock layer = 3 ft minus the distance to restricting layer (C1)

3 ft - _____ ft = _____ ft

b. Mound height at the upslope edge of rock layer = depth of clean sand for separation (G2a) at upslope edge plus depth of rock layer (1 ft) plus depth of cover (1 ft)

_____ ft + 1ft + 1ft = _____ ft

c. Upslope berm multiplier based on land slope (see figure D-34)

d. Upslope width = berm multiplier (G2c) x upslope mound height (G2b):

_____ x _____ ft = _____ ft

DOWNSLOPE

e. Drop in elevation = rock layer width (D2) x percent landslope (C5) ÷ 100

_____ ft x _____ % ÷ 100 = _____ ft

f. Downslope mound height = depth of clean sand for slope difference (G2e) at downslope rock edge plus the mound height at the upslope edge of rock layer (G2b)

_____ ft + _____ ft = _____ ft

g. Downslope berm multiplier based on percent land slope (see figure D-34)

h. Downslope width = downslope multiplier (G2g) times downslope mound height (G2f)

_____ x _____ ft = _____ ft

i. Select the greater of G1 and G2h as the downslope width: _____ ft


j. Total mound width is the sum of upslope width (G2d) width plus rock layer width (D2) plus downslope width (G2i)

_____ ft + _____ ft + _____ ft = _____ ft

k. Total mound length is the sum of upslope width (G2d) plus rock layer length (D3) plus upslope width (G2d)


_____ ft + _____ ft + _____ ft = _____ feet

Landslope > 1% slope



D-34: SLOPE MULTIPLIER TABLE

Land Slope, in %	UPSLOPE multipliers for various slope ratios						DOWNSLOPE multipliers for various slope ratios				
	3:1	4:1	5:1	6:1	7:1	8:1	3:1	4:1	5:1	6:1	7:1
0	3.0	4.0	5.0	6.0	7.0	8.0	3.0	4.0	5.0	6.0	7.0
1	2.91	3.85	4.76	5.66	6.54	7.41	3.09	4.17	5.26	6.38	7.53
2	2.83	3.70	4.54	5.36	6.14	6.90	3.19	4.35	5.56	6.82	8.14
3	2.75	3.57	4.35	5.08	5.79	6.45	3.30	4.54	5.88	7.32	8.86
4	2.68	3.45	4.17	4.84	5.46	6.06	3.41	4.76	6.25	7.89	9.72
5	2.61	3.33	4.00	4.62	5.19	5.71	3.53	5.00	6.67	8.57	10.77
6	2.54	3.23	3.85	4.41	4.93	5.41	3.66	5.26	7.14	9.38	12.07
7	2.48	3.12	3.70	4.23	4.70	5.13	3.80	5.56	7.69	10.34	13.73
8	2.42	3.03	3.57	4.05	4.49	4.88	3.95	5.88	8.33	11.54	15.91
9	2.36	2.94	3.45	3.90	4.30	4.65	4.11	6.25	9.09	13.04	18.92
10	2.31	2.86	3.33	3.75	4.12	4.44	4.29	6.67	10.00	15.00	23.33
11	2.26	2.78	3.23	3.61	3.95	4.26	4.48	7.14	11.11	17.65	30.43
12	2.21	2.70	3.12	3.49	3.80	4.08	4.69	7.69	12.50	21.43	43.75



Final Dimensions:

X

I hereby certify that I have completed this work in accordance with applicable ordinances, rules and laws.


(signature)

(license #)

(date)

<=1% land slope

G. Mound Slope Width and Length
(land slope less than or equal to 1%)



1. Absorption width (F) 50 ft

2. Calculate mound size

a. Determine depth of clean sand fill

at upslope edge of rock layer = 3 ft

minus the distance to restricting layer (C1)

3 ft - 1 ft = 2 ft

b. Mound height at the upslope edge of rock layer = depth of clean sand for separation (G2a)

at upslope edge plus depth of rock layer (1 ft) plus depth of cover (1 ft)

2 ft + 1ft + 1ft = 4 ft

c. Berm width = upslope mound height (G2b) times 4 (4 is recommended, but could be 3-12)

4 x 4 = 16 ft

d. The total landscape width is the sum of berm (G2c) width plus rock layer width (D2) plus berm width (G2c): 16 ft + 10 ft + 16 ft = 42 ft

e. Additional width necessary for absorption = absorption width (F) minus the landscape width (G2d)

50 ft - 42 ft = 8 ft, if number is negative (<0) skip to g

f. Final berm width = additional width (G2e) plus the berm width (G2c)


8 ft + 16 ft = 24 ft

g. Total mound width is the sum of berm width (G2f or G2c) plus rock layer width (D2) plus berm width (G2f or G2c): 24 ft + 10 ft + 24 ft = 58 ft

h. Total mound length is the sum of berm (G2f or G2c) plus rock layer length (D3) plus berm (G2f or G2c): 24 ft + 38 ft + 24 ft = 86 ft

i. Setbacks from the rockbed are calculated as follows: the absorption width (F) minus the rock bed width (D2) divided by 2: (50 ft - 10 ft) ÷ 2 = 20 ft

Final Dimensions:
42 x 86



I hereby certify that I have completed this work in accordance with applicable ordinances, rules and laws.
[Signature] (signature) 478 (license #) 9/14-2022 (date)

2019 Onsite Septic System Application

Becker County Planning & Zoning
915 Lake Ave, Detroit Lakes, MN 56501
Phone (218)-846-7314; Fax (218)-846-7266

PARCEL	
APP	SEPTIC
YEAR	
SCANNED	
LAKE	

1. PROPERTY DATA (as it appears on the tax statement or deed)

Parcel Number of property where the system will be installed: 240101001
If septic system is on more than one parcel, what is the number of the secondary parcel? _____

2. OWNER INFORMATION (as it appears on the tax statement or deed)

Owner Name: Marcus Jaskin
Owner Mailing Address: 28282 yellowtail Ln City, State, Zip: Rebert
Owner Phone Number: 2 Owner Email Address: _____
Property Site Address: 28074 Co Hwy 26 City, State, Zip: _____
Township Name: Richwood Section/Township/Range: 12 140 241
Legal Description: pt NW 1/4 NW 1/4 cor NW 1/4 cor sec 12 S 125404 or 168517 to Pub

3. DESIGNER/INSTALLER INFORMATION

Designer and License#: Daryl Bystro Installer and License#: Daryl Bystro
Designer Email Address: _____ Installer Email Address: _____
Address: _____ Address: _____
Company: _____ Company: _____
Phone Number: _____ Phone Number: _____

4. SYSTEM DESIGN INFORMATION

System Status

- Vacant Lot-No existing system-new structure
- Replacement - structure removed and being rebuilt
- Failing -Replacement- cesspool/seepage pit or other
- Enlargement of system-Undersized
- Repairs Needed to existing
- Additional system on property

What will new system serve? Check one.

- Dwelling Fee: \$150.00
- Resort/Commercial Fee: \$300.00
- Commercial (Non-resort) Fee: \$300.00
- Other - Explain: _____

Date of Site Evaluation: _____

Design Flow 450 Gallons Per Day
Number of Bedrooms 3
Garbage Disposal: Yes No
Dishwasher: Yes No
Lift station in Structure Yes No
Grinder Pump in Structure: Yes No

Well Depth: _____
 Deep Well
 Shallow Well
 Well not Installed-To be Drilled
Depth of Other Wells within 100 ft. of System: (if applicable):
 Deep Well
 Shallow Well
 Well not Installed-To be Drilled

Original Soil Compacted Soil
Type of Soil Observation:
 Pit Probe Boring
Depth to Restricting Layer (inches or feet)
1'
Maximum Depth of System 72'

Does the Septic Design Include a Drain Field? Yes No
New or Existing Tank? New Existing

Type of All Tank(s) to be installed :

1500 gal Single Compartment Septic Tank _____ gal Holding Tank _____ Existing tank w/new Lift Station
_____ gal Compartmented Tank _____ Existing Tank _____ Holding Tank with Privy
_____ Pit Privy _____ Existing Tank w/ New Additional Tank

Total Number of Tanks to be Installed: 1 *This number will be reported to the MPCA at the end of the year.

Size of Tank(s) 1500 comp
Is There an Alarm? Yes No
Type of Alarm: P5 P-101
Is there an effluent screen? Yes No
Is There a Lift Pump? Yes No
If Yes, What is the Size of the Lift Pump? 1/2 HP BN 151
What is the Size of the Lift Line? 2"

Type of Drainfield	Full Size of Drainfield	Reduced/Warrantied Size	Size of Absorption Area
_____ Chamber Trench	_____ sq. ft.	_____ sq. ft.	Depth of Rock <u>0"</u>
_____ Rock Trench	_____ sq. ft.	_____ sq. ft.	Chamber Type and
_____ Graveless	_____ sq. ft.	_____ sq. ft.	Number _____
_____ Mound	_____ sq. ft.		Total Sq. Ft. Per Chamber
<input checked="" type="checkbox"/> Pressure Bed	<u>280</u> sq. ft.		
_____ Seepage Bed	_____ sq. ft.		
_____ At-Grade	_____ sq. ft.		
_____ Alternative/Performance	_____ sq. ft.		

Is System Pressurized? Yes _____ No
 *If System is pressurized, you must submit the applicable forms as listed below.

- Pressure Distribution System
- At Grade Design Worksheet
- Mound Design Worksheet- Slope 1% or Less
- Mound Design Worksheet- Slope 1% or More

What is the Perc Rate? 60 What is the Soil Sizing Factor? 1.67

*If SSF other than .83, you must attach the Perc Test Data

_____ 0.00	_____ 0.45	_____ 0.60	_____ 0.83	_____ 1.67
_____ 0.24	_____ 0.50	_____ 0.78	_____ 1.27	

Soil Borings (three are required) and ALL FIELDS ARE MANDATORY

Depth	Texture	Color	Structure Shape	Structure Grade	Structure Constancy
<u>0-12</u>	<u>loam</u>	<u>black</u>	<u>granular</u>	<u>moderate</u>	<u>firm</u>

Depth	Texture	Color	Structure Shape	Structure Grade	Structure Constancy
<u>0-12</u>	<u>loam</u>	<u>black</u>	<u>granular</u>	<u>moderate</u>	<u>firm</u>

Depth	Texture	Color	Structure Shape	Structure Grade	Structure Constancy
<u>0-13</u>	<u>loam</u>	<u>black</u>	<u>granular</u>	<u>moderate</u>	<u>firm</u>

Depth	Texture	Color	Structure Shape	Structure Grade	Structure Constancy

- Options for Texture:**
- Loamy Sand
 - Loamy Coarse Sand
 - Fine Sand
 - Very Fine Sand
 - Loamy Fine Sand
 - Sandy Loam
 - Coarse Sandy Loam
 - Fine Sandy Loam
 - Very Fine Sandy Loam
 - Loam
 - Silt Loam
 - Silt
 - Clay Loam

- Sandy Clay Loam
- Silty Clay Loam
- Clay
- Sandy Clay
- Silty Clay
- Top Soil
- Redox/Limiting Layer

- Options for Structure Shape**
- Granular
 - Platy
 - Blocky
 - Prismatic
 - Strong
 - Single Grain

- Options for Structure Grade:**
- Massive
 - Weak
 - Moderate
 - Loose

- Options for Soil Structure Consistency:**
- Loose
 - Friable
 - Firm
 - Extremely Firm
 - Rigid

Becker County Restrictive Layer Verification

Client: Jasken	Parcel: 240101001	Date: 9-20-2022
Address: 28074 Co Hwy 26		
Vegetation: Lawn Area		
Weather Conditions/Time of Day: SUNNY / 9:30		
Depth (in)	Texture	Observation#/Location/Method: Pit
12"	L	10yr 4/2
		Mottle Color(s) none
Comments/Notes:		
12" - Restrictive layer - Deep topsoil - 12" credit		
Certified Statement: I hereby certify that I have completed this work in accordance with all applicable ordinance, rules and laws.		
(Designer) Darryl Burgeton	(Inspector) Dennis Gabrud	(License #) C8952
		(Date) 9-20-2022



Becker County Planning & Zoning
 915 Lake Ave
 Detroit Lakes, MN 56501
 (218) 846-7314
 www.co.becker.mn.us

~~9-19-2022~~
~~300~~
 9-20-2022
 9:30-10:00

Septic Permit

Permit #: SS2022-1548

L of 21 on 26
 2nd place R

Owner & Property Information

Owner Name:	MARCUS JASKEN	Parcel #:	240101001
Mailing Address:	MARCUS JASKEN 28282 YELLOWTAIL TR ROCHERT MN 56578	Secondary Parcel #:	
Phone #:	none	Site Address:	28074 CO HWY 26
Lake/River(1000/300):	No	Township - Sec/Twp/Rng:	RICHWOOD - 12/140/041
Lake/River Name:		Designer:	Darryl Bergstrom Backhoe Services, L478 (Darryl Bergstrom)
Pond/Wetland(50):	No	Installer:	Darryl Bergstrom Backhoe Services, L478 (Darryl Bergstrom)

Specifications

Tank to be Installed:	Compartmented Tank	Type of Drainfield:	Mound
Total # Tanks Installed:	1	Full Size of Drainfield:	1900
System Status:	No Existing System	Reduced/Warrantied Size:	
System Serves:	Full-Time Dwelling	Absorbtion Area Size:	10' X 38' rock bed and 50' X 38' soil absorption area
Number of Bedrooms:	3	Rock Depth:	12" and 24" sand lift
Design Flow/GPD:	450	Chamber Type and Number:	
Garbage Disposal?	No	Chamber Trench SqFt/Chamber:	
Size of Lift Pump:	Zoeller BN151	Is System Pressurized?	Yes
Size of Lift Line:	2"	Alarm?	Yes
Soil Sizing Factor:	0.24	Type of Alarm:	electric

Setbacks

Road Type:	County	Right of Way Marked:	Yes
Tank Dist to Road:	100+	Drainfield Dist to Road:	100+
Tank Dist to Closest Prop Line:	20+	Drainfield Dist to Closest Prop Line:	20+
Tank Dist to Nearest Structure:	40+	Drainfield Dist to Nearest Structure:	60+
Tank Dist to Well:	70+	Drainfield Dist to Well:	80+
Tank Dist to OHW:		Drainfield Dist to OHW:	
Tank Dist to Pond/Wetland:		Drainfield Dist to Pond/Wetland:	
Tank Dist to Pressure Line:		Drainfield Dist to Pressure Line:	

Other Information

Date Approved:	9/19/2022
Permit Fee:	225.00
Receipt Number:	2853
Date Paid:	9/19/2022
Notes: Install a 1500/2 septic/lift tank and a mound system with a 24" sand lift, a 10' X 38' rock bed and a 50' X 38' soil absorption area	

Zoning Office Signature:

Denise Gubrud

**** Please schedule for inspection prior to installation! ****