



010101000

Onsite Septic System Application

Becker County Planning & Zoning
915 Lake Ave, Detroit Lakes, MN 56501
Phone (218)-846-7314; Fax (218)-846-7266

PARCEL	
APP	SEPTIC
YEAR	
SCANNED	
LAKE	

RECEIVED
AUG 26 2016
ZONING

1. **PROPERTY DATA** (as it appears on the tax statement, purchase agreement or deed)
Parcel Number(s) of property where the system will be installed: 010101000

Is this a split of an existing property? Yes No
(If yes and a parcel number has not yet been assigned, indicate the main parcel number from which the new parcel was split.)

Section 28 Township 141 Range 43 Township Name Atlanta

Lake Name NON Shoreland Lake Classification _____

Legal Description: _____

Project Address: 12299 300th

2. **PROPERTY OWNER INFORMATION** (as it appears on the tax statement, purchase agreement or deed)

Owner's First Name Eloise Owner's Last Name Jensen

Mailing Address 12299 300th St City, State, Zip Hutchinson, Mn 56552

Phone Number 218 238 5960

3. **DESIGNER/INSTALLER INFORMATION**

Designer Name _____ Company Name Larry's Excavating Inc. License # 1096

Address LARRY WOLD Phone Number 319 4th Street

Installer Name FELTON MN 56536 Company Name Felton, MN 56536-0565 License # 1096

Address _____ Phone Number _____

4. **SYSTEM DESIGN INFORMATION**

System Status _____ What will new system serve? Check one

Vacant Lot-No existing system-new structure
 Replacement - structure removed and being rebuilt
 Failing -Replacement- cesspool/socpage pit or other
 Enlargement of system-Undersized
 Repairs Needed to existing
 Additional system on property

Dwelling
 Resort/Commercial
 Commercial (Non-resort)
 Other - explain below

8/12/16 Date of site evaluation

Design Flow 450 Gallons Per Day
 Number of Bedrooms 3
 Garbage Disposal Yes No
 Dishwasher Yes No
 Lift station in House Yes No
 Grinder pump in House Yes No

Well Depth 65'
 Depth of other wells within 100 ft of system N/A

Original Soil Compacted Soil _____
 Type of Soil Observation
 Pit _____ Probe _____ Boring _____
 Depth to Restricting Layer 4'
 Maximum Depth of System 1'

Size of All Tanks to be installed

gal Single Compartment Septic Tank
 gal Compartmented Tank 500 lift
 Pit Privy

gal Separate Lift Station
 gal Holding Tank
 Existing Tank to be used

Existing tank w/new Additional Tank
 Existing tank w/new Lift Station
 Holding Tank with Privy

Total Number of tanks to be installed in this system 1 (This # will be reported to MPCA at end of year.)

PARCEL	
APP	SEPTIC
YEAR	

Type of Drainfield	Full Size of Drainfield	Reduced/Warrantied size
Chamber Trench	_____ sq ft	_____ sq ft
Rock Trench	_____ sq ft	_____ sq ft
Gravelless	_____ sq ft	_____ sq ft
Mound	_____ sq ft ***	
Pressure Bed	_____ sq ft ***	
Seepage Bed	_____ sq ft ***	
<input checked="" type="checkbox"/> At-grade	<u>900</u> sq ft ***	
Alternative / Performance	_____ sq ft ***	

Type of chamber _____
 Depth of Rock _____
 Alarm? Yes No _____
 Type of Alarm made & outside Tank & Filter
 Size of Lift Pump 1/2 HP
 Size of Lift Line 2"

***Attach Worksheets

PROPOSED SETBACKS

	TANK	DRAINFIELD
Distance to Well	<u>100+</u>	<u>70+</u>
Distance to Building	<u>15'</u>	<u>30'</u>
Distance to Property Line	<u>N/A</u>	<u>N/A</u>
Distance to OHW of Lake	_____	_____
Distance to Pressure Line	_____	_____
Distance to Wetland/Protected Water	_____	_____

Perc Rate 45 Soil Sizing Factor 2.40 *If SSF other than .83, attach Perc Test Data

Soil Borings (three are required) Pit #1

Depth	Texture	Color	Structure	Probe	Depth	Texture	Color	Structure
<u>0-12"</u>	<u>Sandy loam</u>	<u>Black</u>			<u>same as Pit #2</u>			
<u>12-48"</u>	<u>Hot old drainfield</u>							
	<u>Wet</u>							

Pit #2

Depth	Texture	Color	Structure	Depth	Texture	Color	Structure
<u>0-16"</u>	<u>Sandy loam</u>	<u>Black</u>					
<u>16 to 48"</u>	<u>loam clay, hard</u>	<u>2.5/4</u> <u>5/4</u>					
<u>48 to 60"</u>	<u>Clay</u>	<u>white in hole at 60"</u>					
<u>offer 2' above Restructuring layer 48"</u>							

5. REQUIRED DOCUMENTS

U of MN worksheets are required for mounds, pressure beds, seepage beds, at-grades or Type IV or Type V systems. Are the required worksheets attached? Yes No

6. DESIGNER'S CERTIFIED STATEMENT

I, LARRY WOLD certify that I have completed the preceding design work in accordance with all applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment System Ordinance)

(Print Name of Designer)
 PO BOX 565
 FELTON, MN 56538

Larry W. Wold
 Signature of Designer

8/26/16
 Date

ATGRADE DESIGN WORKSHEET

(For Flows up to 1200 gpd)

Number of Bedrooms	Type I	Type II	Type III	Type IV
2	300	225	180	140
3	450	300	218	170
4	600	375	256	200
5	750	450	294	230
6	900	525	332	260
7	1050	600	370	290
8	1200	675	408	320

A. FLOW

Estimated 450 gpd
 or measured _____ x 1.5 = _____ gpd.

B. SEPTIC TANK LIQUID VOLUMES

1000 gallons 500 lift

C. SOILS (refer to site evaluation)

- Depth to restricting layer = 48" inches
- Depth of percolation tests = _____ inches
- Percolation rate 45 mpi
- Absorption Ratio .52 gpd/ft²
- Linear Loading Rate: 8 6 @ 3 2 gpd/ft
- Land slope 0-1 %

Number of Bedrooms	Minimum Septic Tank Liquid Capacity (gallons)	Minimum Capacity with Chamber Disposal (gallons)
2 or less	750	1,125
3 or 4	1,000	1,500
5 or 6	1,500	2,250
7 or 8	2,000	3,000
over 9	See fig. C-6	(x 1.5)

D. ROCK WIDTH

- Percolation rate in top 12 inches of soil is 45 mpi
- Select allowable soil loading rate from table;
150 gpd/ft²
- Calculate adsorption width of the rock by dividing rock layer loading rate by allowable soil loading rate;
4 gpd/ft ÷ 150 gpd/ft² = 8 ft.

Percolation Rate (Minutes per inch MPI)	Soil Texture	Capacity per day per square foot	Rate of rock bed width in absorption tests
Faster than 0.1	Coarse Sand	1.20	1.00
0.1 to 5	Sand	1.20	1.00
0.1 to 5	Fine Sand**	0.60	2.00
6 to 15	Sandy Loam	0.79	1.52
16 to 30	Loam	0.60	2.00
31 to 45	Silt Loam	0.50	2.40
46 to 60	Clay Loam	0.45	2.67
61 to 120	Clay	0.24	5.00
Slower than 120	Clay	—	—

**Soil having 50% or more of fine or very fine sand

E. SYSTEM SIZE

- The Height of the System is _____ feet (2')
- Enter table with landslope and upslope dike ratio.
Select dike multiplier of _____.
- Multiply upslope dike multiplier by height to find upslope dike width:
2 ft x _____ = _____ feet
- Enter table with landslope and downslope dike ratio.
Select dike multiplier of _____.
- Multiply downslope dike multiplier by height to get downslope dike width:
_____ ft x _____ = _____ feet

MPI	Soil Texture	Other characteristics in the test 12"	Linear Loading Rate (gpd/ft)
Faster than 0.1	Coarse Sand	For the entire depth	6
0.1 to 5	Sand	No Bedding	8
		Layers with no Bedding	4
		Layers with Bedding	2
0.1 to 5	Fine sand	No change in texture	6
		Layers of other textures	4
6 to 15	Sandy Loam		
16 to 30	Loam	No change in texture	4
31 to 45	Silt Loam	Layers of other textures	3
46 to 60	Clay Loam		
60 to 120	Clay	For the entire depth or encountered in the boring	2
> 120	Bedrock		

f. The System width is the sum of upslope dike width plus downslope dike width:

_____ ft + _____ ft = _____ feet

g. The rock layer length is the flow divided by LLR: 450 ÷ 4 = 112.5 feet 16 x 56

i. Total length is the sum of upslope dike width plus rock layer length plus upslope dike width: _____ ft + _____ ft + _____ ft = _____ feet 2 late 4 Holes 22 x .74 = 16.28


F. ROCK VOLUME

- Multiply rock area by rock depth to get cubic feet of rock; _____ sq. ft. x _____ ft. + 2 = _____ cu. ft.
- Divide cu. ft. by 27 cu. ft./cu. yd. to get cubic yards; _____ cu. ft. ÷ 27 = _____ cu. yd.
- Multiply cubic yards by 1.4 to get weight of rock in tons; _____ cu. yd. x 1.4 = 24 tons.

SKETCH OF PROPERTY

Please sketch all structures and septic systems on the property;
Include setbacks and wells within 100 feet of the property.

PARCEL	
APP	SEPTIC INSPECTION
YEAR	



***** FOR OFFICE USE ONLY *****

Application Approved by: Larry J. Stoll Date: 8/30/16
 Amount Paid \$150.00 Receipt Number 215670-628162 Permit Number 8/30/16
 NOTES: _____

INSPECTION REPORT

Home Information

Does the structure contain any of the following elements? .

Garbage disposer Yes No Dishwasher Yes No
 Grinder pump Yes No Lift pump in basement Yes No
 Effluent screen installed? Yes No Effluent screen manufacturer _____

Alarm required? Yes No Alarm Type Inside & outside Alarm manufacturer _____

Lift pump in system? Yes No Pump manufacturer 1/3 hp

Number of bedrooms 3

Component Information

Tank size 1500 a/c Tank manufacturer Brown
 Drainfield size 900 sq. ft. Medium manufacturer 15' x 60'
 Drainfield medium _____
 Drainfield medium size/depth _____

Soil Verification

Vertical separation verified for Boring #1 on _____ Depth +36"
 Vertical separation verified for Boring #2 on _____ Depth _____
 Vertical separation verified for Boring #3 on _____ Depth _____

Setback Verification

	TANK	DRAINFIELD
Distance to Well	<u>+100'</u>	<u>+70'</u>
Distance to Building	<u>+10</u>	<u>+20</u>
Distance to Property Line	<u>+10</u>	<u>+10</u>
Distance to OHW of Lake	<u>N/A</u>	<u>N/A</u>
Distance to Pressure Line	<u>N/A</u>	<u>N/A</u>
Distance to Wetland/Protected Water	_____	_____

Date System Installed 9/13/16 Installer Wald Exc. Inspector Larry J. Stoll

CERTIFICATE OF COMPLIANCE

() Certificate Is Hereby Denied
 (X) Certificate is Hereby Granted Based upon the Application, addendum from, plans, specifications and all other supporting data.
 With property maintenance, this system can be expected to function satisfactory, however, this is not a guarantee.

Signature Larry J. Stoll Title ISTS Inspector Date 9/13/16

(Certificate of Compliance is not valid unless signed by a Registered Qualified Employee)