

2008 Onsite Sep

Becker County Planning & Zoning

835 Lake Ave, P O Box 787

Detroit Lakes, MN 56502-0787

Phone (218)-846-7314; Fax (218)-846-7266



030519516

1. PROPERTY DATA (as it appears on the tax statement, purchase agreement or deed)

Parcel Number(s) of property where the system will be installed: 03'0519-516

Is this a split of an existing property? Yes ☒ No

(If yes and a parcel number has not yet been assigned, indicate the main parcel number from which the new parcel was split.)

Section _____ Township 138N Range 40W

Township Name Burlington

Lake Name NA

Lake Classification NA

Legal Description: Lot 6 Block 2

Project Address: 33294 Heavenly acres Dr Frazee, MN 56544

2. PROPERTY OWNER INFORMATION (as it appears on the tax statement, purchase agreement or deed)

Owner's First Name Habitat for Humanity

Owner's Last Name DL Area

Mailing Address 211 W Holmes St

City, State, Zip DL, MN 56501

Phone Number 218-844-5397

3. DESIGNER/INSTALLER INFORMATION

Designer Name Ron Muff

Company Name Muff's Trenching

License # 5074

Address 32201 County Hwy 34 Ogema, MN 56509

Phone Number 218-983-3377

Installer Name Larry Muff

Company Name Muff's Trenching

License # 576

Address 33111 County Hwy 34 Ogema, MN 56509

Phone Number 218-983-3376

4. SYSTEM DESIGN INFORMATION

Existing System Status?

- ☒ No existing system-new structure
- ☐ Cesspool/Seepage
- ☐ Failing (other than cesspool)
- ☐ Undersized
- ☐ Replacement or repair to existing

What will new system serve? Check one

- ☒ Dwelling
- ☐ Resort/Commercial
- ☐ Commercial (Non-resort)
- ☐ Other - explain below

10/20/08 Date of site evaluation

Design Flow 900 Gallons Per Day

Number of Bedrooms 6

*Garbage Disposal ☒ Yes ☐ No

*Dishwasher ☒ Yes ☐ No

*Lift station in House ☐ Yes ☒ No

*Grinder pump in House ☐ Yes ☒ No

Well Depth No well yet

Depth of other wells within 100 ft of system _____

*Requires effluent screen

Original Soil ☒ Compacted Soil ☐

Type of Soil Observation

☐ Pit ☐ Probe ☒ Boring

Depth to Restricting Layer > 60"

Maximum Depth of System 24"

Size of All Tanks to be installed

2500 gal Septic Tank

_____ gal Lift Station

_____ Existing tank to be used

_____ gal Holding Tank**

_____ Other Tank

**Requires operating permit

Compartmented tank ☐ Yes ☒ No

Multiple Tanks ☒ Yes ☐ No

Total Number of tanks to be installed in this system 2 (This # will be reported to MPCA at end of year.)

| | | | |
|--|-------------------------|-------------------------|---|
| Type of Drainfield | Full Size of Drainfield | Reduced/Warrantied size | Type of chamber |
| <input checked="" type="checkbox"/> Chamber Trench | 1160 sq ft | sq ft | Q 4 |
| <input type="checkbox"/> Rock Trench | sq ft | sq ft | Depth of Rock |
| <input type="checkbox"/> Gravelless | sq ft | sq ft | NA |
| <input type="checkbox"/> Mound | sq ft *** | | |
| <input type="checkbox"/> Pressure Bed | sq ft *** | | Alarm? Yes <input type="checkbox"/> No <input type="checkbox"/> |
| <input type="checkbox"/> Seepage Bed | sq ft *** | | Type of Alarm |
| <input type="checkbox"/> At-grade | sq ft *** | | Size of Lift Pump |
| <input type="checkbox"/> Alternative / Performance | sq ft *** | ***Attach Worksheets | Size of Lift Line |

SETBACKS

| | TANK | DRAINFIELD |
|-------------------------------------|------|------------|
| Distance to Well | 20' | 80' |
| Distance to Building | 30' | 50' |
| Distance to Property Line | 80' | 10' |
| Distance to OHW of Lake | | |
| Distance to Pressure Line | | |
| Distance to Wetland/Protected Water | | |

Perc Rate _____ Soil Sizing Factor 1.27 *If SSF other than .83, attach Perc Test Data

Soil Borings (three are required)

| Depth | Texture | Color | Structure | Depth | Texture | Color | Structure |
|-------|---------|----------|-----------|-------|---------|----------|-----------|
| 0-11 | Topsoil | Black | | 0-9 | Topsoil | Black | |
| 11-26 | Sand | 10YR 4/4 | | 9-36 | Sand | 10YR 4/6 | |
| 26-36 | Sand | 10YR 3/4 | | 36-60 | Sand | 10YR 5/4 | |
| 36-60 | Sand | 10YR 4/4 | | | | | |

| Depth | Texture | Color | Structure | Depth | Texture | Color | Structure |
|-------|---------|----------|-----------|-------|---------|-------|-----------|
| 0-10 | Topsoil | Black | | | | | |
| 10-20 | Sand | 10YR 4/6 | | | | | |
| 20-30 | Sand | 10YR 4/4 | | | | | |
| 30-60 | Sand | 10YR 5/4 | | | | | |

5. REQUIRED DOCUMENTS

U of MN worksheets are required for mounds, pressure beds, seepage beds, at-grades or Type IV or Type V systems. Are the required worksheets attached? ☒ Yes ☐ No

Management plans are required for all systems. Is a management plan attached? ☐ Yes ☒ No

An operating permit is required for holding tanks and performance system. Is an operating permit attached? ☐ Yes ☒ No

6. DESIGNER'S CERTIFIED STATEMENT

I, Ron Mutt certify that I have completed the preceding design work in accordance with all applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment System Ordinance).

Signature of Designer [Signature] Date 10/20/08

***** FOR OFFICE USE ONLY *****

Application Approved by: Paul H. Still Date: 10/24/08

Amount Paid 1000.00 Receipt Number 180664 Permit Number 404790 10/24/08

NOTES: _____

* Sent copy/yellow receipt to Army mup

INSPECTION REPORT

Home Information

Does the structure contain any of the following elements?

Garbage disposer ☐ Yes ☐ No

Dishwasher ☐ Yes ☐ No

Grinder pump ☐ Yes ☐ No

Lift pump in basement ☐ Yes ☐ No

Effluent screen required? ☐ Yes ☐ No

Effluent screen manufacturer _____

Alarm required? ☐ Yes ☐ No

Alarm Type Paul

Alarm manufacturer _____

Lift pump in system? ☐ Yes ☐ No

Pump manufacturer _____

Number of bedrooms _____

Component Information

Tank size 1000-1500

Tank manufacturer Thelen tanks

Drainfield size 1160 spots

Drainfield medium _____

Medium manufacturer _____

Drainfield medium size/depth _____

Soil Verification

Vertical separation verified for Boring #1 on _____ Depth _____

Vertical separation verified for Boring #2 on _____ Depth _____

Vertical separation verified for Boring #3 on _____ Depth _____

Soils
Sand
Good

Setback Verification

Distance to Well

Distance to Building

Distance to Property Line

Distance to OHW of Lake

Distance to Pressure Line

Distance to Wetland/Protected Water

TANK

DRAINFIELD

(

)

OK

Management Plan attached ☐ Yes ☐ No

Operating Permit required ☐ Yes ☐ No

If required, is the operating permit attached?

☐ Yes

☐ No

Date System Installed 10/23/08

Installer Muff Exc

Inspector Paul H. Still

CERTIFICATE OF COMPLIANCE

() Certificate Is Hereby Denied

(X) Certificate is Hereby Granted Based upon the Application, addendum from, plans, specifications and all other supporting data.

With proper maintenance, this system can be expected to function satisfactory, however, this is not a guarantee.


Signature Paul H. Still

Title IS TS Inspector

Date 10/23/08


(Certificate of Compliance is not valid unless signed by a Registered Qualified Employee)

Scale 1" = 40'



SKETCH OF PROPERTY

Please list all impervious coverage on your property and include dimensions. Show roadways adjacent to property as well as where the driveway is located.



I hereby certify with my signature that all data contained within this application as well as all supporting data is true and correct to the best of my knowledge. I will contact the Becker County Planning and Zoning office for an inspection once the footings have been constructed.

Signature(s)

10/20/08

Date

Trench and Bed Worksheet

All boxed rectangles must be entered, the rest will be calculated.

1. AVERAGE DESIGN FLOW

- A. Estimated gpd (see figure A-1)
or measured x 1.5 (safety factor) = gpd
- B. Septic tank capacity gallons

A-1 Estimated Sewage Flows in GPD

| Number of Bedrooms | Class I | Class II | Class III | Class IV |
|--------------------|---------|----------|-----------|----------|
| 2 | 300 | 225 | 180 | 60% of |
| 3 | 450 | 300 | 218 | the |
| 4 | 600 | 375 | 256 | values |
| 5 | 750 | 450 | 294 | in the |
| 6 | 900 | 525 | 332 | Class I, |
| 7 | 1050 | 600 | 370 | II or II |
| 8 | 1200 | 675 | 408 | columns |

2. SOILS (Site evaluation data)

- C. Depth to restricting layer = feet
- D. Maximum depth of system Item C - 3 ft = feet
- E. Texture Percolation rate mpi
- F. SSF ft²/gpd (see figure D-15)
- G. % Land slope %

D-15 Soil Characteristics & SSF

| Perc Rate mpi | Soil Texture | SSF sq ft/gpd |
|------------------|---|------------------|
| < 0.1 * | Coarse sand | 0.83 |
| 0.1 - 5 | Medium sand | 0.83 |
| | Loamy sand | |
| 0.1 - 5** | Fine sand | 1.67 |
| 6 - 15 | Sandy loam | 1.27 |
| 16 - 30 | Loam | 1.67 |
| 31 - 45 | Silt loam, silt | 2.00 |
| 46 - 60 | Clay loam, sandy clay or silty clay | 2.20 |
| 61 - 120*** | Clay, sandy or silty clay | 4.20 |
| >120**** | | |

- * No trench >25% of total system
- ** Soil with >50% fine sand particles
- *** A mound must be used
- **** An other or performance system

C-1 Septic Tank Capacity in Gallons

| Number of Bedrooms | Minimum Capacity | Capacity with Garb. Disp. | Capacity with Disp. and Lift |
|--------------------|------------------|---------------------------|------------------------------|
| 2 or less | 750 | 1125 | 1500 |
| 3 or 4 | 1000 | 1500 | 2000 |
| 5 or 6 | 1500 | 2250 | 3000 |
| 7, 8 or 9 | 2000 | 3000 | 4000 |

D-9: Soil Characteristics and Soil sizing factors (SSF) for Gravelless Pipe

| percolation rate (minutes/inch) | soil texture | lineal feet / gallon/day |
|------------------------------------|----------------|-----------------------------|
| Faster than 0.1 * | Coarse Sand | --- |
| 0.1 to 5. | Medium Sand | 0.28 |
| | Loamy Sand | |
| 0.1 to 5 | Fine Sand ** | 0.6 |
| 6 to 15 | Sandy Loam | 0.42 |
| 16 to 30 | Loam | 0.56 |
| 31 to 45 | Silt Loam | 0.67 |
| | Silt | |
| 46 to 60 | Clay Loam (CL) | 0.74 |
| | Sandy CL | |
| | Silty CL | |
| | Clay | --- |
| slower than 60*** | Sandy Clay | |
| | Silty Clay | |

- * Soil too coarse for sewage treatment.
Use systems for rapidly permeable soils.
- ** Soil having 50% or more fine sand + very fine sand.
- *** Soil with too high a percentage of clay for installation of a standard inground system.

3. TRENCH OR BED BOTTOM AREA

H. For trenches with 6 inches of rock below the pipe:

$$A \times F = \underline{900} \text{ gpd} \times \underline{1.27} \text{ ft/gpd} = \underline{1143.0} \text{ ft}^2$$

I. For trenches with 12 inches of rock below the pipe:

$$A \times F \times 0.8 = \underline{900} \text{ gpd} \times \underline{1.27} \text{ ft/gpd} \times 0.8 = \underline{\hspace{2cm}} \text{ ft}^2$$

J. For trenches with 18 inches of rock below the pipe:

$$A \times F \times 0.66 = \underline{900} \text{ gpd} \times \underline{1.27} \text{ ft/gpd} \times 0.66 = \underline{\hspace{2cm}} \text{ ft}^2$$

K. For trenches with 24 inches of rock below the pipe:

$$A \times F \times 0.6 = \underline{900} \text{ gpd} \times \underline{1.27} \text{ ft/gpd} \times 0.6 = \underline{\hspace{2cm}} \text{ ft}^2$$

L. For gravity beds with 6 or 12 inches of rock below the pipe;

$$1.5 \times A \times F = 1.5 \times \underline{900} \text{ gpd} \times \underline{1.27} \text{ ft/gpd} = \underline{\hspace{2cm}} \text{ ft}^2$$

M. For pressure beds with 6 or 12 inches of rock below the pipe;

$$A \times F = \underline{900} \text{ gpd} \times \underline{1.27} \text{ ft/gpd} = \underline{1143.0} \text{ ft}^2$$

4. DISTRIBUTION (Check all that apply)

| | | | | | |
|-------------------------------------|-----------------|-------------------------------------|------------------------|-------------------------------------|------------|
| <input type="checkbox"/> | Bed (<6% slope) | <input type="checkbox"/> | Drop Boxes (any slope) | <input type="checkbox"/> | Rock |
| <input checked="" type="checkbox"/> | Trenches | <input checked="" type="checkbox"/> | Distribution Box (<3%) | <input checked="" type="checkbox"/> | Chamber |
| <input type="checkbox"/> | Pressure | <input checked="" type="checkbox"/> | Gravity | <input type="checkbox"/> | Gravelless |

5. SYSTEM WIDTH, LENGTH AND VOLUME

M. Select width = ft

N. If using rock, divide bottom area by width: (H, I, J or K) divided by P = lineal feet

$$\underline{\hspace{2cm}} \text{ ft}^2 / \underline{0.0} \text{ ft} = \underline{\text{\#DIV/0!}} \text{ lineal feet}$$

Rock depth below distribution pipe plus 0.5 foot times bottom area:

(Rock depth + 0.5 foot) x Area (H, I, J, K, L)

$$(\underline{\hspace{2cm}} \text{ ft} + 0.5 \text{ ft}) \times \underline{\hspace{2cm}} \text{ ft}^2 = \underline{0.0} \text{ ft}^3$$

Volume in cubic yards = volume in cubic feet divided by 27

$$\underline{0.0} / 27 = \underline{0.0} \text{ yd}^3$$

Weight of rock in tons = cubic yards times 1.4

$$\underline{0.0} \times 1.4 = \underline{0.0} \text{ tons}$$

O. If using 10" Gravelless Pipe, length = Flow (A) x Gravelless SSF (see figure D-9)

$$\underline{\hspace{2cm}} \text{ gpd} \times \underline{\hspace{2cm}} \text{ ft/gpd} = \underline{0.0} \text{ lineal feet}$$

P. If using a Chamber (H, I, J, K [based on height of chamber slats] divided by width of chamber in ft)

$$1143 \text{ sq ft} / 20 \text{ sq ft per chamber} = 58 \text{ chambers}$$

$$58 \text{ chambers} \times 4 \text{ ft per chamber} = 232 \text{ lineal feet}$$

7. LAWN AREA

Q. Select trench spacing, center to center = feet

R. Multiply trench spacing by lineal feet R x Q = sq. ft. of lawn area

$$\underline{\hspace{2cm}} \times \underline{\hspace{2cm}} = \underline{0} \text{ ft}^2$$

8. LAYOUT


Select an appropriate scale; one inch = feet

Show pertinent property boundaries, rights-of-way, easements.

Show location of house, garage, driveway, and all other improvements, existing or proposed.

Show location and layout of sewage treatment system, well and dimensions of all elevations

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws

 (signature) 5074 (license #) 10/20/08 (date)

City of Frazee

LR Co-op

Loretell Systems

MN Energy resources

East Ottertail telephons

Ottertail power