



# Onsite Septic System Application

Becker County Planning & Zoning  
915 Lake Ave, Detroit Lakes, MN 56501  
Phone (218)-846-7314; Fax (218)-846-7266

Pd Randy

PARCEL	
APP	SEPTIC
YEAR	
SCANNED	
LAKE	

## 1. PROPERTY DATA (as it appears on the tax statement, purchase agreement or deed)

Parcel Number(s) of property where the system will be installed: 030558000

Is this a split of an existing property? Yes ☐ No ☒

(If yes and a parcel number has not yet been assigned, indicate the main parcel number from which the new parcel was split.)

Section 5 Township 138 Range 40 Township Name Burlington

Lake Name Don Shepard Lake Classification

Legal Description: Hidden Hills 1st Add B1K3 lot 1

Project Address: 1506 E Elm DR Detroit Lakes

## 2. PROPERTY OWNER INFORMATION (as it appears on the tax statement, purchase agreement or deed)

Owner's First Name Todd & Pam Owner's Last Name Teiken

Mailing Address 14063 Freepark Ct City, State, Zip Apple Valley, MN 5564

Phone Number

## 3. DESIGNER/INSTALLER INFORMATION

Designer Name Randy Anderson Company Name Anderson On-site License # 634

Address P.O. 1421 Detroit Lakes Phone Number 848-3072

Installer Name Tim Jensen

Company Name

Address

Phone Number

License # 55006011

## 4. SYSTEM DESIGN INFORMATION

### System Status

What will new system serve? Check one

- ☒ Vacant Lot-No existing system-new structure  
☐ Replacement - structure removed and being rebuilt  
☐ Failing -Replacement- cesspool/seepage pit or other  
☐ Enlargement of system-Undersized  
☐ Repairs Needed to existing  
☐ Additional system on property

- ☒ Dwelling  
☐ Resort/Commercial  
☐ Commercial (Non-resort)  
☐ Other - explain below

5/9/12 Date of site evaluation

Design Flow 750 Gallons Per Day

Number of Bedrooms 5

Garbage Disposal ☐ Yes ☒ No

Dishwasher ☒ Yes ☐ No

Lift station in House ☒ Yes ☐ No

Grinder pump in House ☒ Yes ☐ No

Well Depth to be drilled

Depth of other wells within

100 ft of system NF

Original Soil ☒ Compacted Soil ☐

Type of Soil Observation

☒ Pit ☐ Probe ☐ Boring

Depth to Restricting Layer 28'

Maximum Depth of System moving

Size of All Tanks to be installed

2250 gal Single Compartment Septic Tank 1000 gal Separate Lift Station  
 gal Compartmented Tank  gal Holding Tank  
 Pit Privy  Existing Tank to be used

Existing tank w/new Additional Tank  
 Existing tank w/new Lift Station  
 Holding Tank with Privy

Total Number of tanks to be installed in this system 2 (This # will be reported to MPCA at end of year.)

PARCEL	
APP	SEPTIC
YEAR	

Type of Drainfield Full Size of Drainfield Reduced/Warrantied size

\_\_\_\_\_ Chamber Trench \_\_\_\_\_ sq ft 630 sq ft

\_\_\_\_\_ Rock Trench \_\_\_\_\_ sq ft \_\_\_\_\_ sq ft

\_\_\_\_\_ Gravelless \_\_\_\_\_ sq ft \_\_\_\_\_ sq ft

☒ Mound 1260 sq ft \*\*\*

\_\_\_\_\_ Pressure Bed \_\_\_\_\_ sq ft \*\*\*

\_\_\_\_\_ Seepage Bed \_\_\_\_\_ sq ft \*\*\*

\_\_\_\_\_ At-grade \_\_\_\_\_ sq ft \*\*\*

\_\_\_\_\_ Alternative / \_\_\_\_\_ sq ft \*\*\* \*\*\*Attach Worksheets

Performance

Type of chamber \_\_\_\_\_

Depth of Rock \_\_\_\_\_

Alarm? Yes ☒ No \_\_\_\_\_

Type of Alarm Elec

Size of Lift Pump 47 gpm 23' Head

Size of Lift Line 2

#### PROPOSED SETBACKS

	TANK	DRAINFIELD
Distance to Well <u>to be Dr. 11'0"</u>		
Distance to Building	<u>15</u>	<u>50</u>
Distance to Property Line	<u>75</u>	<u>45</u>
Distance to OHW of Lake	<u>-</u>	<u>-</u>
Distance to Pressure Line	<u>50+</u>	<u>50+</u>
Distance to Wetland/Protected Water	<u>-</u>	<u>-</u>

Perc Rate \_\_\_\_\_ Soil Sizing Factor .6 \*If SSF other than .83, attach Perc Test Data

#### Soil Borings (three are required)

Depth	Texture	Color	Structure		Depth	Texture	Color	Structure
0-9	loam	10YR 2/2	Granular		0-10	loam	10YR 2/2	Granular
9-18	sandy loam	10YR 4/3	Single		10-20	sandy loam	10YR 4/3	Single
18-28	"	10YR 3/4	"		20-30	"	10YR 3/4	"
28+	sandy clay loam	2.5Y 5/4	platy		30+	sandy clay loam	2.5Y 5/4	platy

Depth	Texture	Color	Structure		Depth	Texture	Color	Structure
0-10	loam	10YR 2/2	Granular					
10-19	sandy loam	10YR 4/3	Single					
19-29	"	10YR 3/4	"					
29+	sandy clay loam	2.5Y 5/4	Platy					

#### 5. REQUIRED DOCUMENTS

U of MN worksheets are required for mounds, pressure beds, seepage beds, at-grades or Type IV or Type V systems. Are the required worksheets attached? ☒ Yes \_\_\_\_\_ No

#### 6. DESIGNER'S CERTIFIED STATEMENT

I, Randy Anderson certify that I have completed the preceding design work in accordance with all applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment System Ordinance).



Signature of Designer

Date

5/9/17


20' N of mound  
property line

5/6/02  
8/5/02




1000 gal I.LT w/10/4/02

2250 gal Septic Tank



560 House  
w/11.2ft

Property line  
100' +



Driveway

30'

15068 Elm Dr  
030558000

# Mound Design


Property Owner: Todd TeikenDate: 5/9/2017Site Address: 15068 Elm Dr. Detroit Lakes, MNPID: 030558000

Comments: \_\_\_\_\_

Instructions:  = enter data  = adjust if desired  = computer calculated - DO NOT CHANGE!

- 1)  bedroom Type  Residential System
- 2)  GPD design flow
- 3)  Garbage disposal or pumped to septic
- 4)  Gal Septic tank (code minimum)  Gal Septic tank (design size / LUG req'd)  
Tank options: none
- 5)  GPD/ft<sup>2</sup> mound sand loading rate contour loading rate of  req's a min  ft. long rockbed
- 6)  ft rockbed width  ft rockbed length
- 7)  ft lateral spacing  ft perforation spacing (maximum of 3 for both)  
 manifold connection
- 8)  laterals  feet long  perfs / lateral  perfs total  
(1/2 a perf means the first perf starts at the middle feed manifold)
- 9)  inch perfs at  feet residual head gives  gpm flow rate per perforation  
for this perf size & spacing, & pipe size on line 12, max perfs/lateral = , line #8 must be less --> OK
- 10)  doses per day (4 minimum)
- 11)  gallons per dose (treatment volume) 2.00 5x
- 12)  inch diameter laterals must be used to meet "4x pipe volume" requirement 2.00 3x
- 13)  feet of  inch supply line leads to  gallons of drainback volume  
(Tip: "top feed" manifold to control the drainback)
- 14)  gallons TOTAL pump out volume (treatment + drainback)
- 15)  feet vertical lift from pump to mound laterals, leads to a:
- 16)  GPM @  feet of head, Pump requirement (note: >50gpm may require an extra 3-6' of head)
- 17)  gal Dose tank (code minimum)  gal Dose tank (design size / LUG req'd) at  gpi  
leads to a
- 18)  inch swing on Demand float, or timed dosing of  min ON (confirm pump rate with drawdown  
(this delivers Average flow, =70% of Peak design flow)  hrs OFF test and adjust as necessary)
- 19)  inches from bottom of tank to "Pump OFF" float
- 20)  inches from bottom of tank to "Pump ON" float, or  inches to "Timer ON" float if time dosed
- 21)  inches from bottom of tank to "Hi Level" float, or  inches to "Hi Level" float if time dosed
- 22)  gallons reserve capacity (after High Level Alarm is activated)

- 23) 0.60 gpd/ft<sup>2</sup> Absorption area Soil Loading Rate, which gives a mound ratio of 2 (minimum)  
(this must match the soil boring log) desired mound ratio 2.0
- 24) 8 percent site slope (0-20% range) 8 (% downslope site slope, if different than upslope)
- 25) 28 inches, or 2.3 ft. to Redox or other limiting condition (need at least 12" to be a Type I)  
Treatment zone contains 0 inches of 0% soil credit, and 0 inches of 50% soil credit. Giving a:
- 26) 12 inch, or 1.0 ft. Sand Lift Mound **CRITICAL FOR FUTURE CERTIFICATIONS!!!**
- 27) 20.0 ft. Total ABSORPTION width (with sand beyond rockbed as follows:)
- 28) 0.0 ft. upslope and sideslope  
10.0 ft. Downslope
- Individual slope ratios give BERM widths (topsoil beyond rockbed) of:
- 29) 4:1 upslope ratio 9 ft. upslope berm
- 30) 4:1 sideslope 15 ft. sideslope berms
- 31) 4:1 downslope 22 ft. downslope berm
- 32) Overall Dimensions: 10.0 ft. wide by 62.5 ft. long Rock bed  
41 ft. wide by 93 ft. long Mound footprint



**Note:**

For 0 to 1% slopes, *Absorption Width* is measured from the *Bed* equally in both directions.  
For slopes >1%, *Absorption Width* is measured downhill from the upslope edge of the *Bed*.

- 33) Rock Bed:  
10.0 ft. by 62.5 ft. by 6 inches under pipe, plus 20% gives 21 yd<sup>3</sup> or \*1.4= 29 ton
- 34) Mound Sand: (note: volume is based on 3:1/4:1 slope from top of rockbed, Exchange sand for loamy cap if desired)  
19.0 up + 72.1 downslope + 11.6 ends + 32.4 under rock = 162 yd<sup>3</sup> or \*1.4= 227 ton  
plus 20%
- 35) Loamy Cap:  
37 ft. by 89 ft. 6" deep, plus 20% gives 73 yd<sup>3</sup> or \*1.4= 102 ton
- 36) Topsoil:  
41 ft. by 93 ft. 6" deep, plus 20% gives 85 yd<sup>3</sup> or \*1.4= 119 ton

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

[Signature]  
Designer Signature

Anderson On-Site  
Company

634  
License#

5/9/2017  
Date

# Installer Summary

2250 gallon Septic tank (minimum) Tank options: none 13'10" X 7' INlet 54" out 51"

1000 gallon Dose tank (minimum) at 23.30 gpi

47 GPM @ 26 ft. of head, Pump required

8.4 inch swing on Demand float which translates to roughly 5.2 inches of float tether length  
if time dosing is required --> 4.2 minutes ON time & 9 hours OFF time

20 inches from bottom of tank to "pump ON" float, or 12 inches to "timer ON" float

23 inches from bottom of tank to "Hi Level Alarm" or 33 inches to "Hi level alarm" if time dosed

45 ft. of 2.0 inch supply line with end feed manifold connection  
(Tip: "top feed" manifold to control drainback)

12 inch, or 1.0 ft. Sand Lift Mound

10.0 ft. wide by 62.5 ft. long Rock bed

3 laterals 2.00 inch diameter 60.5 ft. long 3.0 ft. lateral spacing

1/4" inch perfs 3.0 ft. perforation spacing

No Effluent filter & alarm

3 clean out & valve box assemblies

20.0 ft. Total sand ABSORPTION width (minimum)

0.0 ft. upslope and sideslope (sand beyond rockbed, minimum)


10.0 ft. Downslope (sand beyond rockbed, minimum)

Specific slope ratios give BERM widths (topsoil beyond rockbed) of:

4:1 upslope ratio 9 ft. upslope berm

4:1 sideslope 15 ft. sideslope berms

4:1 downslope 22 ft. downslope berm



**Note:**  
For 0 to 1% slopes, *Absorption Width* is measured from the *Bed* equally in both directions.  
For slopes >1%, *Absorption Width* is measured downhill from the upslope edge of the *Bed*.

Rock Bed:	21.0 yd <sup>3</sup> or *1.4=	29 ton	6 inches under pipe
Mound Sand:	162 yd <sup>3</sup> or *1.4=	227 ton	calculation based on 3:1/4:1 slope from top of rockbed
Loamy Cap:	73 yd <sup>3</sup> or *1.4=	102 ton	6" deep
Topsoil:	85 yd <sup>3</sup> or *1.4=	119 ton	6" deep

## Becker County, Minnesota

### 776C—Snellman-Sugarbush complex, 8 to 15 percent slopes

#### Map Unit Setting

*National map unit symbol:* fbpm  
*Elevation:* 800 to 2,000 feet  
*Mean annual precipitation:* 20 to 28 inches  
*Mean annual air temperature:* 37 to 45 degrees F  
*Frost-free period:* 90 to 150 days  
*Farmland classification:* Farmland of statewide importance

#### Map Unit Composition

*Snellman and similar soils:* 60 percent  
*Sugarbush and similar soils:* 30 percent  
*Minor components:* 10 percent  
*Estimates are based on observations, descriptions, and transects of the mapunit.*

#### Description of Snellman

##### Setting

*Landform:* Hillslopes on moraines  
*Landform position (two-dimensional):* Summit, shoulder, backslope  
*Down-slope shape:* Convex  
*Across-slope shape:* Linear  
*Parent material:* Loamy glacial till

##### Typical profile

*A - 0 to 2 inches:* sandy loam  
*E - 2 to 16 inches:* sandy loam  
*Bt - 16 to 32 inches:* sandy clay loam  
*Bk,C - 32 to 60 inches:* sandy loam


##### Properties and qualities

*Slope:* 8 to 15 percent  
*Depth to restrictive feature:* More than 80 inches  
*Natural drainage class:* Well drained  
*Capacity of the most limiting layer to transmit water (Ksat):*  
Moderately high to high (0.57 to 1.98 in/hr)  
*Depth to water table:* More than 80 inches  
*Frequency of flooding:* None  
*Frequency of ponding:* None  
*Calcium carbonate, maximum in profile:* 15 percent  
*Available water storage in profile:* Moderate (about 8.3 inches)

##### Interpretive groups

*Land capability classification (irrigated):* None specified  
*Land capability classification (nonirrigated):* 3e  
*Hydrologic Soil Group:* B  
*Other vegetative classification:* Sloping Upland, Acid  
(G057XN006MN)

# Soil Map—Becker County, Minnesota





\*\*\*\*\* FOR OFFICE USE ONLY \*\*\*\*\*

Application Approved by: Lance A. Stall Date: 9/7/17  
 Amount Paid \$ 150.00 Receipt Number 104631-659633 Permit Number 917117  
 NOTES: \_\_\_\_\_

\*\*\*\*\*

### INSPECTION REPORT

#### Home Information

Does the structure contain any of the following elements?

Garbage disposer Yes X No Dishwasher X Yes No  
 Grinder pump Yes X No Lift pump in basement Yes X No  
 Effluent screen installed? Yes No Effluent screen manufacturer \_\_\_\_\_

Alarm required? X Yes No Alarm Type elec Alarm manufacturer \_\_\_\_\_

Lift pump in system? X Yes No Pump manufacturer 47 gpm

Number of bedrooms \_\_\_\_\_

#### Component Information

Tank size 2250 + 1020 Tank manufacturer Brown

Drainfield size 630 sq. ft.  
 Drainfield medium \_\_\_\_\_ Medium manufacturer 10' X 63' mound  
 Drainfield medium size/depth \_\_\_\_\_

#### Soil Verification

Vertical separation verified for Boring #1 on \_\_\_\_\_ Depth +36"

Vertical separation verified for Boring #2 on \_\_\_\_\_ Depth \_\_\_\_\_

Vertical separation verified for Boring #3 on \_\_\_\_\_ Depth \_\_\_\_\_

#### Setback Verification

	TANK	DRAINFIELD
Distance to Well	<u>+50</u>	<u>+50</u>
Distance to Building	<u>+10</u>	<u>+20</u>
Distance to Property Line	<u>+10</u>	<u>+10</u>
Distance to OHW of Lake	<u>-</u>	<u>-</u>
Distance to Pressure Line	<u>+50</u>	<u>+50</u>
Distance to Wetland/Protected Water	<u>-</u>	<u>-</u>

Date System Installed 9/8/17 Installer Tim Stenger EIC Inspector Lance A. Stall

\*\*\*\*\*

### CERTIFICATE OF COMPLIANCE

( ) Certificate Is Hereby Denied

(X) Certificate is Hereby Granted Based upon the Application, addendum from, plans, specifications and all other supporting data.  
 With property maintenance, this system can be expected to function satisfactory, however, this is not a guarantee.

Signature Lance A. Stall Title ISTS Inspector Date 9/8/17

(Certificate of Compliance is not valid unless signed by a Registered Qualified Employee)