



RECEIVED 3 2009 ZONING Compliance Inspection Form Existing Subsurface Sewage Treatment Systems (SSTS) Instructions on page 7

Parcel number: 09.0574.00

System status: Compliant Noncompliant
(based on all compliance requirements)

For Local Tracking Purposes:

Summary Form

Property Information

Property owner name(s): Bruce Slette
Property address: 47608 Tubly Lake Dr
Property owner's address (if different): 5045 Rose Creek PKWY, Fargo ND 58104
County: Becker Property owner phone: 701-293-1394 Permitting authority: Becker Co Zoning
Date system constructed: 1997 Reason for inspection: Building cabin

System Description

Brief system description: 1000gal Tank with lift station and mound system
Local permit number: 10597 Number of bedrooms: 3 Design flow rate: 450

Is the system:
In Shoreland area? Yes No In Wellhead Protection Area? Yes No
An U.S. Environmental Protection Agency (EPA) Class V Injection Well? Yes No System serving a Minnesota Department of Health (MDH) licensed facility? Yes No

Compliance Status (Based on state requirements – additional local requirements may also apply.)

Based on the information gathered and reported on attached forms, the compliance status of this system is (check one):
 Certificate of Compliance – valid until (3 years from date of report): 5/26/2012
 Notice of Noncompliance - For Noncompliant systems:
The reason for noncompliance is: _____
This noncompliant system is classified as (check one below):
 Imminent threat to public health & safety Failing to protect ground water Not in compliance with operating permit

Certification (Completed form must be submitted to the local unit of government within 15 days.)

I hereby certify that all the necessary information has been gathered to determine the compliance status of this system. No determination of future system performance has been nor can be made due to unknown conditions during system construction, possible abuse of the system, inadequate maintenance, or future water usage.
Name: Patricia Stock Certification number: 5663
Business license name and number: A-1 Septic 2029 or
Name of local unit of government: _____
Signature: Patricia Stock Date: 5-26-09

Required Attachments

Inspector Complete: **This Inspection Report is 6 pages long.**

Check compliance forms attached: Hydraulic Performance Tank Integrity Soil Separation Operating Permit Form (if applicable) System drawing/As-built drawing An assessment of any local requirements that are different from what is required on this form Soil Boring Logs Abandonment form (if appropriate) Other information (list): _____

Upgrade Requirements (derived from Minn. Stat. § 115.55) An imminent threat to public health and safety (ITPHS) must be upgraded, replaced, or its use discontinued within ten months of receipt of this notice or within a shorter period if required by local ordinance. If the system is failing to protect ground water, the system must be upgraded, replaced, or its use discontinued within the time required by local ordinance. If an existing system is not failing as defined in law, and has at least two feet of design soil separation, then the system need not be upgraded, repaired, replaced, or its use discontinued, notwithstanding any local ordinance that is more strict. This provision does not apply to systems in shoreland areas, Wellhead Protection Areas, or those used in connection with food, beverage, and lodging establishments as defined in law.

Parcel number: 09.0574.00

System status: Compliant Noncompliant
(as determined by this form)

Hydraulic Performance and Other Compliance

Compliance Issue #1 of 4

Date of observation: 5-20-09 Reason for observation: building cabin

This form expires upon next inspection or in three years, whichever occurs first: 5-26-09

Compliance questions/criteria: (Required) (Check the appropriate box)

Does the system discharge sewage to the ground surface? Yes No

Does the system discharge sewage to drain tile or surface waters? Yes No

Does the system cause sewage backup into dwelling or establishment? Yes No

Do other situations exist that have the potential to immediately and adversely impact or threaten public health or safety (electrical, unsafe covers, etc.)? Yes No

Any "yes" answer indicates that the system is an imminent threat to public health and safety.

Does the system pose a threat to ground water for any conditions deemed non-protective as determined by the inspector? Yes No

"Yes" indicates that the system is failing to protect ground water. If "yes", describe the condition noted:

Verification Method*: (Optional) (Check the appropriate box)

Searched for surface outlet

Performed hydraulic test

Searched for seeping in yard

Checked for backup in home

Excessive ponding in soil system/D-boxes

Homeowner testimony

Examined for surging in tank

"Black soil" above soil dispersal system

System requires "emergency" pumping

Performed dye test

Other: _____

** No standard protocol exists. This list is not exhaustive, in sequential order, nor does it indicate which combinations are necessary to make this determination.*

Certification

This form is to be completed and attached to the Summary Form of the Minnesota Pollution Control Agency's (MPCA) **Compliance Inspection Form for Existing Subsurface Sewage Treatment Systems**. Observations, interpretations, and conclusions must be completed by an inspector. Completed form must be submitted to the local unit of government within 15 days.

Property owner name(s): Bruce Slette

Property address: 47608 Tubly Lake Dr

Property owner's address (if different): 5045 Rose Creek PKWY, Fargo ND 58104

County: Becker Phone: 701-293-1394

I hereby certify that I personally made the observations, interpretations, and conclusions reported on this form and that they are correct.

Name: Patricia Stock Certification number: 5663

Business license name and number: A-1 Septic 2029 or

Name of local unit of government:

Signature: Patricia Stock Date: _____

Parcel number: 09.0574.00

System status: Compliant Noncompliant
(as determined by this form)

Tank Integrity and Safety Compliance

Compliance Issue #2 of 4

Date of observation: 5-20-09 Reason for observation: building cabin

This form expires on (three years):

Compliance questions/criteria: (Required) (Check the appropriate box)

Does the system consist of a seepage pit*, cesspool, drywell, or leaching pit? Yes No

Do any sewage tank(s) leak below their designed operating depth? Yes No

If yes, identify which sewage tank leaks.

Any "yes" answer indicates that the system is failing to protect ground water.

* Seepage pits meeting 7080.2550 may be compliant if allowed in ordinance by local permitting authority.

Verification Method** (Optional) (Check the appropriate box)

- Probed tank bottom
- Observed low liquid level
- Examined construction records
- Examined empty (pumped) tank
- Probed outside tank for "black soil"
- Pressure/vacuum check
- Other: _____

** No standard protocol exists. This list is not exhaustive, in sequential order, nor does it indicate which combinations are necessary to make this determination.

Safety Check

1. Are any maintenance hole covers damaged, cracked, or appeared to be structurally unsound? Yes* No
2. Were all maintenance hole covers replaced in a secured manner (e.g., all screws replaced)? Yes No*
3. Was secondary access restraint present (safety pan, second cover, or safety netting) – highly recommended. Yes No
4. Was any other safety/health issue present? Yes* No

Explain: _____

***System is an imminent threat to public health and safety.**

Certification

This form is to be completed and attached to the Summary Form of the Minnesota Pollution Control Agency's (MPCA) Compliance Inspection Form for Existing Subsurface Sewage Treatment Systems. Observations, interpretations, and conclusions must be completed by an inspector, maintainer, or service provider. Completed form must be submitted to the local unit of government within 15 days.

Property owner name(s): Bruce Slette

Property address: 47608 Tubly Lake Dr

Property owner's address (if different): 5045 Rose Creek PKWY, Fargo ND 58104

County: Becker Phone: 701-293-1394

I hereby certify that I personally made the observations, interpretations, and conclusions reported on this form and that they are correct.

Name: Patricia Stock Certification number: 5663

Business license name and number: A-1 Septic 2029 or

Name of local unit of government:

Signature: Patricia Stock Date: 5-26-09

Parcel number: 09.0574.00

System status: Compliant Noncompliant
(as determined by this form)

Soil Separation Compliance and Other Compliance

Compliance Issue #3 of 4

Date of observation: 5-20-09 Reason for observation: building cabin

This information on this form does not expire.

Compliance questions/criteria: (Required)
(Check the appropriate box)

For systems built prior to April 1, 1996, and not located in Shoreland or Wellhead Protection Area or not serving a food, beverage or lodging establishment:
Does the system have at least a two-foot vertical separation distance from periodically saturated soil or bedrock?
 Yes No

For non-performance systems built April 1, 1996, or later or for non-performance systems located in Shoreland or Wellhead Protection Areas or serving a food, beverage or lodging establishment:
Does the system have a three-foot vertical separation distance from periodically saturated soil or bedrock?*

Yes No

For reduced separation distance systems (i.e., "performance" systems under old 7080.0179 or Type IV or V system under new 7080. 2350 or 7080.2400):
Does the system meet the designed vertical separation distance from periodically saturated soil or bedrock?*

Yes No

Any "no" answer indicates that the system is failing to protect ground water.

Verification Method:** (Optional)

(Check the appropriate box)

Conducted soil observation(s) (attach boring logs)

Two previous verifications (attach boring logs)

Other: _____

Soil observation does not expire. Previous observations by two independent parties are sufficient, unless site conditions have been altered.

* May be reduced by up to 15 percent if allowed in local ordinance.

** No standard protocol exists. This list is not exhaustive, in sequential order, nor does it indicate which combinations are necessary to make this determination.

Certification

This form is to be completed and attached to the Summary Form of the Minnesota Pollution Control Agency's (MPCA) **Compliance Inspection Form for Existing Subsurface Sewage Treatment Systems**. Observations, interpretations, and conclusions must be completed by an inspector or designer. Completed form must be submitted to the local unit of government within 15 days.

Property owner name(s): Bruce Slette

Property address: 47608 Tubly Lake Dr

Property owner's address (if different): 5045 Rose Creek PKWY , Fargo ND 58104

County: Becker Phone: 701-293-1394

I hereby certify that I personally made the observations, interpretations, and conclusions reported on this form and that they are correct.

Name: Patricia Stock Certification number: 5663


Business license name and number: A-1 Septic 2029 or

Name of local unit of government:

Signature: Patricia Stock Date: 5-26-09

Bruce Slette
P#090574000

50.69



deep well

88.44

proposed new cabin

1000gal septic tank

lift station

10X30 rock bed

11.34

Soils Report

ID No: 636

Customer Name: Bruce Slette
Date: 5/26/2009

Tests By: A1-Septic
DRP: Patricia Stock
MPCA License No: 2029

Site Address:	Legal Description:
Tubly Lake 5045 Rose Creek PKWY Fargo ND 58104 Becker	Peaceful Bay 1st Add TWP142 R39 Eagle View Section 3

Boring Name: Soil Boring One

Boring Elevation (Ft):
Restrictive Layer Depth (In): 31
Restrictive Layer Type: Mottles
Standing Water Depth (In): Not Present

Soil Recovery Method: Hand Auger
Soil Series:
Soil Condition: Natural

Comments:

Soil Profile			
Depth(In)	Soil Color	Soil Color Description	Soil Texture
0 to 8	10 yr 2/2	Very Dark Brown	Sandy Loam, Moderate, Blocky
9 to 24	7.5 yr 5/4	Brown	Fine Sand, Moderate, Single Grained
25 to 31	7.5 yr 6/4	Light Brown	Medium Sand, Moderate, Single Grained
32 to 64	7.5 yr 6/3	Light Brown/mottles	Medium Sand, Strong, Single Grained



**APPLICATION
FOR SEWAGE SYSTEM
CERTIFICATE OF COMPLIANCE**
With The Becker County Zoning Ordinance

Application Number
105917
Tax Parcel Number
09.0574.00
Fire Number of Project Location
253

A. GENERAL INFORMATION

1. Applicant's Name (Last, First, M.I.) <u>Warnsholz Emil</u>		2. Authorized Agent (if applicable) <u>Narry Muff</u>	
3. Mailing Address (Street, RFD, Box Number, City, State, Zip Code) <u>1703 4th Ave NW Austin MN 55912</u>			
4. Day Phone <u>507-433-2653</u>	5. Evening Phone	6. Section <u>3</u>	7. Township <u>Eagle View</u>

B. PROPERTY DESCRIPTION

1. Lot(s), Block, Subdivision Name
Peaceful Bay 1st Addn Pt 4 of 6 Bigat Swcar Pt 6 Peaceful Bay 1st

<p>SEWAGE SYSTEM DATA</p> <p>Anticipated Use</p> <p>a. <input checked="" type="checkbox"/> Single Family</p> <p>b. <input type="checkbox"/> Multiple Family</p> <p>c. <input type="checkbox"/> Commercial</p> <p>d. <input type="checkbox"/> Other (specify)</p> <p>Type of Installation</p> <p>a. <input type="checkbox"/> Septic Tank Only</p> <p>b. <input type="checkbox"/> Drainfield Only</p> <p>c. <input type="checkbox"/> Septic Tank & Drainfield</p> <p>d. <input type="checkbox"/> Holding Tank</p> <p>e. <input checked="" type="checkbox"/> Septic Tank/Drainfield Lift Station</p> <p>Type of Drainfield</p> <p>a. <input type="checkbox"/> Standard System</p> <p>b. <input checked="" type="checkbox"/> Mound (pressure distribution)</p> <p>Well Data</p> <p>a. Depth <u>75'</u></p> <p>b. Diameter <u>4"</u></p> <p>Type of Well</p> <p>a. <input checked="" type="checkbox"/> Drilled</p> <p>b. <input type="checkbox"/> Sand Point</p>	<p>1 Inch Equals _____</p> <p>DESIGN</p> <p align="center"><u>See Attached Site Plan</u></p> <p align="center"><small>Show Distance Between Sewage System And Buildings, Property Lines, Lake, Road And All Wells Within 125 Feet.</small></p>
--	--

Distances to Well:	Tank = <u>50</u>	Drainfield = <u>75</u>	Distance to Pressure Line:	Tank = <u>10+</u>	Drainfield = <u>10+</u>
Distance to Building:	Tank = <u>17</u>	Drainfield = <u>50</u>	Tank Capacity (gal. & Area of Drainfield (ft 2))	Tank = <u>EX1000</u>	Drainfield = <u>LIFT 96 300</u>
Distance to Property Line:	Tank = <u>10+</u>	Drainfield = <u>10</u>	Distance to Ordinary High Water Level:	Tank = <u>81</u>	Drainfield = <u>100+</u>
Drainfield separation from Highest Known Ground Water Level, Impervious Lens or Soil Mottling:				= <u>3'</u>	

I hereby certify with my signature that all data on my application forms, plans and specifications are true and correct:

Signature of Applicant _____ Date _____

TO BE COMPLETED BY PLANNING AND ZONING

CERTIFICATE IS HEREBY DENIED: (See back For Reasons)

CERTIFICATE IS HEREBY GRANTED: Based upon the application, addendum from, plans, specifications and all other supporting data. With proper maintenance this system can be expected to function satisfactory, however this is not a guarantee.

BECKER COUNTY PLANNING AND ZONING

Salvia Drea
Signature
Chris Inspecto
Title
1-7-97
Date

BECKER COUNTY PLANNING & ZONING

829 LAKE AVENUE, PO BOX 787
DETROIT LAKES, MN 56502-0787
PHONE (218) 846-7314 - FAX (218) 846-7266

INSTALLATION PERMIT FOR
INDIVIDUAL SEWAGE TREATMENT

FIRE NO. _____

PERMIT/RECEIPT NO. 10597

TAX PARCEL NUMBER 09-0574-000

LEGAL DESCRIPTION
Pt lot 6 Beg at SW cor lot 6 Peaceful Bay 1st T11W

LAKE/STREAM NAME LK/STR CLASS SECTION TWP RANGE TOWNSHIP NAME
Tula by RD 3 142 39 Eagle View

PROPERTY OWNER ADDRESS/CITY/STATE PHONE NO
Haura Wainshelz 1703 4th Ave NW Austin MN

INSTALLER LICENSE NO PHONE NO
Jerry Muff

SEWAGE TREATMENT SYSTEM DATA


WORK CATEGORY	SIZE OF TANK <u>EXIST</u> GALLONS	SIZE OF LIFT STATION <u>300</u> GALLONS
<input checked="" type="checkbox"/> NEW SYSTEM	SIZE OF DRAINFIELD <u>250'</u> FT ²	SIZE OF PUMP <u>20/10</u>
<input checked="" type="checkbox"/> REPAIR	SYSTEM LENGTH _____ FT	DEPTH TO RESTRICTING LAYER _____
TYPE OF SYSTEM	NUMBER OF TRENCHES _____	MAXIMUM DEPTH OF SYSTEM <u>mound</u>
<input type="checkbox"/> SEPTIC TANK/DRAINFIELD	ESTIMATED FLOW <u>300</u> GPD	PERC RATE _____
<input checked="" type="checkbox"/> DRAINFIELD ONLY	TYPE OF DRAINFIELD	SSF _____
<input type="checkbox"/> HOLDING TANK	<input type="checkbox"/> STANDARD (gravelless)	SIZE OF GRAVELLESS PIPE _____
<input type="checkbox"/> ALTERNATE (specify)	<input type="checkbox"/> STANDARD (rock trench)	DEPTH OF ROCK _____
<input type="checkbox"/> LIFT STATION	<input type="checkbox"/> STANDARD (bed)	
	<input checked="" type="checkbox"/> MOUND (pressure distb)	

* if room allows construct bed 10x30'

I hereby certify with my signature that all the data contained herein as well as all supporting data are true and correct to the best of my knowledge. I also understand that this permit is valid for a period of six (6) months.

Jerry Muff Signature 10-31-96 Date

Any changes to the permit must first be approved by Becker County Planning & Zoning. No system shall be covered up without inspection by Becker County Planning & Zoning.



attached

For Office Use Only

Application Fee \$ 60⁰⁰ State Surcharge .50 Total \$ 60⁵⁰

Application is hereby denied
 Application is hereby granted to R. Wainshely to install an individual septic system according to the specifications of the site evaluation and design submitted to the Becker County Environmental Services Office. By Order of:

Nabi Mollge 10-31-96
Signature of Becker County Qualified Employee Date

This permit expires on 5-1-97

BECKER COUNTY PLANNING & ZONING

829 Lake Avenue, P O Box 787
 Detroit Lakes, MN 56502-0787
 Phone (218) 846-7314, Fax (218) 846-7266

Onsite Septic System Site Evaluation/Design


Fire Number # 253
 Tax Parcel Number 09.0574.000

Legal Description: P+ Lot 6 Beg at SW Cor Lot 6 Parcel 1 Bay 1 3 rd Th NW					
Lake/Stream Name	Lake/Stream Class	Section	TWP	Range	Township Name
Tulaby		3	14	39	CALEVIEW
Property Owner	Address	City, State, Zip Code	Phone Number		
Laura Warnsheiz	1703 4 th Ave NW	Austin MN 55912	(507) 433-2653		
ISTS Designer I / Designer II	License Number	Address	Phone Number		
Larry Muff	576	R.R. # 1, Box 87 Ogema, MN 56569	(218) 983-3376		

Site Plan

The site plan must be drawn to dimension or to scale:

- *All Wells within 100 feet of the System
- *Existing & Proposed Buildings
- *Distance from OHW
- *Soil Boring & Perc Test Locations
- *Distance from all Wells within 100 ft of System
- *Easements
- *Distance from Property Lines
- *Dimensions of Lot
- *Location of any Unsuitable Disturbed/Compacted Soil
- *Tank Access Route
- *Scale - One inch = _____ ft



SOIL INFORMATION

TEST HOLE #1

TEST HOLE #2

DEPTH IN INCHES	SOIL TEXTURE	MUNSELL COLOR	STRUCTURE	DEPTH IN INCHES	SOIL TEXTURE	MUNSELL COLOR	STRUCTURE
4"	dirt	Gray	BLOCKY PLATY PRISMATIC NONE	4"	dirt	Gray	BLOCKY PLATY PRISMATIC NONE
2'	Coarse Sand	Light Brown	BLOCKY PLATY PRISMATIC NONE	2'	Coarse Sand	Light Brown	BLOCKY PLATY PRISMATIC NONE
			BLOCKY PLATY PRISMATIC NONE				BLOCKY PLATY PRISMATIC NONE
			BLOCKY PLATY PRISMATIC NONE				BLOCKY PLATY PRISMATIC NONE
Depth to standing water				Depth to standing water			
Depth to mottling				Depth to mottling			

Describe the surface features (slope, runoff, weather conditions, vegetation type, evidence of compaction, etc.)

SYSTEM IS NEW REPAIR SYSTEM DESIGN GRAVITY FLOW PRESSURE DISTRIBUTION

WATER USES: Tank is good New mound
 NUMBER OF BEDROOMS 2
 NUMBER OF BATHROOMS 1
 TOTAL SQ. FT OF STRUCTURE 980
 TANK SIZE 1000
 TYPE OF RESIDENCE LIFT STATION SIZE 300
 SOIL TREATMENT AREA SIZE 250 SQ FT
 TYPE I TYPE II DOSE VOLUME _____
 TYPE III TYPE IV

DEPTH OF SYSTEM mound
 SYSTEM DESIGN FLOW 450 GPD
 SOIL SIZING FACTOR 0.83
 PUMP SIZE 1/2 horse
 LENGTH OF LIFT LINE 40'
 TOTAL DYNAMIC HEAD 9.24

WELL INFORMATION-Property's Well DEPTH OF WELL 75'
 Neighboring wells (within 100 ft of system) Depth of Wells None

TYPE OF WELL Deep
 Type of Wells None

Name of Designer I _____
 Designer II Larry Muff
 MPCA Number 576

Date of Site Evaluation 10-30-96
 Phone (218) 983-3376

I certify that the site evaluation has been completed in accordance with all provisions of ISTS Minnesota Rules Chapter 7080.

Signature of Evaluator Larry Muff Date 10-31-96

For Office Use Only
 Date Site Evaluation / Design received 10-31-96 Received by Debi Moltz
 Date Site Evaluation approved 10-31-96 Approved by Debi Moltz

INDIVIDUAL SEWAGE TREATMENT SYSTEM WORKSHEET

A. Estimated 300 **FLOW** gpd
 measured 200 x 1.5 = 450 gpd

SEPTIC TANK VOLUME

B. 1000 gallons

SOILS (Site evaluation data)

C. Depth to restricting layer = 36" feet
 D. Maximum depth of system C - 3 ft = _____ feet
 E. Texture Coarse Sand Percolation rate 1 to 5 MPI
 F. SSF 0.83 sq ft/gpd
 G. Slope — %

Estimated Sewage Flows in Gallons per day (gpd)				
Number of Bedrooms	Type I	Type II	Type III	Type IV
2	300	225	180	60% of the values in Type I, II or III columns
3	450	300	218	
4	600	375	256	
5	750	450	294	
6	900	525	332	
7	1050	600	370	
8	1200	675	408	

Septic Tank Capacities (in gallons)		
Number of Bedrooms	Minimum Liquid Capacity	Liquid capacity with garbage disposal
2 or less	750	1125
3 or 4	1000	1500
5 or 6	1500	2250
7, 8 or 9	2000	3000

Soil Characteristics and Required Areas for Sewage Treatment		
Percolation Rate in Minutes per Inch (MPI)	Soil Texture	Square feet per gallon per day
Faster than 0.1 *	Coarse Sand	-----
0.1 to 5	Sand	0.83
0.1 to 5	Fine Sand **	1.67
6 to 15	Sandy Loam	1.27
16 to 30	Loam	1.67
31 to 45	Silt Loam	2.00
46 to 60	Clay Loam	2.20
Slower than 60***	Clay	-----

* Soil too coarse for sewage treatment. Use systems for rapidly permeable soils.
 ** Soil having 50% or more of fine sand plus very fine sand.
 *** Soil with too high a percentage of clay for installation of an inground standard system.

TRENCH BOTTOM AREA

H. For trenches with 6 inches of rock below the pipe:
 $A \times F = \text{---} \times \text{---} = \text{---}$ sq ft of bottom area

I. For trenches with 12 inches below the pipe:
 $A \times F \times 0.8 = \text{---} \times \text{---} \times 0.8 = \text{---}$ sq ft of bottom area

J. For trenches with 18 inches below the pipe:
 $A \times F \times 0.66 = \text{---} \times \text{---} \times 0.66 = \text{---}$ sq ft of bottom area

K. For trenches with 24 inches below the pipe:
 $A \times F \times 0.6 = \text{---} \times \text{---} \times 0.6 = \text{---}$ sq ft of bottom area

BED BOTTOM AREA

L. For seepage beds with 6 or 12 inches of rock below the pipe:
 $1.5 \times A \times F = 1.5 \times \text{---} \times \text{---} = \text{---}$ sq ft of bottom area

ROCK VOLUME IN CU FT

M. Rock depth below distribution pipe plus 0.5 foot times bottom area:
 $M = \text{Rock depth} + 6 \text{ inches} \times \text{Area (H,I,J,L,K)}$
 $(\text{---} + 0.5 \text{ ft}) \times \text{---} = \text{---}$ cu ft

ROCK VOLUME IN CU YDS

N. Volume in cu ft divided by 27
 $M \div 27 = \text{cu yds } \text{---} \div 27 = \text{---}$ cu yds

ROCK WEIGHT

O. Cubic yards times 1.4 = tons
 $N \times 1.4 = \text{tons } \text{---} \times 1.4 = \text{---}$ tons

6 inches= 0% Reduction*
12 inches= 20% Reduction
18 inches= 34% Reduction
24 inches= 40% Reduction
 * sizing for gravelless trench


SYSTEM LENGTH

P. Select trench width = _____ ft
 Q. Divide bottom area by trench width: (H, I, J, or K) + P = lineal feet
 $\text{---} \div \text{---} = \text{---}$ lineal feet

Q1. Gravelless Design
 $A \times F \div (3 \text{ for } 10" \text{ pipe, } 2 \text{ for } 8" \text{ pipe, width of the Chamber})$
 $\text{---} \times \text{---} \div \text{---} = \text{---}$ feet

LAWN AREA

R. Select trench spacing, center to center = _____ feet
 S. Multiply trench spacing by lineal feet $R \times Q = \text{sq ft of lawn area}$
 $\text{---} \times \text{---} = \text{---}$ sq ft



If the site evaluation determines a mound system, please attach the mound design worksheets.

NA mound

NA mound

NA mound

NA all coarse sand

- PERCOLATION TEST SHEET -

Test hole location Hole # Date test hole was prepared:
Depth of hole bottom: inches Diameter of hole: inches
Soil Data from test hole: depth, inches soil texture: soil color

Method of scratching sidewall: Depth of pea size gravel in bottom of hole: inches
Date and hour of initial water filling: Depth of initial water filling: inches above hole bottom
Method used to maintain 12" of water depth in hole for 4 hours:

Percolation test conducted by: Percolation test started at (am / pm).
Maximum water depth above hole bottom during test: inches

Table with 6 columns: TIME, INTERVAL (MINUTES), WATER DEPTH, WATER DROP (fraction), WATER DROP (decimal), PERC RATE CALCULATION. Includes conversion table for PERC RATE.

Ten Percent Calculation *

Tables for A,B,C and B,C,D calculations. Includes formulas for Largest # of ABC, Smallest # of ABC, etc.

* If the top number in each set of boxes is larger than the bottom number then take another reading. If the top number is equal or smaller than bottom number, average the three numbers for the perc rate.

- PERCOLATION TEST SHEET -

Test hole location Hole # Date test hole was prepared:
Depth of hole bottom: inches Diameter of hole: inches
Soil Data from test hole: depth, inches soil texture: soil color

Method of scratching sidewall: Depth of pea size gravel in bottom of hole: inches
Date and hour of initial water filling: Depth of initial water filling: inches above hole bottom
Method used to maintain 12" of water depth in hole for 4 hours:

Percolation test conducted by: Percolation test started at (am / pm).
Maximum water depth above hole bottom during test: inches

Table with 6 columns: TIME, INTERVAL (MINUTES), WATER DEPTH, WATER DROP (fraction), WATER DROP (decimal), PERC RATE CALCULATION. Includes conversion table for PERC RATE.

Ten Percent Calculation *

Tables for A,B,C and B,C,D calculations. Includes formulas for Largest # of ABC, Smallest # of ABC, etc.

* If the top number in each set of boxes is larger than the bottom number then take another reading. If the top number is equal or smaller than bottom number, average the three numbers for the perc rate.

A. FLOW
Estimated 300 gpd
or measured 300 x 1.5 = 450 gpd.

B. SEPTIC TANK LIQUID VOLUMES
1000 gallons *existing*

C. SOILS (refer to site evaluation)


1. Depth to restricting layer = 36 inches _____ feet
2. Depth of percolation tests = 1 to 2' inches
3. Texture Coarse sand Percolation rate 1-5 mpi
4. Land slope 0 %

Number of Bedrooms	Type I	Type II	Type III	Type IV
2	300	225	180	
3	450	300	218	
4	600	375	256	
5	750	450	294	
6	900	525	332	
7	1050	600	370	
8	1200	675	408	

Number of Bedrooms	Minimum Liquid Capacity	Liquid capacity with garbage disposal
2 or less	750	1125
3 or 4	1000	1500
5 or 6	1500	2250
7, 8 or 9	2000	3000

D. ROCK LAYER DIMENSIONS

1. Multiply flow rate by 0.83 to obtain required area of rock layer: $A \times 0.83 =$
300 gpd x 0.83 sq. ft./gpd = 250 sq. ft.
2. Select width of rock layer (max 10' if <120 mpi max 5') = 12.10 ft.
3. Length of rock layer = area ÷ width =
250 sq. ft. ÷ 12.10 ft. = 20.5 ft.



Width 10 ft
<120mpi <10'
>120mpi <5'

Length 25 ft

E. ROCK VOLUME

1. Multiply rock area by rock depth to get cubic feet of rock; 250 sq. ft. x 1 ft. = 250 cu. ft.
2. Divide cu. ft. by 27 cu. ft./cu. yd. to get cubic yards;
250 cu. ft. ÷ 27 = 10 cu. yd.
3. Multiply cubic yards by 1.4 to get weight of rock in tons; 10 cu. yd. x 1.4 ton/cu. yd. = 14 tons.

F. ABSORPTION WIDTH

1. Percolation rate in top 12 inches of soil is 1-5 mpi
Texture Coarse Sand
2. Select allowable soil loading rate from table;
1.20 gpd/ft²
3. Calculate adsorption width ratio by dividing rock layer loading rate of 1.20 gpd/ft² by allowable soil loading rate;
 $1.20 \text{ gpd/ft}^2 \div 1.20 \text{ gpd/ft}^2 = 1$
4. Multiply adsorption width ratio by rock layer width to get required adsorption width;
12 x 1 ft = 12 ft

Percolation Rate in Minutes per Inch (MPI)	Soil Texture	Gallons per day per square foot	Ratio of Absorption width to Rock Layer Width
Faster than 0.1	Coarse Sand	1.20	1.00
0.1 to 5	Sand	1.20	1.00
0.1 to 5	Fine Sand	0.60	2.00
6 to 15	Sandy Loam	0.79	1.52
16 to 30	Loam	0.60	2.00
31 to 45	Silt Loam	0.50	2.40
46 to 60	Clay Loam	0.45	2.67
60 to 120	Clay	0.24	5.00
Slower than 120	Clay	0.20	6.00

PRESSURE DISTRIBUTION SYSTEM

- Select number of perforated laterals 3
- Select perforation spacing = 3 feet.
- Since perforations should not be placed closer than 1 ft. to the edge of the rock layer (see diagram), subtract 2 ft. from the rock layer length.

$$\frac{25}{\text{Rock layer length}} - 2 \text{ ft.} = \frac{23}{\text{feet}}$$

- Determine the number of spaces between perforations. Divide the length above by perforation spacing and round down to nearest whole number.

$$\text{Length perf. spacing} = \frac{23}{(3)} \text{ ft.} \div \frac{3}{(2)} \text{ ft.} = 8 \text{ spaces}$$

- Number of perforations is equal to one plus the number of perforation spaces.

$$8 \text{ spaces} + 1 = 9 \text{ perforations/lateral}$$

- Multiply perforations per lateral by number of laterals to get total number of perforations.

$$\frac{3}{\text{laterals}} \times \frac{9}{\text{perfs/lateral}} = 27 \text{ perforations}$$


- Determine required flow rate by multiplying number of perforations by flow per perforation

$$\frac{27}{\text{perfs}} \times \frac{0.74}{\text{gpm/perf}} = 20 \text{ gpm}$$

- If laterals are connected to header pipe as shown on upper example, to select minimum required lateral diameter; enter table with perforation spacing and number of perforations per lateral. Select minimum diameter for perforated lateral = 1 1/2 inches.

- If perforated lateral system is attached to manifold pipe near the center, lower diagram, perforated lateral length and number of perforations per lateral will be approximately one half of that in step 8. Using these values, select minimum diameter for perforated lateral = _____ inches.

END PERFORATION OF A PERFORATED LATERAL




Required Perforation Discharge in gallons per minute (gpm)		
Discharge Head (feet)	3/32 inch perf	1/4 inch perf
1.0a	0.56	0.74
2.0b	0.80	1.04


a. Use for single family homes
b. Use for all other applications

Maximum number of quarter inch perforations per lateral to guarantee < 10% discharge variation			
Perforation Spacing (feet)	1 1/4	1 1/2	2
2.5	14	18	28
3.0	13	17	26
3.3	12	16	25
4.0	11	15	23
5.0	10	14	22

MANIFOLD LOCATED AT END OF PRESSURE DISTRIBUTION SYSTEM



LAYOUT OF PERFORATED PIPE LATERALS FOR PRESSURE DISTRIBUTION IN GROUND



PUMP SELECTION PROCEDURE

A. Determine pump capacity:

Gravity Distribution

1. Minimum suggested is 20 gpm
2. Maximum suggested is 45 gpm

Pressure Distribution

3. a. Select number of perforated laterals 3
- b. Select perforation spacing = 3 feet.
- c. Subtract 2 ft. from the rock layer length.
Rock layer length 29 - 2 ft. = 27 feet.
- d. Determine the number of spaces between perforations.
Length perf. spacing = 27 ft. ÷ 3 ft. = 9 spaces
- e. 9 spaces + 1 = 10 perforations/lateral
- f. Multiply perforations per lateral by number of laterals to get total number of perforations. $\frac{3}{\text{laterals}} \times \frac{10}{\text{perforations/lateral}} = \frac{30}{\text{perforations}}$
- g. $\frac{30}{\text{perforations}} \times \frac{74}{\text{gpm/perforation}} = \frac{2220}{\text{gpm}}$


Perforation Discharges in GPM		
Head (feet)	Perforation diameter (inches)	
	7/32	1/4
1.0a	0.56	0.74
1.5	0.69	0.90
2.0b	0.80	1.04

a Use 1.0 foot single homes.
b Use 2.0 feet for anything else.

SELECTED PUMP CAPACITY 1820 gpm

B. Determine head requirements:

1. Elevation difference between pump and point of discharge. 4 feet
2. If pumping to a pressure distribution system, five feet for pressure required at manifold if gravity system, zero. 4 feet
3. Friction loss
 - a. Enter friction loss table with gpm and pipe diameter. Read friction loss in feet per 100 feet from table (F-14).
F.L. = 2.47 ft./100 ft of pipe
 - b. Determine total pipe length from pump to discharge point. Estimate by adding 25 percent to pipe length for fitting loss, or use a fitting loss chart (F-15 40 feet).
Equivalent pipe length - 1.25 times pipe length = 40 x 1.25 = 50 feet
 - c. Calculate total friction loss by multiplying friction loss in ft/100 ft by equivalent pipe length.
Total friction loss = 2.47 x 50 ÷ 100 = 1.24 feet
4. Total head required is the sum of elevation difference, special head requirements, and total friction loss.



Flow Rate gpm	Friction Loss in Plastic Pipe		
	Nominal pipe dia.		
	1.5"	2"	3"
20	2.47	0.73	0.11
25	3.73	1.11	0.16
30	5.23	1.55	0.23
35	6.96	2.06	0.30
40	8.91	2.64	0.39
45	11.07	3.28	0.48
50	13.46	3.99	0.58
55		4.76	0.70
60		5.60	0.82
65		6.48	0.95
70		7.44	1.09

$$\frac{4}{(1)} + \frac{4}{(2)} + \frac{1.24}{(3c)} = \text{TOTAL HEAD } \underline{9.24} \text{ feet}$$

C. Pump selection


20 1. A pump must be selected to deliver at least 20 gpm (Step A) with at least 9.24 feet of total head (Step B).

Sizing of Dosing Chamber

1. Determine Surface Area

Rectangle = Area = L x W

_____ x _____ = _____ square feet




Circle = Area = $\pi \times (\text{Radius})^2$

$3.14 \times 1.5 \times 1.5 = 7$ square feet

Other = Get Surface Area from Manufacturer

_____ square feet



2. Calculate Gallons Per Inch

There are 7.5 gallons per cubic foot of volume, therefore you must multiply the area times the conversion factor and divide by 12 inches per foot to calculate gallons per inch

Area x 7.5 ÷ 12

$7 \times 7.5 \div 12 = 4$ gallons/inch

3. Calculate Gallons to Cover Pump (with 2 inches of water covering pump)

(Height (in) + 2 inches) x gallons/inch

$(12 + 2) \times 4 = 56$ gallons

4. Calculate Total Pumpout Volume

A. To maximize pump life select pump size for 4 to 5 pump operations per day.

$300 \text{ gpd} \div 4 = 75$ gallons per dose

B. Calculate drainback

a. Determine total pipe length, 40 feet.

b. Determine liquid volume of pipe, 10.58 gallons per 100 feet. (see page F-13)

c. Multiply length by volume: Drainback quantity =

$40 \text{ feet} \times 10.58 \text{ gallons} \div 100 \text{ ft.} = 4.23$ gallons.

C. Total pump out volume equals dose volume + drainback

$75 \text{ gallons per dose} + 4.23 \text{ gallons} = 79.23$ Total gallons

Number of Bedrooms	Type I	Type II	Type III	Type IV
2	300	225	180	60% of the values in Type I, II or III columns
3	450	300	218	
4	600	375	256	
5	750	450	294	
6	900	525	332	
7	1050	600	370	
8	1200	675	408	

Pipe diameter (inches)	Gallons per 100 feet
1	4.49
1.25	7.77
1.5	10.58
2	17.43
2.5	24.87
3	38.4
4	66.1

5. Calculate Volume for Alarm (typically 2 to 3 inches)

Depth (in) x gallons/inch =

$2 \times 4 = 8$ gallons

6. Recommended:

Calculate Reserve Capacity (75% the daily flow)

Daily flow x .75 =


$300 \times .75 = 225$ gallons

7. Calculate total gallons

gallons over pump + gallons pumpout + gallons alarm + (gallons reserve)

$3 + 56 + 5 + 6$

$56 + 79.23 + 8 (+ 225) = 368$ gallons



8. Total Depth (Total gallon divided by gallon per inch)

Total Gallon ÷ gallon/inch

$368 \div 4 = 92$ inches

9. Float Separation Distance (equal total pumpout volume)

Total pumpout volume ÷ gallons/inch

$79.23 \div 4 = 19.8$ inches

TULADY LAKE

40

18

20

WELL

DECK

TRAILER HOUSE

55

0.6

14

09.0570.000
EMIL WARNSHOLZ
TULADY LAKE


EXISTING
SEPTIC
TANK
1000 GALLONS

1996 LIFT
STATION

10' X 30'
MOUND SYSTEM

LITTLE
CREEK

TOWNSHIP ROAD



BECKER COUNTY ENVIRONMENTAL SERVICES

DEPARTMENT OF PLANNING AND ZONING
829 LAKE AVENUE
P O BOX 787
DETROIT LAKES, MN 56502

TELEPHONE (218) 846-7314
FAX (218) 846-7266

December 27, 1995

Emil Warnsholz
1703 4th Ave NW
Austin MN 55912

Dear Mr. Warnsholz:

During the Summer months of 1995, a representative from our office conducted a Sewer System survey on Tulaby Lake. Your lake, along with several other lakes within the County, was surveyed to target nonconforming Sewage Treatment Systems. The survey project is being conducted through a combined effort of Becker County COLA, Becker County Water Quality Board, and the Becker County Zoning Office.

Inadequate and nonconforming sewer systems are a contributor to deteriorating water quality, algae growth, ground and surface water contamination. Nonconforming systems targeted are cesspools, leaching pits, drywells, and systems with less than three (3) feet of unsaturated soil or sand between the treatment area and the limiting soil characteristics.

The system serving your Tulaby Lake property was found nonconforming due to either a cesspool, drywell, or a seepage pit system. Enclosed please find a list of Certified Septic Installers for Becker County. Please contact an installer to make arrangements to have the septic system updated. Also enclosed please find a Survey form. Please complete and return the survey, along with a proposed date of updating and installer's name to our office by July 1, 1996. Once your system has been update, this information will provide us with the information needed for the new Maintenance Program being implemented for Tulaby Lake.

If you have any questions regarding this matter, please contact me at the above number. Your cooperation is greatly appreciated.

Sincerely,

Patricia L. Swenson

Patricia L. Swenson
Zoning Technician
MPCA No. 2303

cc: file 09.0574.000

09.0574.000

EMIL WARNSHOLZ

THE SEWER SYSTEM WAS INSTALLED IN JUNE OF 1972. THERE IS A 800 GALLON PRECAST SEPTIC TANK. THERE IS ALSO A 300 GALLON CESSPOOL. SEWER SURVEY WAS RETURNED. THE LOT IS ALMOST LEVEL WITH THE LAKE LEVEL.

INSPECTED BY JASON FLATAU 5-26-95

TULADY LAKE

40

18

20

DECK

14

TRAILER HOUSE

55

SEPTIC TANK


SEEPAGE PIT

09,057,000
EMIL WARNSHOLZ
TULADY LAKE

INSPECTED BY JASON
FLATAU
BECKER COUNTY
5-26-95

LITTLE CREEK

TOWNSHIP ROAD



BECKER COUNTY

SEWAGE SYSTEM PERMIT APPLICATION

1. Location of property: Lake Tulaby Sec. 3 Twp 142 Range 29
 Legal description Beg at SW cor L6 Peaceful Bay 1st th NW
145.7' NE 129.2' S 109.1' & SW 113' to beg (Pt L6) Peaceful Bay 1st
Add.
2. Lot length 145.7' width 113' lot size area 142.39
3. Contour of property: Approximate elevation above water table at building site 7' sewage system site _____ adjacent property about same
4. Type of building: residential seasonal commercial _____ accessory _____
5. Location of roads: County _____ Township _____ State _____
6. Type of sewage system planned: Tank size 1000 GAL PRECAST
 Number of tanks 2 Drainfield 4' PER FEET Lineal feet 50 to 100
7. Type of soil: Sand Clay Other _____
8. Location of sewage system on adjacent property 10
 Number of feet
9. Location of well on your property over (Sketch on reverse side). On adjacent property over
10. Name of sewage system contractor Wes Miller's Excavating
 Well drilling contractor (Bonded for Becker Co.)

Note: If making either of the above installations yourself indicate no

11. Minimum set back:	Building	Sewage System
From Road R.O.W.	<u>35 to 40 feet</u>	<u>25 feet or more</u>
Adjacent Property	<u>15-17 feet</u>	<u>10 feet</u>
Lakeshore (High Water Mark)	<u>see below</u>	<u>80 feet or more</u>


12. Any other information: On either lot (west side and East side of our lot) are mobile homes. We will set ours according to their placement, so that it looks the best. According to Minnesota Rules and Regulations, Variances and Setbacks - B. Where development exists on both sides of proposed site, setbacks may be varied to conform to existing and c. et cetera.

Dated May 15, 1972

Mrs. Laura Harnsholz
Applicants signature

Permit No. 11235

Permit Fee _____



road

In relation to sewer system -
 Note: In the Rules and Regulations #10 - There is a discrepancy: Under "Main Concerns on Septic tank Specifications" - 10 feet from lot line, 10 feet from building of human occupancy, etc. Under "Main Concerns of: (b) 10 feet from lot line, 20 feet from home, 50 feet from well."