



100084009

ARCEL	
APP	SEPTIC
YEAR	
SCANNED	
LAKE	

# Onsite Septic System Application

Becker County Planning & Zoning  
 915 Lake Ave, Detroit Lakes, MN 56501  
 Phone (218)-846-7314; Fax (218)-846-7266

## 1. PROPERTY DATA (as it appears on the tax statement, purchase agreement or deed)

Parcel Number(s) of property where the system will be installed: 100084009

Is this a split of an existing property? Yes  No   
 (If yes and a parcel number has not yet been assigned, indicate the main parcel number from which the new parcel was split.)

Section 08 Township 139 Range 040 Township Name Frie

Lake Name No Lake Lake Classification NA

Legal Description: 410' N + S By 330' E + W in SW corner of SW 1/4 of SE 1/4

Project Address: 30558 sunset Rd Detroit Lakes, MN 56501

## 2. PROPERTY OWNER INFORMATION (as it appears on the tax statement, purchase agreement or deed)

Owner's First Name Michael Owner's Last Name Livingood

Mailing Address 30558 sunset Rd City, State, Zip Detroit Lakes, MN 56501

Phone Number \_\_\_\_\_

## 3. DESIGNER/INSTALLER INFORMATION

Designer Name Ron Muff Company Name Muff's Trenching License # 5074

Address Callaway Phone Number 218-204-0925

Installer Name Larry Muff Company Name Muff's Trenching License # 576

Address Ogema Phone Number 218-204-0922

## 4. SYSTEM DESIGN INFORMATION

### System Status

- Vacant Lot-No existing system-new structure
- Replacement -- structure removed and being rebuilt
- Failing --Replacement- cesspool/seepage pit or other
- Enlargement of system-Undersized
- Repairs Needed to existing
- Additional system on property

### What will new system serve? Check one

- Dwelling
- Resort/Commercial
- Commercial (Non-resort)
- Other -- explain below

6/19/15 Date of site evaluation

Design Flow 450 Gallons Per Day  
 Number of Bedrooms 3  
 Garbage Disposal Yes  No   
 Dishwasher  Yes  No  
 Lift station in House Yes  No   
 Grinder pump in House Yes  No


Well Depth 750'  
 Depth of other wells within 100 ft of system \_\_\_\_\_

Original Soil  Compacted Soil \_\_\_\_\_  
 Type of Soil Observation  
 Pit  Probe  Boring \_\_\_\_\_  
 Depth to Restricting Layer > 600"  
 Maximum Depth of System 24"

Size of All Tanks to be installed  
1000 gal Single Compartment Septic Tank \_\_\_\_\_ gal Separate Lift Station  
 \_\_\_\_\_ gal Compartmented Tank \_\_\_\_\_ gal Holding Tank  
 \_\_\_\_\_ Pit Privy \_\_\_\_\_ Existing Tank to be used

Existing tank w/new \_\_\_\_\_ Tank  
 Existing tank w/new Lift Station \_\_\_\_\_  
 Holding Tank with \_\_\_\_\_

Total Number of tanks to be installed in this system 1 (This # will be reported to MPCA at end of \_\_\_\_\_ ZONING)



PARCEL	
APP	SEPTIC
YEAR	

Type of Drainfield  
 Chamber Trench 760 sq ft  
 Rock Trench \_\_\_\_\_ sq ft  
 Gravelless \_\_\_\_\_ sq ft  
 Mound \_\_\_\_\_ sq ft \*\*\*  
 Pressure Bed \_\_\_\_\_ sq ft \*\*\*  
 Seepage Bed \_\_\_\_\_ sq ft \*\*\*  
 At-grade \_\_\_\_\_ sq ft \*\*\*  
 Alternative / Performance \_\_\_\_\_ sq ft \*\*\*

Full Size of Drainfield  
 Reduced/Warrantied size

Type of chamber Q4  
 Depth of Rock NA

Alarm? Yes \_\_\_\_\_ No \_\_\_\_\_  
 Type of Alarm \_\_\_\_\_  
 Size of Lift Pump NA  
 Size of Lift Line \_\_\_\_\_

\*\*\*Attach Worksheets

PROPOSED SETBACKS

	TANK	DRAINFIELD
Distance to Well	<u>180</u>	<u>190</u>
Distance to Building	<u>20</u>	<u>30</u>
Distance to Property Line	<u>Not</u>	<u>Close</u>
Distance to OHW of Lake	<u>-</u>	<u>-</u>
Distance to Pressure Line	<u>-</u>	<u>-</u>
Distance to Wetland/Protected Water	<u>-</u>	<u>-</u>

Perc Rate \_\_\_\_\_ Soil Sizing Factor 1.67 \*If SSF other than .83, attach Perc Test Data

Soil Borings (three are required)

Depth	Texture	Color	Structure	Depth	Texture	Color	Structure
<u>0-8</u>	<u>Topsoil</u>	<u>Black</u>		<u>0-10</u>	<u>Topsoil</u>	<u>Black</u>	
<u>8-19</u>	<u>Sandy Loam</u>	<u>10YR 5/3</u>		<u>10-30</u>	<u>Sandy Loam</u>	<u>10YR 5/3</u>	
<u>19-32</u>	<u>Loam</u>	<u>10YR 4/4</u>		<u>30-60</u>	<u>Loam</u>	<u>10YR 4/4</u>	
<u>32-60</u>	<u>Loam</u>	<u>10YR 5/3</u>					

Depth	Texture	Color	Structure	Depth	Texture	Color	Structure
<u>0-8</u>	<u>Topsoil</u>	<u>Black</u>					
<u>8-24</u>	<u>Sandy Loam</u>	<u>10YR 5/3</u>					
<u>24-36</u>	<u>Loam</u>	<u>10YR 4/4</u>					
<u>36-60</u>	<u>Loam</u>	<u>10YR 5/3</u>					

5. REQUIRED DOCUMENTS

U of MN worksheets are required for mounds, pressure beds, seepage beds, at-grades or Type IV or Type V systems. Are the required worksheets attached?  Yes  No

6. DESIGNER'S CERTIFIED STATEMENT

I, Ron Muff certify that I have completed the preceding design work in accordance with all applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment System Ordinance).

[Signature]  
 Signature of Designer


6/30/15  
 Date

Scale 1" = 40'

### SKETCH OF PROPERTY

Please sketch all structures and septic systems on the property;  
Include setbacks and wells within 100 feet of the property.

PARCEL	
APP	SEPTIC INSPECTION
YEAR	



# Trench and Bed Worksheet

All boxed rectangles must be entered, the rest will be calculated.

## 1. AVERAGE DESIGN FLOW

- A. Estimated 450 gpd (see figure A-1)  
 or measured  x 1.5 (safety factor) = 0 gpd
- B. Septic tank capacity 1000 gallons

**A-1 Estimated Sewage Flows in GPD**

Number of Bedrooms	Class I	Class II	Class III	Class IV
2	300	225	180	60% of
3	450	300	218	the
4	600	375	256	values
5	750	450	294	in the
6	900	525	332	Class I,
7	1050	600	370	II or II
8	1200	675	408	columns

## 2. SOILS (Site evaluation data)

- C. Depth to restricting layer = 5 feet
- D. Maximum depth of system Item C - 3 ft = 2 feet
- E. Texture Sandy Loam / Loam Percolation rate  mpi
- F. SSF 1.67 ft<sup>2</sup>/gpd (see figure D-15)
- G. % Land slope 4 %

**D-15 Soil Characteristics & SSF**

Perc Rate mpi	Soil Texture	SSF sq ft/gpd
< 0.1 *	Coarse sand	0.83
0.1- 5	Medium sand Loamy sand	0.83
0.1- 5**	Fine sand	1.67
6 - 15	Sandy loam	1.27
16 - 30	Loam	1.67
31 - 45	Silt loam, silt	2.00
46 - 60	Clay loam, sandy clay or silty clay	2.20
61 - 120***	Clay, sandy or silty clay	4.20
>120****		

- \* No trench >25% of total system
- \*\* Soil with >50% fine sand particles
- \*\*\* A mound must be used
- \*\*\*\* An other or performance system

**C-1 Septic Tank Capacity in Gallons**

Number of Bedrooms	Minimum Capacity	Capacity with Garb. Disp.	Capacity with Disp. and Lift
2 or less	750	1125	1500
3 or 4	1000	1500	2000
5 or 6	1500	2250	3000
7, 8 or 9	2000	3000	4000

**D-9: Soil Characteristics and Soil sizing factors (SSF) for Gravelless Pipe**

percolation rate (minutes/inch)	soil texture	lineal feet / gallon/day
Faster than 0.1**	Coarse Sand	.....
	Medium Sand	0.28
	Loamy Sand	.....
	Fine Sand**	0.6
	Sandy Loam	0.42
0.1 to 5	Loam	0.56
	Silt Loam	0.67
	Silt	.....
46 to 60	Clay Loam (CL)	0.74
	Sandy CL	.....
	Silty CL	.....
slower than 60***	Clay	.....
	Sandy Clay Silty Clay	.....

- \* Soil too coarse for sewage treatment.  
 Use systems for rapidly permeable soils.
- \*\* Soil having 50% or more fine sand & very fine sand.
- \*\*\* Soil with too high a percentage of clay for installation of a standard inground system.



mailed COC 7-15-15

APP	SEPTIC
YEAR	

\*\*\*\*\* FOR OFFICE USE ONLY \*\*\*\*\*

Application Approved by: Jared Stoll Date: 7/2/15  
 Amount Paid: 150.00 Receipt Number: 181782 Permit Number: 349274

\*\*\*\*\*

### INSPECTION REPORT

#### Home Information

Does the structure contain any of the following elements?  
 Garbage disposer Yes  No   
 Dishwasher Yes  No   
 Grinder pump Yes  No   
 Lift pump in basement Yes  No   
 Effluent screen installed? Yes  No   
 Effluent screen manufacturer \_\_\_\_\_  
 Alarm required? Yes  No  Alarm Type \_\_\_\_\_ Alarm manufacturer \_\_\_\_\_  
 Lift pump in system? Yes  No  Pump manufacturer \_\_\_\_\_  
 Number of bedrooms 3

#### Component Information

Tank size 1000 Tank manufacturer Thele  
 Drainfield size 760 sq.ft. Medium manufacturer 38 Q45  
 Drainfield medium \_\_\_\_\_  
 Drainfield medium size/depth \_\_\_\_\_

#### Soil Verification

Vertical separation verified for Boring #1 on \_\_\_\_\_ Depth +36"  
 Vertical separation verified for Boring #2 on \_\_\_\_\_ Depth \_\_\_\_\_  
 Vertical separation verified for Boring #3 on \_\_\_\_\_ Depth \_\_\_\_\_

#### Setback Verification

	TANK	DRAINFIELD
Distance to Well	<u>+50</u>	<u>+150</u>
Distance to Building	<u>+10</u>	<u>+20</u>
Distance to Property Line	<u>+10</u>	<u>+10</u>
Distance to OHW of Lake	<u>N/A</u>	<u>N/A</u>
Distance to Pressure Line	<u>N/A</u>	<u>N/A</u>
Distance to Wetland/Protected Water	_____	_____

Date System Installed 7/8/15 Installer Muffs Etc. Inspector Jared Stoll

\*\*\*\*\*

### CERTIFICATE OF COMPLIANCE

( ) Certificate Is Hereby Denied  
 (X) Certificate is Hereby Granted Based upon the Application, addendum from, plans, specifications and all other supporting data.  
 With property maintenance, this system can be expected to function satisfactory, however, this is not a guarantee.

Signature: Jared Stoll Title: ISTS Inspector Date: 7/8/15

(Certificate of Compliance is not valid unless signed by a Registered Qualified Employee)