

# Onsite Septic System /

Becker County Planning  
915 Lake Ave, Detroit Lakes, MN 56501  
Phone (218)-846-7314; Fax (218)-846-7266



120060002

SEP 10 2012

SEP 10 2012

ZONING

## 1. PROPERTY DATA (as it appears on the tax statement, purchase agreement or deed)

Parcel Number(s) of property where the system will be installed: 120060002

Is this a split of an existing property? Yes ☒ No

(If yes and a parcel number has not yet been assigned, indicate the main parcel number from which the new parcel was split.)

Section 08 Township 142 Range 037 Township Name Forest

Lake Name Dad Medicine Lake Classification Sec D

Legal Description: PT 6 out Lot 4 Beg 497.24 W of Secor Th NE 170.32';  
W 305.04' to LK, SW AL LK 25', BEA S 44.328.52 to Beg

Project Address: 38015 Lloyd Larson LN S

## 2. PROPERTY OWNER INFORMATION (as it appears on the tax statement, purchase agreement or deed)

Owner's First Name Alan Owner's Last Name Hefner

Mailing Address 5581 Eastview Ave City, State, Zip Minnetrista MN 55364

Phone Number 952-300-0297

## 3. DESIGNER/INSTALLER INFORMATION

Designer Name Leonard G. Thelen Sr. Company Name Thelen's Exc., Inc. License # 534

Address 33438 535th Ave.  
Park Rapids, MN 56470

Phone Number 218-732-5345

Installer Name Same

Company Name Same

License # 534

Address Same

Phone Number Same

## 4. SYSTEM DESIGN INFORMATION

System Status

What will new system serve? Check one

☐ Vacant Lot-No existing system-new structure  
☐ Replacement - structure removed and being rebuilt  
☒ Failing -Replacement- cesspool/seepage pit or other  
☐ Enlargement of system-Undersized  
☐ Repairs Needed to existing  
☐ Additional system on property

☒ Dwelling  
☐ Resort/Commercial  
☐ Commercial (Non-resort)  
☐ Other - explain below

9-5-12 Date of site  
evaluation

Design Flow 450 Gallons Per Day

Number of Bedrooms 3

Garbage Disposal ☐ Yes ☒ No

Dishwasher ☐ Yes ☒ No

Lift station in House ☐ Yes ☐ No

Grinder pump in House ☒ Yes ☐ No

Well Depth 50+

Depth of other wells within

100 ft of system

Original Soil ☒ Compacted Soil

Type of Soil Observation

Pit ☐ Probe ☒ Boring

Depth to Restricting Layer 84

Maximum Depth of System 48

Size of All Tanks to be installed

☐ gal Single Compartment Septic Tank ☐ gal Separate Lift Station

☐ gal Compartmented Tank ☐ gal Holding Tank

☐ Pit Privy ☒ Existing Tank to be used

1500 and 1000 pits

☐ Existing tank w/new Additional Tank

☐ Existing tank w/new Lift Station

☐ Holding Tank with Privy

Total Number of tanks to be installed in this system 2 (This # will be reported to MPCA at end of year.)

Existing

| PARCEL |       |
|--------|-------|
| APP    | SEP11 |
| YEAR   |       |

Type of Drainfield ☒ Chamber Trench 570 sq ft 570 sq ft  
☐ Rock Trench        sq ft        sq ft  
☐ Gravelless        sq ft        sq ft  
☐ Mound        sq ft \*\*\*  
☐ Pressure Bed        sq ft \*\*\*  
☐ Seepage Bed        sq ft \*\*\*  
☐ At-grade        sq ft \*\*\*  
☐ Alternative /        sq ft \*\*\*  
Performance

Type of chamber H-Cap  
Depth of Rock         
Alarm? Yes        No         
Type of Alarm         
Size of Lift Pump         
Size of Lift Line       

#### PROPOSED SETBACKS

|                                     | TANK       | DRAINFIELD |
|-------------------------------------|------------|------------|
| Distance to Well                    | <u>65</u>  | <u>75</u>  |
| Distance to Building                | <u>15</u>  | <u>20</u>  |
| Distance to Property Line           | <u>70</u>  | <u>10</u>  |
| Distance to OHW of Lake             | <u>150</u> | <u>130</u> |
| Distance to Pressure Line           | <u>65</u>  | <u>85</u>  |
| Distance to Wetland/Protected Water | <u>150</u> | <u>150</u> |

Perc Rate        Soil Sizing Factor 1.27 \*If SSF other than .83, attach Perc Test Data

Soil Borings (three are required) 1

| Depth | Texture    | Color   | Structure  |  | Depth | Texture    | Color   | Structure  |
|-------|------------|---------|------------|--|-------|------------|---------|------------|
| 0-6   | Top soil   | D Brown | 10 Y/R 4/2 |  | 0-6   | Top soil   | D Brown | 10 Y/R 4/2 |
| 6-24  | Rocky Sand | L Brown | 10 Y/R 5/3 |  | 6-24  | Rocky Sand | L Brown | 10 Y/R 5/3 |
| 24-48 | Rocky Sand | L Brown | 10 Y/R 5/4 |  | 24-48 | Rocky Sand | L Brown | 10 Y/R 5/4 |
| 48-84 | Rocky Sand | L Brown | 10 Y/R 5/6 |  | 48-84 | Rocky Sand | L Brown | 10 Y/R 5/6 |

| Depth | Texture    | Color   | Structure  |  | Depth | Texture | Color | Structure |
|-------|------------|---------|------------|--|-------|---------|-------|-----------|
| 0-6   | Top Soil   | D Brown | 10 Y/R 4/2 |  |       |         |       |           |
| 6-24  | Rocky Sand | L Brown | 10 Y/R 5/3 |  |       |         |       |           |
| 24-48 | Rocky Sand | L Brown | 10 Y/R 5/4 |  |       |         |       |           |
| 48-84 | Rocky Sand | L Brown | 10 Y/R 5/6 |  |       |         |       |           |

#### 5. REQUIRED DOCUMENTS

U of MN worksheets are required for mounds, pressure beds, seepage beds, at-grades or Type IV or Type V systems. Are the required worksheets attached?        Yes        No ☒

#### 6. DESIGNER'S CERTIFIED STATEMENT

I, Leonard G. Thelen Sr. certify that I have completed the preceding design work in accordance with all applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment System Ordinance).


Leonard Thelen Jr.  
Signature of Designer

9-5-12  
Date

**SITE PLAN MUST BE DRAWN TO SCALE OR DIMENSION WITH NORTH ARROW.**

Plan must include:

- \*Lot Dimensions
- \*Tank Access Route
- \*Alternate Drainfield Site
- \*Lot Easements
- \*Wells Within 100 feet of System
- \*Slope & Direction
- \*All ETS Components
- \*Horizontal Setbacks
- \*Existing & Proposed Buildings
- \*Soil Borings
- \*Disturbed/Compacted Areas



**SEPTIC TANK**

**LIFT STATION**

**DRAINFIELD**

Distance from nearest well

Distance from lake or stream

Distance from occupied building

Distance from property line

Distance from bottom to water table

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

and the other 1000

the other 1000

the other 1000

the other 1000

the other 1000

the other 1000

the other 1000

the other 1000

the other 1000



# COUNTY OF BECKER

## Planning and Zoning

915 Lake Ave, Detroit Lakes, MN 56501  
Phone: 218-846-7314 ~ Fax: 218-846-7266

### SSTS STATEMENT - # OF BEDROOMS AND WATER-USE APPLIANCES

Note: Form must be legible and completed in ink

Property Owner Name(s): Alan Hefner

Address: 5581 East View Ave City, State, Zip: Minnetonka MN 55364

Phone: 952-300-0297 Alt. Phone: 952-422-5665

Legal Description: Sec 08 Town 142 Range 037

(Lake) River: Bed Medicine Tax Parcel No. 120060002

Property Address: 38015 Lloyd Larson LNS Ponstford

#### Definitions:

**Bedroom** – any room or unfinished area within a dwelling that might reasonably be used as a sleeping room. Lofts and unfinished basements (with at least one egress window and/or door) are counted as bedrooms.

**Water-use Appliances** – installed or anticipated: e.g. automatic washer, dishwasher, water conditioning unit, whirlpool bath, garbage disposal, or self-cleaning humidifier in furnace.

Note: A dishwasher with a built-in garbage disposal counts as two (2) water-use appliances.

Existing # of bedrooms: 3 + # of bedrooms yet to be constructed: 0 = Total # of bedrooms to be serviced by the SSTS: 3 (min. # bedrooms allowed by State is two)

Existing # of water-use appliances: 5 List each: 2 sink, clothes washer, garbage disposal, kitchen sink, water softener  
+ # of water-use appliances yet to be installed: 0 List each: \_\_\_\_\_  
5 = Total # of water-use appliances to be serviced by the SSTS: 5

I (we) do hereby swear and affirm that the above-stated number of bedrooms and water-use appliances exist and/or will be installed in the residence located on the property listed on this document such that they will be serviced by the subsurface sewage treatment system (SSTS) that will be designed for and connected to said residence and installed on said property.

Alan Hefner  
Property Owner(s) Signature(s)

9/6/12  
Date

|        |        |
|--------|--------|
| PARCEL |        |
| APP    | SEPTIC |
| YEAR   |        |

\*\*\*\*\* FOR OFFICE USE ONLY \*\*\*\*\*

Application Approved by: DS Date: 9/12/12  
Amount Paid 9-12-12 Receipt Number 101457-513949 Permit Number \_\_\_\_\_  
NOTES: AS-Built 9/13/12

\*\*\*\*\*

### INSPECTION REPORT

#### Home Information

Does the structure contain any of the following elements?

Garbage disposer ☐ Yes ☐ No Dishwasher ☐ Yes ☐ No  
Grinder pump ☐ Yes ☐ No Lift pump in basement ☐ Yes ☐ No  
Effluent screen installed? ☐ Yes ☐ No Effluent screen manufacturer \_\_\_\_\_  
Alarm required? ☐ Yes ☐ No Alarm Type Same Alarm manufacturer \_\_\_\_\_  
Lift pump in system? ☐ Yes ☐ No Pump manufacturer \_\_\_\_\_  
Number of bedrooms 3

#### Component Information

Tank size 1500/1000 Tank manufacturer existing polr  
Drainfield size 570 sq ft Medium manufacturer 38 Q4 High caps  
Drainfield medium \_\_\_\_\_  
Drainfield medium size/depth \_\_\_\_\_

#### Soil Verification

Vertical separation verified for Boring #1 on \_\_\_\_\_ Depth 36"  
Vertical separation verified for Boring #2 on \_\_\_\_\_ Depth \_\_\_\_\_  
Vertical separation verified for Boring #3 on \_\_\_\_\_ Depth \_\_\_\_\_

#### Setback Verification

|                                     | TANK        | DRAINFIELD  |
|-------------------------------------|-------------|-------------|
| Distance to Well                    | <u>68</u>   | <u>75</u>   |
| Distance to Building                | <u>18</u>   | <u>20</u>   |
| Distance to Property Line           | <u>40</u>   | <u>10</u>   |
| Distance to OHW of Lake             | <u>180</u>  | <u>160</u>  |
| Distance to Pressure Line           | <u>+ 68</u> | <u>+ 75</u> |
| Distance to Wetland/Protected Water | <u>35</u>   | <u>35</u>   |

ASbuilt  
System  
Papers attached

Date System Installed 9/13/12 Installer Thelen Exc Inspector Landon Hall

\*\*\*\*\*

### CERTIFICATE OF COMPLIANCE

( ) Certificate Is Hereby Denied  
(X) Certificate is Hereby Granted Based upon the Application, addendum from, plans, specifications and all other supporting data.  
With property maintenance, this system can be expected to function satisfactory, however, this is not a guarantee.


Signature Landon Hall Title ITS Inspector Date 9/13/12

(Certificate of Compliance is not valid unless signed by a Registered Qualified Employee)


AS 3011+

# Onsite Septic System Application

|         |        |
|---------|--------|
| APP     | SEPTIC |
| YEAR    |        |
| SCANNED |        |
| LAKE    |        |



Becker County Planning & Zoning  
915 Lake Ave, Detroit Lakes, MN 56501  
Phone (218)-846-7314; Fax (218)-846-7266



mail

## 1. PROPERTY DATA (as it appears on the tax statement, purchase agreement or deed)

Parcel Number(s) of property where the system will be installed: 120060002

Is this a split of an existing property? Yes ☒ No ☐

(If yes and a parcel number has not yet been assigned, indicate the main parcel number from which the new parcel was split.)

Section 8 Township 142 Range 37

Township Name Forest

Lake Name Bad Medicine

Lake Classification RD

Legal Description: PT 6044 Lot 4; Bcy 497.24' W of SE 101' Th NE 170.37' to LK, SW AL LK 225', @ E AL S LN 328.52' to Bcy

Project Address: 38015 Lloyd Larson LN S

## 2. PROPERTY OWNER INFORMATION (as it appears on the tax statement, purchase agreement or deed)

Owner's First Name Alan J

Owner's Last Name Hefner

Mailing Address 5581 East View Ave

City, State, Zip Minnetrista MN 55364

Phone Number 952-300-0297

## 3. DESIGNER/INSTALLER INFORMATION

Designer Name Leonard G. Thelen Sr. Company Name Thelen's Exc., Inc. License # 534

Address 33438 535th Ave. Park Rapids, MN 56470

Phone Number 218-732-5345

Installer Name Same

Company Name same

License # 534

Address Same

Phone Number same

## 4. SYSTEM DESIGN INFORMATION

### System Status

What will new system serve? Check one

- ☐ Vacant Lot-No existing system-new structure  
☐ Replacement - structure removed and being rebuilt  
☒ Failing -Replacement- cesspool/seepage pit or other  
☐ Enlargement of system-Undersized  
☐ Repairs Needed to existing  
☐ Additional system on property

- ☒ Dwelling  
☐ Resort/Commercial  
☐ Commercial (Non-resort)  
☐ Other - explain below

10-13-12 Date of site evaluation As built

Design Flow 450 Gallons Per Day

Well Depth 50+

Number of Bedrooms 3

Depth of other wells within

Garbage Disposal ☐ Yes ☒ No

100 ft of system ---

Dishwasher ☒ Yes ☐ No

Lift station in House ☒ Yes ☐ No

Grinder pump in House ☒ Yes ☐ No

Original Soil ☒ Compacted Soil ☐

Type of Soil Observation

☐ Pit ☐ Probe ☒ Boring

Depth to Restricting Layer 84

Maximum Depth of System 48

Size of All Tanks to be installed Existing 1014

1000/1500 gal Single Compartment Septic Tank

gal Separate Lift Station

Existing tank w/new Additional Tank

gal Compartmented Tank

gal Holding Tank

Existing tank w/new Lift Station

Pit Privy

☒ Existing Tank to be used

Holding Tank with Privy

Total Number of tanks to be installed in this system 2 Existing (This # will be reported to MPCA at end of year.)

| PARCEL |        |
|--------|--------|
| APP    | SEPTIC |
| YEAR   |        |

Type of Drainfield ☒ Chamber Trench 570 sq ft 570 sq ft  
 \_\_\_\_\_ Rock Trench \_\_\_\_\_ sq ft \_\_\_\_\_ sq ft  
 \_\_\_\_\_ Gravelless \_\_\_\_\_ sq ft \_\_\_\_\_ sq ft  
 \_\_\_\_\_ Mound \_\_\_\_\_ sq ft \*\*\*  
 \_\_\_\_\_ Pressure Bed \_\_\_\_\_ sq ft \*\*\*  
 \_\_\_\_\_ Seepage Bed \_\_\_\_\_ sq ft \*\*\*  
 \_\_\_\_\_ At-grade \_\_\_\_\_ sq ft \*\*\*  
 \_\_\_\_\_ Alternative / \_\_\_\_\_ sq ft \*\*\*  
 Performance

Type of chamber Q4 High Cap  
 Depth of Rock \_\_\_\_\_  
 Alarm? Yes \_\_\_\_\_ No \_\_\_\_\_  
 Type of Alarm \_\_\_\_\_  
 Size of Lift Pump \_\_\_\_\_  
 Size of Lift Line \_\_\_\_\_

\*\*\*Attach Worksheets

#### PROPOSED SETBACKS

|                                     | TANK        | DRAINFIELD |
|-------------------------------------|-------------|------------|
| Distance to Well                    | <u>68</u>   | <u>75</u>  |
| Distance to Building                | <u>18</u>   | <u>20</u>  |
| Distance to Property Line           | <u>40</u>   | <u>10</u>  |
| Distance to OHW of Lake             | <u>180</u>  | <u>160</u> |
| Distance to Pressure Line           | <u>-684</u> | <u>75+</u> |
| Distance to Wetland/Protected Water | <u>35</u>   | <u>35</u>  |

Perc Rate \_\_\_\_\_ Soil Sizing Factor 1.27 \*If SSF other than .83, attach Perc Test Data

#### Soil Borings (three are required)

| Depth | Texture    | Color   | Structure  |  | Depth | Texture              | Color   | Structure  |
|-------|------------|---------|------------|--|-------|----------------------|---------|------------|
| 0-4   | Topsoil    | DBrown  | 10 Y/R 3/2 |  | 0-4   | Topsoil              | DBrown  | 10 Y/R 3/2 |
| 4-24  | Rocky Sand | L Brown | 10 Y/R 4/2 |  | 4-24  | Rocky Sand           | L Brown | 10 Y/R 4/2 |
| 24-36 | Rock Sand  | Brown   | 10 Y/R 5/3 |  | 24-36 | Rocky Sand           | Brown   | 10 Y/R 5/3 |
| 36-84 | Rocky Sand | L Brown | 10 Y/R 6/3 |  | 36-84 | Rock Sand<br>L Brown | L Brown | 10 Y/R 6/3 |

| Depth | Texture    | Color   | Structure  |  | Depth | Texture | Color | Structure |
|-------|------------|---------|------------|--|-------|---------|-------|-----------|
| 0-4   | Topsoil    | DBrown  | 10 Y/R 3/2 |  |       |         |       |           |
| 4-24  | Rocky Sand | L Brown | 10 Y/R 4/2 |  |       |         |       |           |
| 24-36 | Rock Sand  | Brown   | 10 Y/R 5/3 |  |       |         |       |           |
| 36-84 | Rocky Sand | L Brown | 10 Y/R 6/3 |  |       |         |       |           |

#### 5. REQUIRED DOCUMENTS

U of MN worksheets are required for mounds, pressure beds, seepage beds, at-grades or Type IV or Type V systems. Are the required worksheets attached? \_\_\_\_\_ Yes ☒ No

#### 6. DESIGNER'S CERTIFIED STATEMENT

I, Leonard G. Thelen Sr. certify that I have completed the preceding design work in accordance with all applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment System Ordinance).

Leonard Thelen  
 Signature of Designer

10-13-12  
 Date



**SITE PLAN MUST BE DRAWN TO SCALE OR DIMENSION WITH NORTH ARROW.**

Plan must include:

\*Lot Dimensions

\*Tank Access Route

\*Alternate Drainfield Site

\*Lot Easements

\*Wells Within 100 feet of System

\*Slope & Direction


\*All BTIS Components

\*Horizontal Setbacks

\*Existing & Proposed Buildings

\*Soil Borings

\*Disturbed/Compacted Areas



**SEPTIC TANK**

**LIFT STATION**

**DRAINFIELD**

Distance from nearest well

Distance from lake or stream

Distance from occupied building

Distance from property line

Distance from bottom to water table

68  
180  
18  
40

~~\_\_\_\_\_~~  
~~\_\_\_\_\_~~  
~~\_\_\_\_\_~~

75  
160  
20  
10

# 2008 Onsite Septic System Application

Becker County Planning & Zoning

835 Lake Ave, P O Box 787

Detroit Lakes, MN 56502-0787

Phone (218)-846-7314; Fax (218)-846-7266

RECEIVED

OCT 13 2010

ZONING

## 1. PROPERTY DATA (as it appears on the tax statement, purchase agreement or deed)

Parcel Number(s) of property where the system will be installed: 12-006-0002

Is this a split of an existing property? Yes No

(If yes and a parcel number has not yet been assigned, indicate the main parcel number from which the new parcel was split.)

Section 8 Township 142 Range 37 Township Name Forest

Lake Name Boo Medicine Lake Classification RD

Legal Description: Part of Gov. Lot 4

Project Address: 38015 Lixos Larson RD

## 2. PROPERTY OWNER INFORMATION (as it appears on the tax statement, purchase agreement or deed)

Owner's First Name Allen + Karen Owner's Last Name Heinen

Mailing Address \_\_\_\_\_ City, State, Zip \_\_\_\_\_

Phone Number \_\_\_\_\_ See Back Page

## 3. DESIGNER/INSTALLER INFORMATION

Designer Name DAVID E. HALKER Company Name BACKMOS PETS License # 909

Address MELANGE DR. Phone Number 255-1215

Installer Name Same Company Name Same License # \_\_\_\_\_

Address \_\_\_\_\_ Phone Number \_\_\_\_\_

## 4. SYSTEM DESIGN INFORMATION

### Existing System Status?

- ☐ No existing system-new structure  
☐ Cesspool/Seepage  
☐ Failing (other than cesspool)  
☐ Undersized  
☐ Replacement or repair to existing

### What will new system serve? Check one

- ☐ Dwelling  
☐ Resort/Commercial  
☐ Commercial (Non-resort)  
☐ Other - explain below

10/12/10 Recertified design  
Date of site evaluation

Design Flow \_\_\_\_\_ Gallons Per Day  
Number of Bedrooms \_\_\_\_\_

\*Garbage Disposal ☐ Yes ☐ No

\*Dishwasher ☐ Yes ☐ No

\*Lift station in House ☐ Yes ☐ No

\*Grinder pump in House ☐ Yes ☐ No

Well Depth \_\_\_\_\_

Depth of other wells within  
100 ft of system \_\_\_\_\_

\*Requires effluent screen

Original Soil \_\_\_\_\_ Compacted Soil \_\_\_\_\_

Type of Soil Observation

☐ Pit ☐ Probe ☐ Boring

Depth to Restricting Layer \_\_\_\_\_

Maximum Depth of System \_\_\_\_\_

### Size of All Tanks to be installed

\_\_\_\_\_ gal Septic Tank

\_\_\_\_\_ gal Holding Tank\*\*

\_\_\_\_\_ gal Lift Station

\_\_\_\_\_ Other Tank

\_\_\_\_\_ Existing tank to be used

\*\*Requires operating permit

Compartmented tank ☐ Yes ☐ No

Multiple Tanks ☐ Yes ☐ No

Total Number of tanks to be installed in this system \_\_\_\_\_ (This # will be reported to MPCA at end of year.)

|                      |                         |                         |                           |
|----------------------|-------------------------|-------------------------|---------------------------|
| Type of Drainfield   | Full Size of Drainfield | Reduced/Warrantied size |                           |
| _____ Chamber Trench | _____ sq ft             | _____ sq ft             | Type of chamber _____     |
| _____ Rock Trench    | _____ sq ft             | _____ sq ft             | Depth of Rock _____       |
| _____ Gravelless     | _____ sq ft             | _____ sq ft             |                           |
| _____ Mound          | _____ sq ft ***         |                         |                           |
| _____ Pressure Bed   | _____ sq ft ***         |                         | Alarm? Yes _____ No _____ |
| _____ Seepage Bed    | _____ sq ft ***         |                         | Type of Alarm _____       |
| _____ At-grade       | _____ sq ft ***         |                         | Size of Lift Pump _____   |
| _____ Alternative /  | _____ sq ft ***         | ***Attach Worksheets    | Size of Lift Line _____   |
| Performance          |                         |                         |                           |

|                                     |          |            |
|-------------------------------------|----------|------------|
|                                     | SETBACKS |            |
|                                     | TANK     | DRAINFIELD |
| Distance to Well                    | _____    | _____      |
| Distance to Building                | _____    | _____      |
| Distance to Property Line           | _____    | _____      |
| Distance to OHW of Lake             | _____    | _____      |
| Distance to Pressure Line           | _____    | _____      |
| Distance to Wetland/Protected Water | _____    | _____      |

Perc Rate \_\_\_\_\_ Soil Sizing Factor \_\_\_\_\_ \*If SSF other than .83, attach Perc Test Data

Soil Borings (three are required)

| Depth | Texture | Color | Structure |  | Depth | Texture | Color | Structure |
|-------|---------|-------|-----------|--|-------|---------|-------|-----------|
|       |         |       |           |  |       |         |       |           |
|       |         |       |           |  |       |         |       |           |
|       |         |       |           |  |       |         |       |           |
|       |         |       |           |  |       |         |       |           |

| Depth | Texture | Color | Structure |  | Depth | Texture | Color | Structure |
|-------|---------|-------|-----------|--|-------|---------|-------|-----------|
|       |         |       |           |  |       |         |       |           |
|       |         |       |           |  |       |         |       |           |
|       |         |       |           |  |       |         |       |           |
|       |         |       |           |  |       |         |       |           |

## 5. REQUIRED DOCUMENTS

U of MN worksheets are required for mounds, pressure beds, seepage beds, at-grades or Type IV or Type V systems. Are the required worksheets attached? \_\_\_\_\_ Yes \_\_\_\_\_ No

Management plans are required for all systems. Is a management plan attached? \_\_\_\_\_ Yes \_\_\_\_\_ No

An operating permit is required for holding tanks and performance system. Is an operating permit attached? \_\_\_\_\_ Yes \_\_\_\_\_ No

## 6. DESIGNER'S CERTIFIED STATEMENT

I, \_\_\_\_\_, certify that I have completed the preceding design work in accordance with all  
 (Print Name of Designer)  
 applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment System Ordinance).

Signature of Designer \_\_\_\_\_

Date \_\_\_\_\_

\*\*\*\*\* FOR OFFICE USE ONLY \*\*\*\*\*

Application Approved by: \_\_\_\_\_ Date: \_\_\_\_\_

Amount Paid \_\_\_\_\_ Receipt Number \_\_\_\_\_ Permit Number \_\_\_\_\_

NOTES: \_\_\_\_\_

\*\*\*\*\*

### INSPECTION REPORT

#### Home Information

Does the structure contain any of the following elements?

Garbage disposer \_\_\_\_\_ Yes \_\_\_\_\_ No Dishwasher \_\_\_\_\_ Yes \_\_\_\_\_ No

Grinder pump \_\_\_\_\_ Yes \_\_\_\_\_ No Lift pump in basement \_\_\_\_\_ Yes \_\_\_\_\_ No

Effluent screen required? \_\_\_\_\_ Yes \_\_\_\_\_ No Effluent screen manufacturer \_\_\_\_\_

Alarm required? \_\_\_\_\_ Yes \_\_\_\_\_ No Alarm Type \_\_\_\_\_ Alarm manufacturer \_\_\_\_\_

Lift pump in system? \_\_\_\_\_ Yes \_\_\_\_\_ No Pump manufacturer \_\_\_\_\_

Number of bedrooms \_\_\_\_\_

#### Component Information

Tank size \_\_\_\_\_ Tank manufacturer \_\_\_\_\_

Drainfield size \_\_\_\_\_

Drainfield medium \_\_\_\_\_ Medium manufacturer \_\_\_\_\_

Drainfield medium size/depth \_\_\_\_\_

#### Soil Verification

Vertical separation verified for Boring #1 on \_\_\_\_\_ Depth \_\_\_\_\_

Vertical separation verified for Boring #2 on \_\_\_\_\_ Depth \_\_\_\_\_

Vertical separation verified for Boring #3 on \_\_\_\_\_ Depth \_\_\_\_\_

#### Setback Verification

|                                     | TANK  | DRAINFIELD |
|-------------------------------------|-------|------------|
| Distance to Well                    | _____ | _____      |
| Distance to Building                | _____ | _____      |
| Distance to Property Line           | _____ | _____      |
| Distance to OHW of Lake             | _____ | _____      |
| Distance to Pressure Line           | _____ | _____      |
| Distance to Wetland/Protected Water | _____ | _____      |

Management Plan attached \_\_\_\_\_ Yes \_\_\_\_\_ No

Operating Permit required \_\_\_\_\_ Yes \_\_\_\_\_ No If required, is the operating permit attached? \_\_\_\_\_ Yes \_\_\_\_\_ No

Date System Installed \_\_\_\_\_ Installer \_\_\_\_\_ Inspector \_\_\_\_\_

\*\*\*\*\*

### CERTIFICATE OF COMPLIANCE

( ) Certificate Is Hereby Denied


( ) Certificate is Hereby Granted Based upon the Application, addendum from, plans, specifications and all other supporting data. With property maintenance, this system can be expected to function satisfactory, however, this is not a guarantee.

Signature \_\_\_\_\_

Title \_\_\_\_\_

Date \_\_\_\_\_

(Certificate of Compliance is not valid unless signed by a Registered Qualified Employee)



## SKETCH OF PROPERTY

Please list all impervious coverage on your property and include dimensions.  
Show roadways adjacent to property as well as where the driveway is located.

To Becker Co.

From Dave Hacker

THIS LETTER IS ABOUT MR. ALLEN HOFER'S PROP. ON BAD MEDICINE  
LAKE. IN THE FALL OF 2008 BY THE REQUEST OF THE BUILDER  
MY COMPANY INSTALLED 1-1500 GAL TANK & 1-1000 GAL TANK WITH  
AN ALARM SO THEY COULD USE TANKS THAT WINTER DURING CONSTRUCTION.

THE OWNER THOUGHT WE HAD INSTALLED TANKS & DRAINFIELD (I HAD  
NOT MET OWNER'S AT THIS TIME WAS ONLY DEALING WITH THE BUILDER)  
THE BUILDER HAD TOLD ME WE WOULD BE INSTALLING DRAINFIELD IN  
SPRING OF 2009. THE OWNER LOST HIS JOB IN WINTER OF 2008 AND COULD  
NOT AFFORD TO HAVE US PUT IN THE DRAINFIELD, HE IS STILL  
UNEMPLOYED AND HAS HAD DOUBLE HIP REPLACEMENT'S DONE IN JULY OF 2010  
AND STILL CAN'T AFFORD TO HAVE DRAINFIELD INSTALLED. ALSO THE BASEMENT  
IS THE ONLY STRUCTURE THAT IS THERE. THE OWNER HAS AGREED TO  
INSTALL DRAINFIELD WHEN HE BUILDS THE HOUSE.

I WENT OUT TO SEE ALLEN THE FIRST OF OCTOBER AND VERIFIED THE  
TANKS & THE ALARM SYSTEM ARE IN GOOD WORKING CONDITION.

THANK YOU

I hereby certify with my signature that all data contained within this application as well as all  
supporting data is true and correct to the best of my knowledge. I will contact the Becker County  
Planning and Zoning office for an inspection once the footings have been constructed.

Dave Hacker

Signature(s)

10-13-10

Date



Onsite Septic System Site Evaluation/Design

1. PROPERTY DATA (as it appears on the tax statement)

Parcel Number(s) of property system will be installed 120060002  
(if parcel is a new split and a parcel number has not yet been issued, indicate the main parcel number from which the new parcel has been split from)

Section 08 Township 142 Range 37 Township Name FOREST

Lake Name BAD MEDICINE Lake Classification RD.

Legal Description: PART OF GOVT. LOT #4

Project Address: 38015 LLOYD LARSON RD.

2. PROPERTY OWNER INFORMATION (as it appears on the tax statement, purchase agreement or deed).

Owner's First Name ALAN + KAREN Owner's Last Name HEFNER

Mailing Address 5581 EASTVIEW AVE. City, State, Zip MINNETRISTA, MN. 55364

Phone Number 952-921-5162

3. DESIGNER/INSTALLER INFORMATION

Designer Name DAVID HACKER Company Name BACK HOE PETE License # 909

Address 57125 CO 40 MENAUGA Phone Number 255-1215

Installer Name SAME Company Name SAME License # 909

Address SAME Phone Number \_\_\_\_\_

4. SYSTEM DESIGN INFORMATION

Date of Site Evaluation 11-16-08

EXISTING SYSTEM STATUS - Check One

- ☒ No existing system-new structure  
☐ Cesspool/Seepage  
☐ Failing (other than cesspool)  
☐ Undersized  
☐ Replacement or repair to existing

What will new system serve? Check one

- ☒ Dwelling  
☐ Resort/Commercial  
☐ Commercial (non resort)  
☐ Other - explain below

Design Flow 450 Gallons Per Day  
Number of Bedrooms 3

Garbage Disposal ☐ Yes ☒ No

Grinder Pump in House ☒ Yes ☐ No

Lift station in House ☒ Yes ☐ No

Well Depth NONE  
Depth of other wells within  
100 ft of system \_\_\_\_\_

Original Soil ☒ Compacted Soil NO  
Type of Soil Observation  
☒ Pit ☐ Probe ☐ Boring  
Depth to Restricting Layer > 7'  
Maximum Depth of System 4'

✓

Size of All Tanks to  
Be installed  
2500 gal Septic Tank 1-1500  
\_\_\_\_\_ gal Lift Station 1-1000  
\_\_\_\_\_ gal Holding Tank  
\_\_\_\_\_ gal Other Tanks

Type of Drainfield Medium  
to be used  
\_\_\_\_\_ Chamber  
\_\_\_\_\_ H10 \_\_\_\_\_ EQ36  
☒ Drainfield Rock  
12" Rock Depth  
\_\_\_\_\_ Gravelless  
\_\_\_\_\_ Experimental  
\_\_\_\_\_ No Drainfield

Type of Alarm WIRELESS  
Size of Lift Pump \_\_\_\_\_  
Size of Lift Line \_\_\_\_\_

Type of Drainfield to be installed  
☒ Trench  
\_\_\_\_\_ At-grade  
\_\_\_\_\_ Pressure Bed  
\_\_\_\_\_ Seepage Bed  
\_\_\_\_\_ Mound  
Size of Drainfield sq ft to be installed  
792 sq ft  
\_\_\_\_\_ sq ft  
\_\_\_\_\_ sq ft  
\_\_\_\_\_ sq ft  
\_\_\_\_\_ sq ft

SETBACKS  
TANK DRAINFIELD  
Distance to Well NO WELL  
Distance to Building +10' +20'  
Distance to Property Line +10' +10'  
Distance to OHW +75' +75'  
Distance to Pressure Line N/A N/A

Perc Rate \_\_\_\_\_ Soil Sizing Factor 2.2 \*If SSF other than .83, attach Perc Test Data

| Depth   | Texture             | Color | Structure |  | Depth   | Texture             | Color | Structure |
|---------|---------------------|-------|-----------|--|---------|---------------------|-------|-----------|
| 0-24"   | SILT LOAM           | 6/4   | BLOCKY    |  | 0-24"   | SILT LOAM           | 6/4   | BLOCKY    |
| 24"-48" | SILT LOAM           | 7/4   | BLOCKY    |  | 24"-48" | SILT LOAM           | 6/4   | BLOCKY    |
| 48"-72" | CLAY LOAM           | 7/4   | PLATTY    |  | 48"-72" | CLAY LOAM           | 7/4   | PLATTY    |
| 72"-84" | SAND LOAM<br>ROCK'S | 5/4   | NONE      |  | 72"-84" | SANDY LOAM<br>ROCKY | 5/6   | NONE      |

##### 5. DESIGNER'S CERTIFIED STATEMENT

I, DAVID E HACKER certify that I have completed the preceding design work in accordance with all  
(Print Name of Designer)  
applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment  
System Ordinance).

David E Hacker  
Signature of Designer

11-16-08  
Date

\*\*\*\*\* FOR OFFICE USE ONLY \*\*\*\*\*

Application Approved by: Heidi Moe  
Amount Paid 100 Receipt Number 10

\*\*\*\*\*

##### CERTIFICATE OF (

( ) Certificate Is Hereby Denied  
( ) Certificate is Hereby Granted Based upon the Application, adder  
With property maintenance, this system can be expected to function satisfactorily.

Signature \_\_\_\_\_ Title \_\_\_\_\_  
(Certificate of Compliance is not valid unless signed by a Registered Qualifier)  
Date System Installed \_\_\_\_\_

Julene  
There was never  
a drainfield installed  
on this property

Laid

Size of All Tanks to Be installed  
2500 gal Septic Tank 1-1500  
 \_\_\_\_\_ gal Lift Station 1-1000  
 \_\_\_\_\_ gal Holding Tank  
 \_\_\_\_\_ gal Other Tanks

Type of Drainfield Medium to be used  
 \_\_\_\_\_ Chamber  
 \_\_\_\_\_ H10 \_\_\_\_\_ EQ36  
☒ Drainfield Rock  
12" Rock Depth  
 \_\_\_\_\_ Gravelless  
 \_\_\_\_\_ Experimental  
 \_\_\_\_\_ No Drainfield

Type of Alarm WIRELESS  
 Size of Lift Pump \_\_\_\_\_  
 Size of Lift Line \_\_\_\_\_

Type of Drainfield to be installed Size of Drainfield sq ft to be installed  
☒ Trench 792 sq ft  
 \_\_\_\_\_ At-grade \_\_\_\_\_ sq ft  
 \_\_\_\_\_ Pressure Bed \_\_\_\_\_ sq ft  
 \_\_\_\_\_ Seepage Bed \_\_\_\_\_ sq ft  
 \_\_\_\_\_ Mound \_\_\_\_\_ sq ft

SETBACKS  
 TANK DRAINFIELD  
 Distance to Well NO WELL  
 Distance to Building +10' +20'  
 Distance to Property Line +10' +10'  
 Distance to OHW +75' +75'  
 Distance to Pressure Line N/A N/A

Perc Rate \_\_\_\_\_ Soil Sizing Factor 2.2 \*If SSF other than .83, attach Perc Test Data

| Depth   | Texture             | Color | Structure | Depth   | Texture             | Color | Structure |
|---------|---------------------|-------|-----------|---------|---------------------|-------|-----------|
| 0-24"   | SILT LOAM           | 6/4   | BLOCKY    | 0-24"   | SILT LOAM           | 6/4   | BLOCKY    |
| 24"-48" | SILT LOAM           | 7/4   | BLOCKY    | 24"-48" | SILT LOAM           | 6/4   | BLOCKY    |
| 48"-72" | CLAY LOAM           | 7/4   | PLATTY    | 48"-72" | CLAY LOAM           | 7/4   | PLATTY    |
| 72"-84" | SANDY LOAM<br>ROCKS | 5/4   | NONE      | 72"-84" | SANDY LOAM<br>ROCKY | 5/6   | NONE      |

##### 5. DESIGNER'S CERTIFIED STATEMENT

I, DAVID E HACKER certify that I have completed the preceding design work in accordance with all applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment System Ordinance).

David E Hacker  
 Signature of Designer

11-16-08  
 Date


\*\*\*\*\*FOR OFFICE USE ONLY\*\*\*\*\*  
 Application Approved by: Heb Moltz Date: 11-19-08  
 Amount Paid 100 Receipt Number 182648 Permit Number \_\_\_\_\_  
406774  
 \*\*\*\*\*

##### CERTIFICATE OF COMPLIANCE

( ) Certificate Is Hereby Denied  
 ( ) Certificate is Hereby Granted Based upon the Application, addendum from, plans, specifications and all other supporting data. With property maintenance, this system can be expected to function satisfactory, however, this is not a guarantee.

Signature \_\_\_\_\_ Title \_\_\_\_\_ Date \_\_\_\_\_  
 (Certificate of Compliance is not valid unless signed by a Registered Qualified Employee)  
 Date System Installed \_\_\_\_\_ Inspected by \_\_\_\_\_





# BECKER COUNT.

835 LAKE AVENUE, P.O. BOX 787  
DETROIT LAKES, MINNESOTA 56502-0787  
(218) 846-7314

Application No.

Tax Parcel No.

## SKETCH PLAN

### FORM H

Please be as complete as possible. Include all of the items listed below where applicable.

#### GENERAL CHECKLIST

- ☐ scale
- ☒ north arrow
- ☒ lot dimensions
- ☒ structure location
- ☒ side lot setback
- ☒ road setback
- ☒ septic tank location
- ☒ drainfield location
- ☒ location of all wells within 100' of drainfield
- ☐ fill & grading limits
- ☐ vegetation alteration limits

#### WATER RESOURCE CHECKLIST

- ☒ location of ordinary high water level (OHWL)
- ☐ location of present water line N/A
- ☒ setback from OHWL
- ☒ location of highest known water level
- ☒ existing local drainage
- ☒ location of wetland areas none

Scale of Diagram: 1 inch = \_\_\_\_\_ feet

Drawing By: DAVID HACKER

Date of Drawing: 11-16-08

Remarks: WILL INSTALL WIRELESS ALARM TO BE REMOVED WHEN D.F.  
IS FULLY INSTALLED SPRING OF 2009

Signature David Hacker

BAD MEDICINE LAKE 200'

ELEV. ABOVE  
LAKE  
ABOUT 30'

INSTALL TANKS WITH  
ALARM THIS FALL  
SEPTIC DRAINFIELD IN  
SPRING OF 2009

Basement

264 LIN FT TOTAL

NET SITE  
WOULD NEED  
LIFT STATION

NO WELL

DRIVE & PAINT ROUTE

10'

N →

308'

308'

130'

6-8 1/2"

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'

29'