



160199001

# Septic System Application

Becker County Planning & Zoning  
915 Lake Ave, Detroit Lakes, MN 56501  
Phone (218)-846-7314; Fax (218)-846-7266

PARCEL	
APP	SEPTIC
YEAR	
SCANNED	
LAKE	

<b>RECEIVED</b>
SEP 08 2014
ZONING (B.)

### 1. PROPERTY DATA (as it appears on the tax statement, purchase agreement or deed)

Parcel Number(s) of property where the system will be installed: 160199001

Is this a split of an existing property? : Yes  NO

(If yes and a parcel number has not yet been assigned, indicate the main parcel number from which the new parcel is split.)

Section 30 Township 140 Range 040 Township Name Holmesville

Lake Name Lake Melissa Lake Classification \_\_\_\_\_

Legal Description: 332 Ft E & W By 378...

Project Address: 25555 Co Hwy 32 Detroit Lakes

### 2. PROPERTY OWNER INFORMATION (as it appears on the tax statement, purchase agreement or deed)

Owner's First Name Kenny Owner's Last Name Haspel

Mailing Address 25555 Co Hwy 32 City, State, Zip Detroit Lakes Mn

Phone Number 218-847-2220

### 3. DESIGNER/INSTALLER INFORMATION

Designer Name Richard Company Name Vareberg Backhoe License # 1910

Address 22344 Co Rd 104 Phone Number 218-847-7372

Installer Name Same Company Name \_\_\_\_\_ License # \_\_\_\_\_

Address \_\_\_\_\_ Phone Number \_\_\_\_\_

### 4. SYSTEM DESIGN INFORMATION

#### System Status

- Vacant Lot-No existing system-new structure
- Replacement - structure removed and being rebuilt
- Failing -Replacement- cesspool/seepage pit or other
- Enlargement of system-Undersized
- Repairs Needed to existing
- Additional system on property

#### What will new system serve? Check one

- Dwelling
- Resort/Commercial
- Commercial (Non-resort)
- Other - explain below

9-8-14 Date of site evaluation

Design Flow 450 Gallons Per Day

Number of Bedrooms 3

Garbage Disposal  Yes  No

Dishwasher  Yes  No

Lift station in House  Yes  No

Grinder pump in House  Yes  No

Well Depth >50

Depth of other wells within 100 ft of system none

Original Soil  Compacted Soil \_\_\_\_\_

Type of Soil Observation

Pit  Probe  Boring

Depth to Restricting Layer >24"

Maximum Depth of System + 12"

#### Size of All Tanks to be installed

- gal Single Compartment Septic Tank
- gal Separate Lift Station
- gal Compartmented Tank
- gal Holding Tank
- Pit Privy
- Existing Tank to be used

- Existing tank w/new Additional Tank
- Existing tank w/new Lift Station
- Holding Tank with Privy

Total Number of tanks to be installed in this system 1 (This # will be reported to MPCA at end of year.)

PARCEL	
APP	SEPTIC
YEAR	

Type of Drainfield	Full Size of Drainfield	Reduced/Warrantied size	Type of chamber
_____ Chamber Trench	_____ sq ft	_____ sq ft	_____
_____ Rock Trench	_____ sq ft	_____ sq ft	Depth of Rock _____
_____ Gravelless	_____ sq ft	_____ sq ft	
<input checked="" type="checkbox"/> Mound	<u>375</u> sq ft ***		Alarm? Yes <input checked="" type="checkbox"/> No _____
_____ Pressure Bed	_____ sq ft ***		Type of Alarm <u>SJ Electro</u>
_____ Seepage Bed	_____ sq ft ***		Size of Lift Pump <u>1/2 HP</u>
_____ At-grade	_____ sq ft ***		Size of Lift Line <u>2"</u>
_____ Alternative / Performance	_____ sq ft ***	***Attach Worksheets	

**PROPOSED SETBACKS**

	TANK	DRAINFIELD
Distance to Well	<u>&gt;50'</u>	<u>&gt;50'</u>
Distance to Building	<u>&gt;10'</u>	<u>&gt;20'</u>
Distance to Property Line	<u>&gt;10'</u>	<u>&gt;10'</u>
Distance to OHW of Lake	<u>&gt;1000'</u>	<u>&gt;1000'</u>
Distance to Pressure Line	<u>&gt;20'</u>	<u>&gt;20'</u>
Distance to Wetland/Protected Water	<u>&gt;100'</u>	<u>&gt;100'</u>

Perc Rate \_\_\_\_\_ Soil Sizing Factor 2.00 \*If SSF other than .83, attach Perc Test Data

Soil Borings (three are required)

Depth	Texture	Color	Structure	Depth	Texture	Color	Structure
1-10	TOP Soil	10YR 2/1	Blocky	1-11	TOP Soil	10YR 2/1	Blocky
10-24	Clay Loam	10YR 5/4	Blocky	11-24	Clay Loam	10YR 5/4	Blocky

Depth	Texture	Color	Structure	Depth	Texture	Color	Structure

**5. REQUIRED DOCUMENTS**

U of MN worksheets are required for mounds, pressure beds, seepage beds, at-grades or Type IV or Type V systems. Are the required worksheets attached?  Yes  No

**6. DESIGNER'S CERTIFIED STATEMENT**

I, Richard Vereberg certify that I have completed the preceding design work in accordance with all applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment System Ordinance).

[Signature]  
Signature of Designer

9-8-14  
Date

# MOUND DESIGN WORKSHEET

(For Flows up to 1200 gpd)

## A. FLOW

Estimated 450 gpd  
or measured \_\_\_\_\_ x 1.5 = \_\_\_\_\_ gpd.

Number of Bedrooms	Class I	Class II	Class III	Class IV
2	300	225	180	60% of the values in Type I, II or III columns
3	450	300	218	
4	600	375	256	
5	750	450	294	
6	900	525	332	
7	1050	600	370	
8	1200	675	408	

## B. SEPTIC TANK LIQUID VOLUMES

\_\_\_\_\_ gallons

## C. SOILS (refer to site evaluation)


- Depth to restricting layer = 24 inches 2 feet
- Depth of percolation tests = \_\_\_\_\_ inches
- Texture Clay loam Percolation rate \_\_\_\_\_ mpi
- Land slope 3 %

Number of Bedrooms	Minimum Liquid Capacity	Liquid capacity with garbage disposal	Liquid capacity with disposal & lift inside
2 or less	750	1125	1500
3 or 4	1000	1500	2000
5 or 6	1500	2250	3000
7, 8 or 9	2000	3000	4000

## D. ROCK LAYER DIMENSIONS

- Multiply flow rate by 0.83 to obtain required area of rock layer:  $A \times 0.83 =$   
450 gpd x 0.83 sq. ft./gpd = 374 sq. ft.
- Determine width of rock layer =  $0.83 \text{ sq. ft./gpd} \times \text{Linear Loading Rate (LLR)}$   
 $0.83 \text{ sq. ft./gpd} \times \underline{12} = \underline{10}$  ft
- Length of rock layer =  $\text{area} \div \text{width} =$   
375 sq. ft.  $\div$  10 ft. = 37.5 ft.

Perc Rate	LLR
<120 MPI	≤ 12
>120 MPI	≤ 6



Width 10 ft  
<120mpi <10'  
>120mpi <5'



Length 38 ft

## E. ROCK VOLUME

- Multiply rock area by rock depth to get cubic feet of rock; 375 sq. ft. x 1 ft. =  
375 cu. ft.
- Divide cu. ft. by 27 cu. ft./cu. yd. to get cubic yards;  
375 cu. ft.  $\div$  27 = 14 cu. yd.
- Multiply cubic yards by 1.4 to get weight of rock in tons; \_\_\_\_\_ cu. yd. x 1.4 ton/

## F. ABSORPTION WIDTH

- Percolation rate in top 12 inches of soil is 47 mpi  
Texture Clay Loam
- Select allowable soil loading rate from table;  
45 gpd/ft<sup>2</sup>
- Calculate absorption width ratio by dividing rock layer loading rate of 1.20 gpd/ft<sup>2</sup> by allowable soil loading rate;  
 $1.20 \text{ gpd/ft}^2 \div \underline{45} \text{ gpd/ft}^2 = \underline{2.6}$
- Multiply absorption width ratio by rock layer width to get required absorption width;  
10 x 2.6 ft = 26 ft

Percolation Rate in Minutes per Inch (MPI)	Soil Texture	Gallons per day per square foot	Ratio of Absorption width to Rock Layer Width
Faster than 0.1	Coarse Sand	1.20	1.00
	Medium Sand	1.20	1.00
0.1 to 5	Loamy Sand	0.60	2.00
	Fine Sand	0.79	1.52
	Sandy Loam	0.60	2.00
	Loam	0.30	2.40
	Silt Loam	0.45	2.67
46 to 60	Clay Loam (CL)	0.24	5.00
	Silty CL	0.20	6.00
	Sandy CL	0.24	5.00
60 to 120	Clay	0.24	5.00
	Clay	0.20	6.00
Slower than 120	Clay	0.20	6.00

## G. MOUND SLOPE WIDTH & LENGTH (landslope 1% or more)

1. Subtract rock layer width from absorption width to obtain minimum downslope width

$$\underline{26 \text{ ft}} - \underline{10 \text{ ft}} = \underline{16 \text{ feet}}$$

2. Calculate minimum mound size

a. Determine depth of clean sand fill at upslope edge of rock layer:

$$\text{Separation } 3' - \underline{2 \text{ ft}} = \underline{1 \text{ foot}}$$

b. Add depth of clean sand for separation (2a) at upslope edge, depth of rock layer (1 foot) to depth of cover (1 foot) to find the mound height at the upslope edge of rock layer;

$$\underline{1 \text{ ft}} + \underline{1 \text{ ft}} + \underline{1 \text{ ft}} = \underline{3 \text{ feet}}$$

c. Enter table with landslope and upslope ratio. Select berm multiplier of 2.75.

d. Multiply berm multiplier by upslope mound height to find upslope width:

$$\underline{3} \times \underline{2.75} = \underline{24.75 \text{ feet}}$$

e. Multiply rock layer width by landslope to determine drop in elevation;

$$\underline{10} \times \underline{3\%} \div 100 = \underline{.3 \text{ feet}}$$

f. Add depth of clean sand for slope difference (2e) at downslope rock edge, to the mound height at the upslope edge of rock layer (2b) to find the downslope mound height;

$$\underline{3 \text{ ft}} + \underline{.3 \text{ ft}} = \underline{3.3 \text{ feet}}$$

g. Enter table with landslope and downslope ratio. Select downslope multiplier of 3.3.

h. Multiply downslope multiplier by downslope mound height to get downslope width:

$$\underline{3.3} \times \underline{3.3} = \underline{11 \text{ feet}}$$

i. Compare the values of step G.1 16 and Step G.2h 11


Select the greater of the two values as the downslope width: 16 feet

j. Total mound width is the sum of upslope (G.2d) width plus rock layer width (D.2) plus downslope width (G.2i);

$$\underline{24.75 \text{ ft}} + \underline{10 \text{ ft}} + \underline{10 \text{ ft}} = \underline{46 \text{ feet}}$$


k. Total mound length is the sum of upslope width (G.2d) plus rock layer length (D.3) plus upslope width (G.2d);

$$\underline{11 \text{ ft}} + \underline{37.5 \text{ ft}} + \underline{11 \text{ ft}} = \underline{60 \text{ feet}}$$



SLOPE MULTIPLIER TABLE

Land Slope, in %	UPSLOPE multipliers for various slope ratios						DOWNSLOPE multipliers for various slope ratios				
	3:1	4:1	5:1	6:1	7:1	8:1	3:1	4:1	5:1	6:1	7:1
0	3.0	4.0	5.0	6.0	7.0	8.0	3.0	4.0	5.0	6.0	7.0
1	2.91	3.85	4.76	5.66	6.54	7.41	3.09	4.17	5.26	6.38	7.53
2	2.83	3.70	4.54	5.36	6.14	6.90	3.19	4.35	5.56	6.82	8.14
3	2.75	3.57	4.35	5.08	5.79	6.45	3.30	4.54	5.88	7.32	8.86
4	2.68	3.45	4.17	4.84	5.46	6.06	3.41	4.76	6.25	7.89	9.72
5	2.61	3.33	4.00	4.62	5.19	5.71	3.53	5.00	6.67	8.57	10.77
6	2.54	3.23	3.85	4.41	4.93	5.41	3.66	5.26	7.14	9.38	12.07
7	2.48	3.12	3.70	4.23	4.70	5.13	3.80	5.56	7.69	10.34	13.73
8	2.42	3.03	3.57	4.05	4.49	4.88	3.95	5.88	8.33	11.54	15.91
9	2.36	2.94	3.45	3.90	4.30	4.65	4.11	6.25	9.09	13.04	18.92
10	2.31	2.86	3.33	3.75	4.12	4.44	4.29	6.67	10.00	15.00	23.0
11	2.26	2.78	3.23	3.61	3.95	4.26	4.48	7.14	11.11	17.65	30.0
12	2.21	2.70	3.12	3.49	3.80	4.08	4.69	7.69	12.50	21.43	43.75





**Final Dimensions:**

$$\underline{60} \times \underline{46}$$

# SKETCH OF PROPERTY

Please sketch all structures and septic systems on the property;  
Include setbacks and wells within 100 feet of the property.

PARCEL	
APP	SEPTIC INSPECTION
YEAR	



Co Hwy 32

mailed COC 9-19-14

YEAR	
------	--

\*\*\*\*\* FOR OFFICE USE ONLY \*\*\*\*\*

Application Approved by: Hebe Mollay Date: 9-10-14  
 Amount Paid 150 Receipt Number 158223 Permit Number \_\_\_\_\_  
 NOTES: 570715

### INSPECTION REPORT

#### Home Information

Does the structure contain any of the following elements?

Garbage disposer  Yes  No Dishwasher  Yes  No  
 Grinder pump  Yes  No Lift pump in basement  Yes  No  
 Effluent screen installed?  Yes  No Effluent screen manufacturer \_\_\_\_\_

Alarm required?  Yes  No Alarm Type SJ electric Alarm manufacturer \_\_\_\_\_

Lift pump in system?  Yes  No Pump manufacturer \_\_\_\_\_

Number of bedrooms 3

#### Component Information

Tank size existing + 525 added Tank manufacturer Fu Filtration  
 Drainfield size 375 sq.ft.  
 Drainfield medium \_\_\_\_\_ Medium manufacturer 10' x 38' mound  
 Drainfield medium size/depth \_\_\_\_\_

#### Soil Verification

Vertical separation verified for Boring #1 on \_\_\_\_\_ Depth +36"  
 Vertical separation verified for Boring #2 on \_\_\_\_\_ Depth \_\_\_\_\_  
 Vertical separation verified for Boring #3 on \_\_\_\_\_ Depth \_\_\_\_\_

#### Setback Verification

	TANK	DRAINFIELD
Distance to Well	<u>+50'</u>	<u>+50'</u>
Distance to Building	<u>+10'</u>	<u>+20'</u>
Distance to Property Line	<u>+10'</u>	<u>+10'</u>
Distance to OHW of Lake	<u>+1000'</u>	<u>+1000'</u>
Distance to Pressure Line	<u>+20'</u>	<u>+20'</u>
Distance to Wetland/Protected Water	<u>+100'</u>	<u>+100'</u>

Date System Installed 9/16/14 Installer Vareberg Exc. Inspector Lau Egloff


### CERTIFICATE OF COMPLIANCE

( ) Certificate Is Hereby Denied  
 (X) Certificate is Hereby Granted Based upon the Application, addendum from, plans, specifications and all other supporting data.  
 With property maintenance, this system can be expected to function satisfactory, however, this is not a guarantee.

Signature Lau Egloff Title ISTS inspector Date 9/16/14

(Certificate of Compliance is not valid unless signed by a Registered Qualified Employee)

16.0199.001



Minnesota Pollution Control Agency  
520 Lafayette Road North  
St. Paul, MN 55155-4194

# Compliance Inspection Form

## Existing Subsurface Sewage Treatment Systems (SSTS)

Doc Type: Compliance and Enforcement

Inspection results based on Minnesota Pollution Control Agency (MPCA) requirements and attached forms – additional local requirements may also apply.

Submit completed form to Local Unit of Government (LUG) and system owner within 15 days

For local tracking purposes:
<b>RECEIVED</b>
AUG 07 2014
ZONING

### System Status

System status on date (mm/dd/yyyy): 8/5/2014

**Compliant – Certificate of Compliance**  
*(Valid for 3 years from report date, unless shorter time frame outlined in Local Ordinance.)*

**Noncompliant – Notice of Noncompliance**  
*(See Upgrade Requirements on page 3.)*

#### Reason(s) for noncompliance (check all applicable)

*Resolved 9-16-14*

- Impact on Public Health (Compliance Component #1) – Imminent threat to public health and safety
- Other Compliance Conditions (Compliance Component #3) – Imminent threat to public health and safety
- Tank Integrity (Compliance Component #2) – Failing to protect groundwater
- Other Compliance Conditions (Compliance Component #3) – Failing to protect groundwater
- Soil Separation (Compliance Component #4) – Failing to protect groundwater
- Operating permit/monitoring plan requirements (Compliance Component #5) – Noncompliant

### Property Information

Parcel ID# or Sec/Twp/Range: 12-7983-20

Property address: 25555 Cty Hwy 32, Detroit Lakes MN 56501 Reason for inspection: Sale

Property owner: Kenneth Haspel Owner's phone: \_\_\_\_\_

Owner's representative: \_\_\_\_\_ Representative phone: \_\_\_\_\_

Local regulatory authority: Becker County Regulatory authority phone: 218-846-7314

Brief system description: 1000 gal concrete tank, 1000 gal seepage pit to 375sq.ft. of drainfield

Comments or recommendations:  
Seepage pit is non-compliant and drainfield separation is under 24" required.

### Certification

I hereby certify that all the necessary information has been gathered to determine the compliance status of this system. No determination of future system performance has been nor can be made due to unknown conditions during system construction, possible abuse of the system, inadequate maintenance, or future water usage.

Inspector name: Phil Stoll Certification number: 7526  
 Business name: Stoll Inspections License number: 2982  
 Inspector signature: *Phil Stoll* Phone number: 218-839-1849

### Necessary or Locally Required Attachments

- Soil boring logs
- System/As-built drawing
- Forms per local ordinance
- Other information (list): \_\_\_\_\_

**1. Impact on Public Health – Compliance component #1 of 5**

**Compliance criteria:**

System discharges sewage to the ground surface.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
System discharges sewage to drain tile or surface waters.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
System causes sewage backup into dwelling or establishment.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

**Any "yes" answer above indicates the system is an imminent threat to public health and safety.**

Comments/Explanation:

**Verification method(s):**

- Searched for surface outlet
- Searched for seeping in yard/backup in home
- Excessive ponding in soil system/D-boxes
- Homeowner testimony (See Comments/Explanation)
- "Black soil" above soil dispersal system
- System requires "emergency" pumping
- Performed dye test
- Unable to verify (See Comments/Explanation)
- Other methods not listed (See Comments/Explanation)

**2. Tank Integrity – Compliance component #2 of 5**

**Compliance criteria:**

System consists of a seepage pit, cesspool, drywell, or leaching pit. <i>Seepage pits meeting 7080.2550 may be compliant if allowed in local ordinance.</i>	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Sewage tank(s) leak below their designed operating depth. If yes, which sewage tank(s) leaks:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No second one has no bottom.

**Any "yes" answer above indicates the system is failing to protect groundwater.**

Comments/Explanation:

second tank is a seepage pit

**Verification method(s):**

- Probed tank(s) bottom
- Examined construction records
- Examined Tank Integrity Form (Attach)
- Observed liquid level below operating depth
- Examined empty (pumped) tanks(s)
- Probed outside tank(s) for "black soil"
- Unable to verify (See Comments/Explanation)
- Other methods not listed (See Comments/Explanation)

**3. Other Compliance Conditions – Compliance component #3 of 5**

- a. Maintenance hole covers are damaged, cracked, unsecured, or appear to be structurally unsound.  Yes\*  No  Unknown
- b. Other issues (electrical hazards, etc.) to immediately and adversely impact public health or safety.  Yes\*  No  Unknown  
**\*System is an imminent threat to public health and safety.**

Explain:

- c. System is non-protective of ground water for other conditions as determined by inspector.  Yes\*  No  
**\*System is failing to protect groundwater.**

Explain:

Seepage pit and drainfield separation is under 24" requirement.

**4. Soil Separation – Compliance component #4 of 5**

Date of installation: 10/1/1978  Unknown  
(mm/dd/yyyy)

Shoreland/Wellhead protection/Food beverage lodging?  Yes  No

**Compliance criteria:**

For systems built prior to April 1, 1996, and not located in Shoreland or Wellhead Protection Area or not serving a food, beverage or lodging establishment:  Yes  No

Drainfield has at least a two-foot vertical separation distance from periodically saturated soil or bedrock.

Non-performance systems built April 1, 1996, or later or for non-performance systems located in Shoreland or Wellhead Protection Areas or serving a food, beverage, or lodging establishment:  Yes  No

Drainfield has a three-foot vertical separation distance from periodically saturated soil or bedrock.\*

"Experimental", "Other", or "Performance" systems built under pre-2008 Rules; Type IV or V systems built under 2008 Rules (7080.2350 or 7080.2400 (Advanced Inspector License required))  Yes  No

Drainfield meets the designed vertical separation distance from periodically saturated soil or bedrock.

**Any "no" answer above indicates the system is failing to protect groundwater.**

**Verification method(s):**

Soil observation does not expire. Previous soil observations by two independent parties are sufficient, unless site conditions have been altered or local requirements differ.

- Conducted soil observation(s) (Attach boring logs)
- Two previous verifications (Attach boring logs)
- Not applicable (Holding tank(s), no drainfield)
- Unable to verify (See Comments/Explanation)
- Other (See Comments/Explanation)

**Comments/Explanation:**

Heavy rebox and mottling at 22"

**Indicate depths or elevations**

A. Bottom of distribution media	20"
B. Periodically saturated soil/bedrock	22"
C. System separation	2"
D. Required compliance separation*	24"

\*May be reduced up to 15 percent if allowed by Local Ordinance.

**5. Operating Permit and Nitrogen BMP\* – Compliance component #5 of 5**  Not applicable

Is the system operated under an Operating Permit?  Yes  No If "yes", A below is required

Is the system required to employ a Nitrogen BMP?  Yes  No If "yes", B below is required

BMP = Best Management Practice(s) specified in the system design

**If the answer to both questions is "no", this section does not need to be completed.**

**Compliance criteria**

a. Operating Permit number: \_\_\_\_\_  Yes  No  
Have the Operating Permit requirements been met?

b. Is the required nitrogen BMP in place and properly functioning?  Yes  No

**Any "no" answer indicates Noncompliance.**

**Upgrade Requirements** (Minn. Stat. § 115.55) An imminent threat to public health and safety (ITPHS) must be upgraded, replaced, or its use discontinued within ten months of receipt of this notice or within a shorter period if required by local ordinance. If the system is failing to protect ground water, the system must be upgraded, replaced, or its use discontinued within the time required by local ordinance. If an existing system is not failing as defined in law, and has at least two feet of design soil separation, then the system need not be upgraded, repaired, replaced, or its use discontinued, notwithstanding any local ordinance that is more strict. This provision does not apply to systems in shoreland areas, Wellhead Protection Areas, or those used in connection with food, beverage, and lodging establishments as defined in law.



**CERTIFICATE OF COMPLIANCE**  
**SEWAGE SYSTEM**

This certificate has been issued this 16 day of OCTOBER 19 78

to certify compliance with regulations of Zoning Ordinance, Becker County, Minnesota.

The premises covered by this certificate are legally described as  $2\frac{1}{2}$  ACRES IN SW COR SWA

Lake No. \_\_\_\_\_ Sec. 30 Twp. 140 Range 40 Twp. Name HOMESVILLE

New sewer system has 1000 gal. septic tank, 70 ft. from nearest well, 12 ft. from occupied building, over 10 ft. from property line, seepage pit is 1000 gal., 80 ft. from nearest well, 35 ft. from occupied building, over 10 ft. from property line, and over 4 ft. from bottom to water table, drain field is 40 L. Ft., 90 ft. from nearest well, 60 ft. from occupied building, over 10 ft. from property line, and over 4 ft. from bottom to water table.

Owner: Name KENNETH HASEBIL

R.R. 2 BOX 128

Address DETROIT LAKE, MN. 56501

Permit No. SP 12-7983-20

Zip No. \_\_\_\_\_

Signed by: \_\_\_\_\_

*Floyd Swarby*

Zoning Administrator

Becker County, Minnesota

LEGAL DESCRIPTION AND LOCATION: 2 1/2 ac. in the SW cor. of SW 1/4

Lake No. 30 Lake Name 140 Lake Classif. 40 Sec. Holmesville TWP Range TWP Name

IDENTIFICATION: Please Print All Information

Owner	Last Name <u>HASPEL, KENNETH</u>	First Initial <u>KT</u>	Mailing Address- No. Street, City and State <u>Rt. 2 B-128</u> <u>DETROIT LAKES,</u>	Zip No.	Tel. No.
Contractor	Name				

049

TYPE OF IMPROVEMENT:  New Building ( ) Alteration Other \_\_\_\_\_

RESIDENTIAL PROPOSED USE:  One Family Dwelling ( ) Multiple Dwelling \_\_\_\_\_ Units

NON-RESIDENTIAL PROPOSED USE: Specify: Att. Gar. Size: 24 x 30 = 720

ESTIMATED COST OF IMPROVEMENT \$ 34,000 Construction Starting Date: \_\_\_\_\_

PRINCIPAL TYPE OF FRAME:  Wood Frame ( ) Masonry ( ) Structural Steel ( ) Other - Specify \_\_\_\_\_

Type of Roof: \_\_\_\_\_

TYPE OF SEWAGE DISPOSAL: ( ) Public ( ) Individual Septic Tank, etc.

WATER SUPPLY: ( ) Public ( ) Individual Well

MECHANICAL EQUIPMENT: Elevator: ( ) Yes ( ) No Air Conditioning: ( ) Yes ( ) No ( ) Central ( ) Unit

DIMENSIONS: Basement:  Yes ( ) No Stories above basement: 1 Sq. feet (outside dimension) 24 x 40 = 1040 Bedrooms 3 Baths 1

HEATING: ( ) Electric ( ) Gas ( ) Oil ( ) Coal ( ) None Other: \_\_\_\_\_

SEWAGE DISPOSAL SYSTEM DATA:	SEPTIC TANK	SEEPAGE PIT	DRAIN FIELD
Capacity	<u>1000</u> Gls.	<u>375</u> Sq. Ft.	Sq. Ft.
Distance from nearest well	<u>60 to 70</u> Ft.	<u>± 75</u> Ft.	Ft.
Distance from lake or stream	<u>-</u> Ft.	<u>-</u> Ft.	Ft.
Distance from occupied building	<u>20</u> Ft.	<u>30</u> Ft.	Ft.
Distance from property line	<u>65</u> Ft.	<u>65</u> Ft.	Ft.
Distance from bottom to Water Table	<u>-</u> Ft.	<u>± 4</u> Ft.	Ft.

All distances are shortest distance between nearest points

CHARACTERISTICS:

Lot Area is 2 1/2 ac. square feet. Water frontage is \_\_\_\_\_ feet.

Building set back from high water mark is \_\_\_\_\_ feet. (Building Line)

Land height above high water mark at building line is \_\_\_\_\_ feet

Building set back from State highway is \_\_\_\_\_ feet - from road or street is 110 feet.

Side yard is 70 and ± 70 feet. Rear yard is \_\_\_\_\_ feet.

Building will be located 20 feet from septic tank (Sewage System Permit must be obtained before installation).

Building will be located 20 feet from soil absorption system (Cesspool, Drainfield, etc.).

Agreement: I hereby certify that the information contained herein is correct and agree to do the proposed work in accordance with the description above set forth and according to the provisions of the ordinances of Becker County, Minnesota. I further agree that any plans and specifications submitted herewith shall become a part of this permit application. I also understand that this permit is valid for a period of six (6) months. Applicant further agrees that no part of the sewage system shall be covered until it has been inspected and accepted. It shall be the responsibility of the applicant for the permit to notify the County Zoning Administrator, 48 hours before the job is ready for inspection.

Dated 6-19-78 Signature of Owner Ken Haspel

Permit: Permission is hereby granted to the above named applicant to perform the work described in the above statement. This permit is granted upon the express condition that the person to whom it is granted, and his agent, employees and workmen shall conform in all respects to the ordinances of Becker County, Minnesota. This permit may be revoked at any time upon violation of said ordinances.

Dated 6-19-78 Becker County Zoning Administrator Floyd Sweeney

Permit Fee \$ 39.00 State Surcharge \$ 50

Comments: \_\_\_\_\_

**INSPECTOR'S CHECK LIST**  
*Make all measurements and computations*

	ACTUAL IS ↓	MINIMUM Shall Be ↓	Sq. Ft.
Building Set Back from High Water Mark		Ft.	Ft.
Building Set Back from State Highway		Ft.	Ft.
Side Yard	&	Ft.	& Ft.
Rear Yard		Ft.	Ft.
Elevation at Building Line above High Water Mark		Ft.	Ft.

**SEWAGE DISPOSAL SYSTEM STATISTICS**

CATEGORY	SEPTIC TANK		SEEPAGE PIT		DRAIN FIELD	
	Actual	Should be	Actual	Should be	Actual	Should be
Capacity	100 Gls.	Gls.	1000 gal	SF	40 Lsf	SF
Distance from Nearest Well	90 F.	F.	80 F.	75 F.	90 F.	50 F.
Distance from Lake or Stream		F.		F.		F.
Distance from Occupied Building	12 F.	10 F.	35 F.	20 F.	60 F.	20 F.
Distance from Property Line	110 F.	10 F.	110 F.	10 F.	110 F.	10 F.
Distance from Bottom to Water Table		F.	4 F.	4 F.	4 F.	4 F.

Inspector's Comments: Self installed, needs more rocks on drain pipe & stream (well case bill)

**INTERPRETATION OF ABBREVIATIONS**

- Gls. — Gallons
- SF — Square Feet
- F. — Linear Feet

Mark Kuehn  
Inspector's Signature

Inspection Dated 10-16-1978

Title \_\_\_\_\_  
Agency \_\_\_\_\_

...d equals \_\_\_\_\_ feet/inches.

**GRID PLOT PLAN SKETCHING FORM**

... for Building Permit Dated \_\_\_\_\_ 19 \_\_\_\_\_


... for Sewage System Permit Dated \_\_\_\_\_ 19 \_\_\_\_\_

... Building Permit Number \_\_\_\_\_ Sewage System Permit Number \_\_\_\_\_

Applicant agrees that this plot plan is a part of application (s) indicated above.

Dated 6-15 1978.

*Ben Haspel, by  
Floyd [unclear]*  
\_\_\_\_\_  
Signature



- W — File
- Y — Owner
- B — Building Inspector