

# BECKER COUNTY



829 LAI  
DETROIT LAKES, MN 56502-0787  
PHONE (218) 846-7314 - FAX (218) 846-7266

191372024

INSTALLATION PERMIT FOR  
INDIVIDUAL SEWAGE TREATMENT

FIRE NO. \_\_\_\_\_

PERMIT/RECEIPT NO. 10153

TAX PARCEL NUMBER 19.1372.024

LEGAL DESCRIPTION

Block 1 Fox Shores 2nd Add Lot 7

LAKE/STREAM NAME	LK/STR CLASS	SECTION	TWP	RANGE	TOWNSHIP NAME
<u>Fox</u>	<u>RD</u>	<u>7</u>	<u>138</u>	<u>41</u>	<u>Lake View</u>

PROPERTY OWNER	ADDRESS/ CITY/ STATE	PHONE NO.
<u>Keith Zitzow</u>	<u>RR1 Box 475 Detroit Lakes MN</u>	

INSTALLER	LICENSE NO.	PHONE NO.
<u>Nels Thorsen</u>		

### SEWAGE TREATMENT SYSTEM DATA

WORK CATEGORY	SIZE OF TANK <u>1000</u> GALLONS	SIZE OF LIFT STATION <u>NA</u> GALLONS
<input checked="" type="checkbox"/> NEW SYSTEM	SIZE OF DRAINFIELD <u>375</u> FT <sup>2</sup>	SIZE OF PUMP <u>NA</u>
<input type="checkbox"/> REPAIR	SYSTEM LENGTH <u>125</u> FT	DEPTH TO RESTRICTING LAYER <u>4.2'</u>
TYPE OF SYSTEM	NUMBER OF TRENCHES <u>4</u>	MAXIMUM DEPTH OF SYSTEM <u>1.2'</u>
<input checked="" type="checkbox"/> SEPTIC TANK/DRAINFIELD	ESTIMATED FLOW <u>450</u> GPD	PERC RATE <u>3.7</u>
<input type="checkbox"/> DRAINFIELD ONLY	TYPE OF DRAINFIELD	SSF <u>.83</u>
<input type="checkbox"/> HOLDING TANK	<input checked="" type="checkbox"/> STANDARD (gravelless)	SIZE OF GRAVELLESS PIPE <u>10in</u>
<input type="checkbox"/> ALTERNATE (specify)	<input type="checkbox"/> STANDARD (rock trench)	DEPTH OF ROCK <u>NA</u>
<input type="checkbox"/> LIFT STATION	<input type="checkbox"/> STANDARD (bed)	
	<input type="checkbox"/> MOUND (pressure distb)	

I hereby certify with my signature that all the data contained herein as well as all supporting data are true and correct to the best of my knowledge. I also understand that this permit is valid for a period of six (6) months.

Signature on site evaluation 7/25/96  
Signature Date

Any changes to the permit must first be approved by Becker County Planning & Zoning. No system shall be covered up without inspection by Becker County Planning & Zoning.

site plan attached

For Office Use Only

Application Fee 45<sup>00</sup> State Surcharge 50 Total 45<sup>50</sup>

Application is hereby denied

Application is hereby granted to K. Ritzow to install an individual septic system according to the specifications of the site evaluation and design submitted to the Becker County Environmental Services Office. By Order of:

Hebi Moltzen  
Signature of Becker County Qualified Employee

7/25/96  
Date

This permit expires on 1/25/97



# APPLICATION FOR SEWAGE SYSTEM CERTIFICATE OF COMPLIANCE

With The Becker County Zoning Ordinance

Application Number <i>10153</i>
Tax Parcel Number <i>19.1372.024</i>
Fire Number of Project Location

### A. GENERAL INFORMATION

1. Applicant's Name (Last, First, M.I.) <i>Zitzew, Keith</i>		2. Authorized Agent (if applicable)	
3. Mailing Address (Street, RFD, Box Number, City, State, Zip Code) <i>RRI Box 475 Detroit Lakes MN 56501</i>			
4. Day Phone	5. Evening Phone <i>847-2836</i>	6. Section <i>7</i>	7. Township <i>Lake View</i>

### B. PROPERTY DESCRIPTION

1. Lot(s), Block, Subdivision Name  
*Lot 7 Block 1 Fox Shores 2nd Addition*

**SEWAGE SYSTEM DATA**

Anticipated Use

a.  Single Family

b.  Multiple Family

c.  Commercial

d.  Other (specify)

Type of Installation

a.  Septic Tank Only

b.  Drainfield Only

c.  Septic Tank & Drainfield

d.  Holding Tank

e.  Septic Tank/Drainfield Lift Station

Type of Drainfield

a.  Standard System

b.  Mound (pressure distribution)

Well Data


a. Depth *150'*

b. Diameter \_\_\_\_\_

Type of Well

a.  Drilled

b.  Sand Point



	Tank	Drainfield		Tank	Drainfield
Distances to Well:	= <u>150'</u>	= <u>150'</u>	Distance to Pressure Line:	= <u>120'</u>	= <u>120'</u>
Distance to Building:	= <u>10'</u>	= <u>130'</u>	Tank Capacity (gal. & Area of Drainfield (ft <sup>2</sup> ))	= <u>1000</u>	= <u>450</u>
Distance to Property Line:	= <u>110'</u>	= <u>110'</u>	Distance to Ordinary High Water Level:	= <u>175'</u>	= <u>175'</u>
Drainfield separation from Highest Known Ground Water Level, Impervious Lens or Soil Mottling:				=	<u>13'</u>

I hereby certify with my signature that all data on my application forms, plans and specifications are true and correct: \_\_\_\_\_

Signature of Applicant \_\_\_\_\_ Date \_\_\_\_\_

### TO BE COMPLETED BY PLANNING AND ZONING

CERTIFICATE IS HEREBY DENIED: (See back For Reasons)

CERTIFICATE IS HEREBY GRANTED: Based upon the application, addendum from, plans, specifications and all other supporting data. With proper maintenance this system can be expected to function satisfactory, however this is not a guarantee.

**BECKER COUNTY PLANNING AND ZONING**

*[Signature]*  
Inspector 4 Nov 96  
Title \_\_\_\_\_ Date \_\_\_\_\_

# BECKER COUNTY PLANNING & ZONING

829 Lake Avenue, P O Box 787  
 Detroit Lakes, MN 56502-0787  
 Phone (218) 846-7314, Fax (218) 846-7266

## Onsite Septic System Site Evaluation/Design


Fire Number \_\_\_\_\_  
 Tax Parcel Number 19.1372.024

Legal Description: <b>Block 1 Fox Shores 2<sup>nd</sup> Add Lot 7</b>			
Lake/Stream Name	Lake/Stream Class	Section TWP Range	Township Name
<b>Fox</b>		<b>7 138N 41W</b>	<b>Lake View</b>
Property Owner	Address	City, State, Zip Code	Phone Number
<b>Keith &amp; Paula Zitzow</b>	<b>RR1 bx 475</b>	<b>Detroit Lakes mn</b>	<b>847-2836</b>
ISTS Designer I / Designer II	License Number	Address	Phone Number
<b>Randy Anderson</b>	<b>634</b>	<b>Detroit Lakes</b>	<b>849-1143</b>

### Site Plan

The site plan must be drawn to dimension or to scale:

- |  |   |   |  |
|--|---|---|--|
| <ul style="list-style-type: none"> <li>*All Wells within 100 feet of the System</li> <li>*Distance from all Wells within 100 ft of System</li> </ul> | <ul style="list-style-type: none"> <li>*Existing &amp; Proposed Buildings</li> <li>*Easements</li> <li>*Distance from Water Lines within 50 ft of System (existing &amp; proposed)</li> </ul> | <ul style="list-style-type: none"> <li>*Distance from OHW</li> <li>*Distance from Property Lines</li> <li>*Location of any Unsuitable Disturbed/Compacted Soil</li> </ul> | <ul style="list-style-type: none"> <li>*Soil Boring &amp; Perc Test Locations</li> <li>*Dimensions of Lot</li> <li>*Tank Access Route</li> <li>*Scale - One inch = <u>30</u> ft</li> </ul> |
|--|---|---|--|



SOIL INFORMATION

TEST HOLE #1				TEST HOLE #2			
DEPTH IN INCHES	SOIL TEXTURE	MUNSELL COLOR	STRUCTURE	DEPTH IN INCHES	SOIL TEXTURE	MUNSELL COLOR	STRUCTURE
0-6	loam	Topsoil	<del>BLOCKY</del> PLATY PRISMATIC NONE	0-4	loam	Topsoil	<del>BLOCKY</del> PLATY PRISMATIC NONE
6-20	SAND	10YR 4/6	BLOCKY PLATY PRISMATIC NONE	4-20	SAND	10YR 4/6	BLOCKY PLATY PRISMATIC NONE
20-52	COARSE SAND	10YR 4/3	BLOCKY PLATY PRISMATIC NONE	20-52	COARSE SAND	10YR 4/3	BLOCKY PLATY PRISMATIC NONE
			BLOCKY PLATY PRISMATIC NONE				BLOCKY PLATY PRISMATIC NONE
Depth to standing water				Depth to standing water			
Depth to mottling	52"			Depth to mottling	52		

Describe the surface features (slope, runoff, weather conditions, vegetation type, evidence of compaction, etc.)  
9% slope towards lake

SYSTEM IS  NEW  REPAIR      SYSTEM DESIGN  GRAVITY FLOW  PRESSURE DISTRIBUTION

WATER USES:      NUMBER OF BEDROOMS 3  
 ( ) WASHING MACHINE      NUMBER OF BATHROOMS 3  
 ( ) DISHWASHER      TOTAL SQ. FT OF STRUCTURE 2864  
 ( ) WATER SOFTENER      TANK SIZE 1000  
 ( ) GARBAGE DISPOSAL

DEPTH OF SYSTEM 1.2'  
 SYSTEM DESIGN FLOW 450 GPD  
 SOIL SIZING FACTOR .83  
 PUMP SIZE \_\_\_\_\_  
 LENGTH OF LIFT LINE \_\_\_\_\_  
 TOTAL DYNAMIC HEAD \_\_\_\_\_

TYPE OF RESIDENCE      LIFT STATION SIZE \_\_\_\_\_  
 TYPE I      ( ) TYPE II      SOIL TREATMENT \_\_\_\_\_  
 ( ) TYPE III      ( ) TYPE IV      AREA SIZE 625 SQ FT  
 DOSE VOLUME \_\_\_\_\_

WELL INFORMATION-Property's Well      DEPTH OF WELL deep      TYPE OF WELL drilled

Neighboring wells (within 100 ft of system) Depth of Wells none      Type of Wells \_\_\_\_\_

Name of Designer I \_\_\_\_\_      Date of Site Evaluation \_\_\_\_\_  
 Designer II Randy Anderson

MPCA Number 634      Phone 849-1143

I certify that the site evaluation has been completed in accordance with all provisions of ISTS Minnesota Rules Chapter 7080.

Signature of Evaluator Randy Anderson      Date 6.12.96

For Office Use Only

Date Site Evaluation / Design received 7/25/96      Received by Hebi Moltzen  
 Date Site Evaluation approved 7/25/96      Approved by Hebi Moltzen

# INDIVIDUAL SEWAGE TREATMENT SYSTEM WORKSHEET

## FLOW

A. Estimated 450 gpd  
 measured \_\_\_\_\_ x 1.5 = \_\_\_\_\_ gpd

## SEPTIC TANK VOLUME

B. \_\_\_\_\_ 1000 gallons

## SOILS (Site evaluation data)

C. Depth to restricting layer = 4.3 feet  
 D. Maximum depth of system C - 3 ft = 1.3 feet  
 E. Texture Sand Percolation rate 3.7 MPI  
 F. SSF 183 sq ft/gpd  
 G. Slope 9 %

Estimated Sewage Flows in Gallons per day (gpd)				
Number of Bedrooms	Type I	Type II	Type III	Type IV
2	300	225	180	60% of the values in Type I, II or III columns
3	450	300	218	
4	600	375	256	
5	750	450	294	
6	900	525	332	
7	1050	600	370	
8	1200	675	408	

## Septic Tank Capacities (in gallons)

Number of Bedrooms	Minimum Liquid Capacity	Liquid capacity with garbage disposal
2 or less	750	1125
3 or 4	1000	1500
5 or 6	1500	2250
7, 8 or 9	2000	3000

## Soil Characteristics and Required Areas for Sewage Treatment

Percolation Rate in Minutes per Inch (MPI)	Soil Texture	Square feet per gallon per day
Faster than 0.1 *	Coarse Sand	-----
0.1 to 5	Sand	0.83
0.1 to 5	Fine Sand **	1.67
6 to 15	Sandy Loam	1.27
16 to 30	Loam	1.67
31 to 45	Silt Loam	2.00
46 to 60	Clay Loam	2.20
Slower than 60***	Clay	-----

\* Soil too coarse for sewage treatment. Use systems for rapidly permeable soils.  
 \*\* Soil having 50% or more of fine sand plus very fine sand.  
 \*\*\* Soil with too high a percentage of clay for installation of an inground standard system.

## TRENCH BOTTOM AREA

H. For trenches with 6 inches of rock below the pipe:  
 $A \times F = \text{---} \times \text{---} = \text{---}$  sq ft of bottom area  
 I. For trenches with 12 inches of rock below the pipe:  
 $A \times F \times 0.8 = \text{---} \times \text{---} \times 0.8 = \text{---}$  sq ft of bottom area  
 J. For trenches with 18 inches of rock below the pipe:  
 $A \times F \times 0.66 = \text{---} \times \text{---} \times 0.66 = \text{---}$  sq ft of bottom area  
 K. For trenches with 24 inches of rock below the pipe:  
 $A \times F \times 0.6 = \text{---} \times \text{---} \times 0.6 = \text{---}$  sq ft of bottom area

## BED BOTTOM AREA

L. For seepage beds with 6 or 12 inches of rock below the pipe;  
 $1.5 \times A \times F = 1.5 \times \text{---} \times \text{---} = \text{---}$  sq ft of bottom area

## ROCK VOLUME IN CU FT

M. Rock depth below distribution pipe plus 0.5 foot times bottom area:  
 $M = \text{Rock depth} + 6 \text{ inches} \times \text{Area (H,I,J,L,K)}$   
 $(\text{---} + 0.5 \text{ ft}) \times \text{---} = \text{---}$  cu ft

## ROCK VOLUME IN CU YDS

N. Volume in cu ft divided by 27  
 $M \div 27 = \text{cu yds}$   $\text{---} \div 27 = \text{---}$  cu yds

## ROCK WEIGHT

O. Cubic yards times 1.4 = tons  
 $N \times 1.4 = \text{tons}$   $\text{---} \times 1.4 = \text{---}$  tons


## SYSTEM LENGTH

P. Select trench width = \_\_\_\_\_ ft  
 Q. Divide bottom area by trench width: (H, I, J, or K)  $\div$  P = lineal feet  
 $\text{---} \div \text{---} = \text{---}$  lineal feet  
 Q1. Gravelless Design  
 $A \times F \div (3 \text{ for } 10" \text{ pipe, } 2 \text{ for } 8" \text{ pipe, width of the Chamber})$   
 $\frac{450 \times 183}{3} = 27125$  feet

## LAWN AREA

R. Select trench spacing, center to center = 5 feet  
 S. Multiply trench spacing by lineal feet  $R \times Q = \text{sq ft of lawn area}$   
 $5 \times 27125 = 135625$  sq ft

**6 inches = 0% Reduction\***  
**12 inches = 20% Reduction**  
**18 inches = 34% Reduction**  
**24 inches = 40% Reduction**  
 \* sizing for gravelless trench



If the site evaluation determines a mound system, please attach the mound design worksheets.

**- PERCOLATION TEST SHEET -**

Test hole location GRAIN 5.10 Hole # 1 Date test hole was prepared: 6.12  
 Depth of hole bottom: 14 inches Diameter of hole: 6 inches  
 Soil Data from test hole: depth, inches soil color

0-6 tan  
6-14 sand  
topsoil  
topsoil

Method of scratching sidewall: DA. BOARD Depth of pea size gravel in bottom of hole: 14 inches  
 Date and hour of initial water filling: 6:12 Depth of initial water filling: 8 above hole bottom  
 Method used to maintain 12" of water depth in hole for 4 hours: not needed  
 Percolation test conducted by: Randy Anderson Percolation test started at \_\_\_\_\_ (am / pm).  
 Maximum water depth above hole bottom during test: \_\_\_\_\_ inches

TIME	INTERVAL (MINUTES)	WATER DEPTH	WATER DROP (fraction)	WATER DROP (decimal)	PERC RATE CALCULATION	conversions
11:40	START	21	3/4	.75	TIME DROP PERC 2 ÷ .75 = 2.67 PERC A	1/16 = .06 1/8 = .13 3/16 = .19 1/4 = .25 5/16 = .31 3/8 = .38 7/16 = .44 1/2 = .5 9/16 = .56 5/8 = .63 11/16 = .69 3/4 = .75 13/16 = .81 7/8 = .88 15/16 = .94
11:43	REFILL	21	2		TIME DROP PERC 7 ÷ 2 = 3.5 PERC B	
11:50	REFILL	21	1 3/4	1.38	TIME DROP PERC 5 ÷ 1.38 = 3.6 PERC C	
	REFILL				TIME DROP PERC D	
	REFILL				TIME DROP PERC E	
	REFILL				TIME DROP PERC F	
	REFILL				TIME DROP PERC G	
	REFILL				TIME DROP PERC H	

Ten Percent Calculation \*

<b>A, B, C</b> Largest # of ABC - <u>3.5</u> Smallest # of ABC x 0.10 = <u>0.3</u>	<b>B, C, D</b> Largest # of BCD - <u>3.5</u> Smallest # of BCD x 0.10 = <u>0.3</u>
<b>C, D, E</b> Largest # of CDE - <u>3.5</u> Smallest # of CDE x 0.10 = <u>0.3</u>	<b>D, E, F</b> Largest # of DEF - <u>3.5</u> Smallest # of DEF x 0.10 = <u>0.3</u>
<b>E, F, G</b> Largest # of EFG - <u>3.5</u> Smallest # of EFG x 0.10 = <u>0.3</u>	<b>F, G, H</b> Largest # of FGH - <u>3.5</u> Smallest # of FGH x 0.10 = <u>0.3</u>

\* If the top number in each set of boxes is larger than the bottom number then take another reading. If the top number is equal or smaller than bottom number, average the three numbers for the perc rate.

**- PERCOLATION TEST SHEET -**

Test hole location ALT Hole # 2 Date test hole was prepared: 6.12  
 Depth of hole bottom: 14 inches Diameter of hole: 6 inches  
 Soil Data from test hole: depth, inches soil color

0-4 tan  
4-14 sand  
topsoil  
topsoil

Method of scratching sidewall: DA. BOARD Depth of pea size gravel in bottom of hole: 14 inches  
 Date and hour of initial water filling: 6:12 Depth of initial water filling: 12 above hole bottom  
 Method used to maintain 12" of water depth in hole for 4 hours: not needed  
 Percolation test conducted by: Randy Anderson Percolation test started at \_\_\_\_\_ (am / pm).  
 Maximum water depth above hole bottom during test: 8 inches

TIME	INTERVAL (MINUTES)	WATER DEPTH	WATER DROP (fraction)	WATER DROP (decimal)	PERC RATE CALCULATION	conversions
12:00	START	21	1 5/8	1.63	TIME DROP PERC 5 ÷ 1.63 = 3.07 PERC A	1/16 = .06 1/8 = .13 3/16 = .19 1/4 = .25 5/16 = .31 3/8 = .38 7/16 = .44 1/2 = .5 9/16 = .56 5/8 = .63 11/16 = .69 3/4 = .75 13/16 = .81 7/8 = .88 15/16 = .94
12:06	REFILL	21	1 3/8	1.38	TIME DROP PERC 4 ÷ 1.38 = 2.89 PERC B	
12:10	REFILL	21	1 1/2	1.5	TIME DROP PERC 5 ÷ 1.5 = 3.33 PERC C	
	REFILL				TIME DROP PERC D	
	REFILL				TIME DROP PERC E	
	REFILL				TIME DROP PERC F	
	REFILL				TIME DROP PERC G	
	REFILL				TIME DROP PERC H	

Ten Percent Calculation \*

<b>A, B, C</b> Largest # of ABC - <u>2.8</u> Smallest # of ABC x 0.10 = <u>0.2</u>	<b>B, C, D</b> Largest # of BCD - <u>2.8</u> Smallest # of BCD x 0.10 = <u>0.2</u>
<b>C, D, E</b> Largest # of CDE - <u>2.8</u> Smallest # of CDE x 0.10 = <u>0.2</u>	<b>D, E, F</b> Largest # of DEF - <u>2.8</u> Smallest # of DEF x 0.10 = <u>0.2</u>
<b>E, F, G</b> Largest # of EFG - <u>2.8</u> Smallest # of EFG x 0.10 = <u>0.2</u>	<b>F, G, H</b> Largest # of FGH - <u>2.8</u> Smallest # of FGH x 0.10 = <u>0.2</u>

\* If the top number in each set of boxes is larger than the bottom number then take another reading. If the top number is equal or smaller than bottom number, average the three numbers for the perc rate.