

mail when approved




350133000

used ✓ se/10

2008 Onsite Septic System Application

Becker County Planning & Zoning
835 Lake Ave, P O Box 787
Detroit Lakes, MN 56502-0787
Phone (218)-846-7314; Fax (218)-846-7266



1. PROPERTY DATA (as it appears on the tax statement, purchase agreement or deed)
Parcel Number(s) of property where the system will be installed: R350.133.000

Is this a split of an existing property? Yes No
(If yes and a parcel number has not yet been assigned, indicate the main parcel number from which the new parcel was split.)

Section 34 Township 142 Range 43 Township Name Walworth

Lake Name NA Lake Classification NA

Legal Description: 8 AC E 1/2 SW 1/4

Project Address: 13796 340 ST Ulen, MN.

2. PROPERTY OWNER INFORMATION (as it appears on the tax statement, purchase agreement or deed)

Owner's First Name Elpha (Ed) Owner's Last Name Gunderson

Mailing Address 65^{SW} S. Woodcrest Dr. N. City, State, Zip Fargo, ND 58102

Phone Number 701-232-7325

3. DESIGNER/INSTALLER INFORMATION

Designer Name Dan Schlauderoff Company Name Dan Schlauderoff Services License # 418

Address 20393 outside Trl. Det. Lakes, MN Phone Number 218-847-6247

Installer Name Lunde Company Name Lunde Excav. Co. License # _____

Address 113 G. Hwy 30 Floor 404 56541 Phone Number _____

4. SYSTEM DESIGN INFORMATION

Existing System Status? No existing system-new structure
 Cesspool/Seepage
 Failing (other than cesspool)
 Undersized
 Replacement or repair to existing

What will new system serve? Check one
 Dwelling
 Resort/Commercial
 Commercial (Non-resort)
 Other - explain below

7-19-10 Date of site evaluation

Design Flow 300 Gallons Per Day
Number of Bedrooms 2
Garbage Disposal Yes No
Dishwasher Yes No
Lift station in House Yes No
Grinder pump in House Yes No

Well Depth 70'
Depth of other wells within 100 ft of system N/A
Original Soil Compacted Soil
Type of Soil Observation
 Pit Probe Boring
Depth to Restricting Layer 5'
Maximum Depth of System 2'

Size of All Tanks to be installed
1000 gal Septic Tank _____ gal Lift Station _____ Existing tank to be used
_____ gal Holding Tank _____ Other Tank

Compartmented tank Yes No Multiple Tanks Yes No
Total Number of tanks to be installed in this system 1 (This # will be reported to MPCA at end of year.)

Set 35.013

Type of Drainfield	Full Size of Drainfield	Reduced/Warrantied size	Type of chamber
<input checked="" type="checkbox"/> Chamber Trench	<u>500</u> sq ft	<u>12</u> sq ft	<u>Q-4 STD</u>
<input type="checkbox"/> Rock Trench	_____ sq ft	_____ sq ft	Depth of Rock _____
<input type="checkbox"/> Gravelless	_____ sq ft	_____ sq ft	
<input type="checkbox"/> Mound	_____ sq ft ***		Alarm? Yes _____ No <input checked="" type="checkbox"/>
<input type="checkbox"/> Pressure Bed	_____ sq ft ***		Type of Alarm _____
<input type="checkbox"/> Seepage Bed	_____ sq ft ***		Size of Lift Pump _____
<input type="checkbox"/> At-grade	_____ sq ft ***		Size of Lift Line _____
<input type="checkbox"/> Alternative / Performance	_____ sq ft ***	***Attach Worksheets	

SETBACKS

	TANK	DRAINFIELD
Distance to Well	<u>150'</u>	<u>130'</u>
Distance to Building	<u>10'</u>	<u>24'</u>
Distance to Property Line	<u>>100'</u>	<u>>100'</u>
Distance to OHW of Lake	<u>N/A</u>	<u>N/A</u>
Distance to Pressure Line	<u>N/A</u>	<u>N/A</u>
Distance to Wetland/Protected Water	<u>N/A</u>	<u>N/A</u>

Perc Rate 22.4 Soil Sizing Factor 1.67 *If SSF other than .83, attach Perc Test Data

Soil Borings (three are required)

Depth	Texture	Color	Structure	Depth	Texture	Color	Structure
<u>0-20</u>	<u>Sandy Loam</u>	<u>TOP soil</u>		<u>0-20</u>	<u>Sandy Loam</u>	<u>TOP soil</u>	
<u>20-36</u>	<u>Loam</u>	<u>10YR 4/3</u>	<u>Blocky</u>	<u>2-32</u>	<u>Loam</u>	<u>10YR 4/3</u>	<u>Blocky</u>
<u>36-60</u>	<u>Loam</u>	<u>10YR 5/4</u>	<u>Blocky</u>	<u>32-60</u>	<u>Loam</u>	<u>10YR 5/4</u>	<u>Blocky</u>

Depth	Texture	Color	Structure	Depth	Texture	Color	Structure

5. REQUIRED DOCUMENTS

U of MN worksheets are required for mounds, pressure beds, seepage beds, at-grades or Type IV or Type V systems. Are the required worksheets attached? Yes No

6. DESIGNER'S CERTIFIED STATEMENT

I, Dan Schlauderer certify that I have completed the preceding design work in accordance with all applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment System Ordinance).

Dan Schlauderer
Signature of Designer

7-19-10
Date

Application Approved by: Hebi Motta Date: 7-26-10
Amount Paid 1000 Receipt Number 230789 Permit Number _____
NOTES: 454915

mailed c/c to homeowner 9/17/10

INSPECTION REPORT

Home Information

Does the structure contain any of the following elements?

Garbage disposer Yes No Dishwasher Yes No
Grinder pump Yes No Lift pump in basement Yes No
Effluent screen installed? Yes No Effluent screen manufacturer _____
Alarm required? Yes No Alarm type Signal Alarm manufacturer _____
Lift pump in system? Yes No Pump manufacturer _____
Number of bedrooms _____

Component Information

Tank size 1000 Tank manufacturer Fergus Falls mana.
Drainfield size 500 sq. ft. Drainfield medium _____
Drainfield medium size/depth _____ Medium manufacturer Qu's

Soil Verification

Vertical separation verified for Boring #1 on _____ Depth _____ Good Separation
Vertical separation verified for Boring #2 on _____ Depth _____
Vertical separation verified for Boring #3 on _____ Depth _____

Setback Verification

	TANK	DRAINFIELD
Distance to Well	<u>+50'</u>	<u>+100'</u>
Distance to Building	<u>+10'</u>	<u>+20'</u>
Distance to Property Line	<u>+10'</u>	<u>+10'</u>
Distance to OHW of Lake	<u>—</u>	<u>—</u>
Distance to Pressure Line	<u>—</u>	<u>—</u>
Distance to Wetland/Protected Water	<u>—</u>	<u>—</u>

Date System Installed 8/16/10 Installer Jason Lunde Exc Inspector Jason A. Stoll

CERTIFICATE OF COMPLIANCE

() Certificate Is Hereby Denied
(X) Certificate is Hereby Granted Based upon the Application, addendum from, plans, specifications and all other supporting data.
With property maintenance, this system can be expected to function satisfactory, however, this is not a guarantee.

Signature Jason A. Stoll Title ITS inspector Date 8/16/10

(Certificate of Compliance is not valid unless signed by a Registered Qualified Employee)



BECKER COUNTY

835 LAKE AVENUE, P.O. BOX 787
DETROIT LAKES, MINNESOTA 56502-0787
(218) 846-7314

35.0133.00

SE/10

Application No.

Tax Parcel No.


350133000

SKETCH PLAN

- 500-500 FT. DRN Field
- 42- Q-4 STD. Chambers
- 2 - 44 FT. TRENCHES
- 2 - 40 FT. TRENCHES
- 1 - 1000 GAL TANK

Drawing By: Dawn Schaubert

Date of Drawing: 7-19-10



8/16/10

340 FT.

35.0133.000

5e/10

- PERCOLATION TEST SHEET -

Test hole location DRN Field Hole # 142 Date test hole was prepared: 7-19-10
 Depth of hole bottom: 26 inches Diameter of hole: 5 inches
 Method of scratching sidewall: Boys/Noils Depth of pea size gravel in bottom of hole: 2 inches
 Date and hour of initial water filling: 7-19-10 Depth of initial water filling: 12" above hole bottom
 Method used to maintain 12" of water depth in hole for 4 hours: MANUAL
 Percolation test conducted by: DAN SCHLAUDER Percolation test started at 12 (am/pm)
 Maximum water depth above hole bottom during test: 8 inches

TIME	INTERVAL (MINUTES)	WATER DEPTH	WATER DROP (fraction)	WATER DROP (decimal)	PERC RATE CALCULATION	conversions
---	START 30	0 6 5/8	1 3/8	1.38	$\frac{30}{\text{TIME}} \div \frac{1.38}{\text{DROP}} = \frac{22}{\text{PERC}}$ A	1/16 = .06 1/8 = .13 3/16 = .19
---	REFILL 30	0 6 3/8	1 3/8	1.38	$\frac{30}{\text{TIME}} \div \frac{1.38}{\text{DROP}} = \frac{22}{\text{PERC}}$ B	1/4 = .25 5/16 = .31
---	REFILL 29	0 6 3/4	1 1/4	1.25	$\frac{29}{\text{TIME}} \div \frac{1.25}{\text{DROP}} = \frac{23}{\text{PERC}}$ C	3/8 = .38 7/16 = .44
---	REFILL	---	---	---	$\frac{\text{TIME}}{\text{DROP}} = \text{PERC}$ D	1/2 = .5
---	REFILL	---	---	---	$\frac{\text{TIME}}{\text{DROP}} = \text{PERC}$ E	9/16 = .56 5/8 = .63
---	REFILL 30	0 6 5/8	1 3/8	1.38	$\frac{30}{\text{TIME}} \div \frac{1.38}{\text{DROP}} = \frac{22}{\text{PERC}}$ F	11/16 = .69
---	REFILL 31	0 6 3/8	1 3/8	1.38	$\frac{31}{\text{TIME}} \div \frac{1.38}{\text{DROP}} = \frac{22.4}{\text{PERC}}$ G	3/4 = .75 13/16 = .81
---	REFILL 29	0 6 3/4	1 1/4	1.25	$\frac{29}{\text{TIME}} \div \frac{1.25}{\text{DROP}} = \frac{23}{\text{PERC}}$ H	7/8 = .88 15/16 = .94

20.4

SOIL BORING LOG

SOIL BORING LOG

DEPTH (INCHES)	TEXTURE	COLOR & MUNSELL NO.	STRUCTURE	DEPTH (INCHES)	TEXTURE	COLOR & MUNSELL NO.	STRUCTURE
			BLOCKY PLATY PRISMATIC NONE				BLOCKY PLATY PRISMATIC NONE
			BLOCKY PLATY PRISMATIC NONE				BLOCKY PLATY PRISMATIC NONE
			BLOCKY PLATY PRISMATIC NONE				BLOCKY PLATY PRISMATIC NONE
			BLOCKY PLATY PRISMATIC NONE				BLOCKY PLATY PRISMATIC NONE

Type of alarm Device on lift Station or Holding tank

Attach perc test Information if Required