

RECEIVED
 SEP 19 2018
 ZONING 915 Lake Ave, Detroit Lakes, MN 56501

Laird



370105000

Onsite Septic System Application

Becker County Planning & Zoning
 Phone (218)-846-7314; Fax (218)-846-7266

YEAR	
SCANNED	
LAKE	

50501
 180th

1. PROPERTY DATA (as it appears on the tax statement, purchase agreement or deed)
 Parcel Number(s) of property where the system will be installed: 370105000

Is this a split of an existing property? Yes No

(If yes and a parcel number has not yet been assigned, indicate the main parcel number from which the new parcel was split.)

Section 27 Township 139 Range 037 Township Name Wolf Lake - Sec 27

Lake Name _____ Lake Classification _____

Legal Description: NE 1/4 of NW 1/4

Project Address: 50501 180th St. Fruzee MN

2. PROPERTY OWNER INFORMATION (as it appears on the tax statement, purchase agreement or deed)

Owner's First Name Nathan Owner's Last Name Skoug

Mailing Address 19448 Co Hwy 47 City, State, Zip OSAGE MN 56570

Phone Number (218) 850-8325

3. DESIGNER/INSTALLER INFORMATION

Designer Name Lee A. Hendrickson Company Name LoB Excavating Inc License # 1158

Address P.O. Box 185 56464 Phone Number (218) 639-2198

Installer Name Same as Designer Company Name _____ License # _____

Address _____ Phone Number _____

4. SYSTEM DESIGN INFORMATION

System Status

What will new system serve? Check one

- Vacant Lot-No existing system-new structure
- Replacement - structure removed and being rebuilt
- Failing -Replacement- cesspool/seepage pit or other
- Enlargement of system-Undersized
- Repairs Needed to existing
- Additional system on property

- Dwelling
- Resort/Commercial
- Commercial (Non-resort)
- Other - explain below

9/18/18 Date of site evaluation

Design Flow 750 Gallons Per Day

Number of Bedrooms 5

Garbage Disposal Yes No

Dishwasher Yes No

Lift station in House Yes No

Grinder pump in House Yes No

Well Depth 50'

Depth of other wells within 100 ft of system _____

Original Soil Compacted Soil _____

Type of Soil Observation

Pit Probe Boring

Depth to Restricting Layer 1'

Maximum Depth of System 2' Sand in man

Size of All Tanks to be installed

2250 gal Single Compartment Septic Tank

3 gal Compartmented Tank

Pit Privy

gal Separate Lift Station

gal Holding Tank


Existing Tank to be used

Existing tank w/new Additional Tank

Existing tank w/new Lift Station

Holding Tank with Privy

Total Number of tanks to be installed in this system 1 (This # will be reported to MPCA at end of year.)



PARCEL	
APP	SEPTIC
YEAR	

Type of Drainfield	Full Size of Drainfield	Reduced/Warrantied size
_____ Chamber Trench	_____ sq ft	_____ sq ft
_____ Rock Trench	_____ sq ft	_____ sq ft
_____ Gravelless	_____ sq ft	_____ sq ft
<u>X</u> Mound	<u>625</u> sq ft ***	<u>Rock bed</u>
_____ Pressure Bed	_____ sq ft ***	
_____ Seepage Bed	_____ sq ft ***	
_____ At-grade	_____ sq ft ***	
_____ Alternative / Performance	_____ sq ft ***	***Attach Worksheets

Type of chamber _____
 Depth of Rock 1'

Alarm? Yes No
 Type of Alarm Electronic outside
 Size of Lift Pump BN 151
 Size of Lift Line 2'

PROPOSED SETBACKS

	TANK	DRAINFIELD
Distance to Well	<u>50' +</u>	<u>50' +</u>
Distance to Building	<u>30'</u>	<u>50'</u>
Distance to Property Line	<u>100' +</u>	<u>100' +</u>
Distance to OHW of Lake	<u>1000' +</u>	<u>1000' +</u>
Distance to Pressure Line	<u>—</u>	<u>—</u>
Distance to Wetland/Protected Water	<u>—</u>	<u>—</u>

Perc Rate _____ Soil Sizing Factor 1.027 *If SSF other than .83, attach Perc Test Data

Soil Borings (three are required)

Depth	Texture	Color	Structure		Depth	Texture	Color	Structure
<u>0-12</u>	<u>SL</u>	<u>10R 4/3</u>	<u>Blocky</u>		<u>0-13</u>	<u>SL</u>	<u>10R 4/3</u>	<u>Blocky</u>
<u>12" ↓</u>								
<u>light red</u>	<u>no Hles</u>				<u>no Hles @ 13"</u>			

Depth	Texture	Color	Structure		Depth	Texture	Color	Structure
<u>0-12</u>	<u>SL</u>	<u>10R 4/3</u>	<u>Blocky</u>					
<u>↓</u>								
<u>no Hles</u>	<u>light red @ 12"</u>							

5. REQUIRED DOCUMENTS

U of MN worksheets are required for mounds, pressure beds, seepage beds, at-grades or Type IV or Type V systems. Are the required worksheets attached? X Yes _____ No

6. DESIGNER'S CERTIFIED STATEMENT

I, Lee A. Hendrickson certify that I have completed the preceding design work in accordance with all (Print Name of Designer)


applicable requirements (including, but not limited to Minnesota Chapter 7080 and the Becker County Individual Sewage Treatment System Ordinance).

Lee A. Hendrickson

Signature of Designer

9/18/18



Date



SKETCH OF PROPERTY


Please sketch all structures and septic systems on the property;
 Include setbacks and wells within 100 feet of the property.

PARCEL	
APP	SEPTIC INSPECTION
YEAR	



- ① 2250 / 3 comp
 2' sand ✓
 Rock bed 10' x 62.5 ✓
 Absorption width 15' x 62.5 ✓
 PS patrol Alarm

13



Mound Design Sheet

Property Owner <u>Nuto Skag</u>	Township <u>Wolf Lake</u>	Fire Number _____
Permit # _____	Parcel # <u>370105000</u>	Date <u>9/18/18</u>
Designer Name <u>Lee A. Hendrickson C3504</u>	License # <u>1158</u>	
Signature <u>[Signature]</u>	Date <u>9/18/18</u>	Site Evaluation # _____

Water Use Appliances

Clothes Washer
 Water Softener
 Dishwasher
 Whirlpool
 Humidifier
 Garbage Disposal

Number of Bedrooms 5 Bldg Type 1
 Well Depth 30' + Air Test
 Well to Tank 100' ft
 Well to Drainfield 120' ft
 Well to Sewerline 50' + ft
 Well to Central _____ ft

Flow

(A) Estimated GPD 750 or measured GPD

(B) Septic Tank Volume 1500 gallons

(C) Min Pump Tank 750 gallons

Alarm Type Electric outside

Soils

(D) Depth to Restricting Layer 1 ft

(E) Depth of Sand on Upslope Edge 2' ft

(F) Soil Texture SL

(G) Percolation Rate 6-15 MPI

(H) Soil Sizing Factor 1.27 sq ft/GPD

(I) Land Slope 9 %

Rock Layer Dimensions

(J) Area [(A) x 0.83] = $750 \times 0.83 = 625$ sq ft

(K) Select Rock Layer Width 10' ft

(L) Length of Rock Bed [(J) / (K)] = $625 / 10 = 62.5$ or 63 ft

Rock Volume

(M) Volume [(J) x 1 ft] = $625 \times 1 = 625$ cu ft

(N) Volume [(M) / 27] = $625 / 27 = 23$ cu yds

(O) Weight [(N) x 1.4] = $23 \times 1.4 = 32.2$ tons

Absorption Width

(P) Select the appropriate absorption width from the table using (F), (G), or (H) 1.52

(Q) Absorption Width [(P) x (K)] = $1.52 \times 10 = 15$ ft


EST. FLOW IN GALLONS/DAY (GPD)			
# OF BEDROOMS	TYPE I	TYPE II	TYPE III
2	300	225	180
3	450	300	218
4	600	375	256
5	750	450	294
6	900	525	332
7	1050	600	370
8	1200	675	408

SEPTIC TANK CAPACITY		
# OF BEDROOMS	MINIMUM TANK CAPACITY	MINIMUM CAPACITY GARBAGE DISPOSAL
2 OR LESS	1000 gallons	1500 gallons
3 OR 4	1000 gallons	1500 gallons
5 OR 6	1500 gallons	2250 gallons
7 OR 8	2000 gallons	3000 gallons
OVER 9	SEE FIG C-6	(x 1.5)

SIZING FACTORS				
PERC RATE PI	SOIL TEXTURE	SQFT GALLONS /DAY	GALLONS /DAY /SQFT	ABSORP WIDTH RATIO
< 0.1	COARSE SAND	—	—	1.00
0.1 TO 5	SAND	0.83	1.20	1.00
0.1 TO 5	FINE SAND	1.67	0.60	2.00
6 TO 15	SANDY LOAM	1.27	0.79	1.52
16 TO 30	LOAM	1.67	0.60	2.00
31 TO 45	SILT LOAM	2.00	0.50	2.40
46 TO 60	CLAY LOAM	2.20	0.45	2.67
60 to 120	CLAY	—	(0.24)	5.00
> 120	CLAY	—	—	6.00

Comments

LUG Approval _____ Date _____



MINIMUM MOUND SIZE

(1)	Absorption Width	Rock Layer Width	Min. Downslope Berm Toe
	15 ft	- 10 ft	= 5 ft

(2)	Depth of Clean Sand Fill at Upslope Edge of Rock Layer	Depth of Sand for Separation
	3 ft	- 1 ft = 2 ft

(3)	Sep. Depth from Step 2	Rock Layer Depth	Cover Depth	Mound Height at Upslope Edge
	2 ft	+ 1 ft	+ 1 ft	= 4 ft

(4)	Select appropriate upslope berm multiplier from Table B
	2.36

(5)	Berm Multiplier from Step 4	Upslope Mound Height	Upslope Berm Width
	2.36	X 4 ft	= 9.44 ft

(6)	Rock Layer Width (K)	Landslope % (I)	Elevation Change
	10 ft	X 9	X 100 = .9 ft

(7)	Depth of Sand for Elev. Change at downslope edge from Step 6	Mound Height from Step 3	Downslope Height
	0.9 ft	+ 4.9 ft	= 4.9 ft



(8)	Select downslope berm multiplier from Table A
	4.11

(9)	Berm Multiplier from Step 8	Downslope Mound Height	Downslope Berm Width
	4.11	X 4.9 ft	= 20.2 ft

(10)	Compare the value from Step 1 with the value from Step 9 and select the larger number as the downslope berm width
	20' ft

(11)	Upslope Berm Width from Step 5	Rock Layer Width (K)	Downslope Berm Width from Step 10	Total Mound Width
	9.5 ft	+ 10 ft	+ 20 ft	= 49.5 ft

(12)	Upslope Berm Width from Step 5	Rock Layer Length (L)	Upslope Berm Width from Step 5	Total Mound Length
	9.5 ft	+ 63 ft	+ 9.5 ft	= 82 ft




LAND SLOPE IN %	DOWN SLOPE				
	3:1	4:1	5:1	6:1	7:1
0	3.00	4.00	5.00	6.00	7.00
1	3.09	4.17	5.26	6.38	7.53
2	3.19	4.35	5.56	6.82	8.14
3	3.30	4.54	5.88	7.32	8.86
4	3.41	4.76	6.25	7.89	9.72
5	3.53	5.00	6.67	8.57	10.77
6	3.66	5.26	7.14	9.38	12.07
7	3.80	5.56	7.69	10.34	13.73
8	3.95	5.88	8.33	11.54	15.91
9	4.11	6.25	9.09	13.04	18.92
10	4.29	6.67	10.00	15.00	23.33
11	4.48	7.14	11.11	17.65	30.43
12	4.69	7.69	12.50	21.43	43.75

LAND SLOPE IN %	UP SLOPE				
	3:1	4:1	5:1	6:1	7:1
0	3.00	4.00	5.00	6.00	7.00
1	2.91	3.85	4.76	5.66	6.54
2	2.83	3.70	4.54	5.36	6.14
3	2.75	3.57	4.35	5.08	5.79
4	2.68	3.45	4.17	4.84	5.46
5	2.61	3.33	4.00	4.62	5.19
6	2.54	3.23	3.85	4.41	4.93
7	2.48	3.12	3.70	4.23	4.70
8	2.42	3.03	3.57	4.05	4.49
9	2.36	2.94	3.45	3.90	4.30
10	2.31	2.86	3.33	3.75	4.12
11	2.26	2.78	3.23	3.61	3.95
12	2.21	2.70	3.12	3.49	3.80

FINAL DIMENSIONS

50' Step 11 x 82' Step 12



PUMP SELECTION PROCEDURE

Determine Pump Capacity

- 1) Gravity Distribution
 - a) Minimum is 10 GPM
 - b) Maximum is 45 GPM
- 2) Pressure Distribution
 - a) Number of perforated laterals 3
 - b) Perforation spacing 3 ft
 - c) Length of lateral
rock layer length: 63 - 2 ft = 61 ft
 - d) Number of spaces between perfs
(2c): 61 / (2b): 3 = 21
 - e) Perforations per lateral
(2d): 21 + 1 = 22
 - f) Total number of perforations
(2e): 22 x (2a): 3 = 66
 - g) Select perf discharge from table .74
 - h) Pump capacity
(2f): 66 x (2g): .74 = 49 GPM

Head (ft)	Perforation diameter (in)	
	7"	1"
* 1.0 ft	0.56	0.74
1.5 ft	0.60	0.90
** 2.0 ft	0.80	1.04

* Use 1.0 ft for single homes
** Use 2.0 ft for everything else

Determine Head Requirements

- 1) Elevation difference
 - a) Between pump and point of discharge 5 ft
 - b) If system is pressure distribution (1a) + 5 ft
 - If system is gravity distribution (1a) + 0 ft 5 ft
- 2) Friction loss
 - a) Select value from table 3.99 ft/100 ft of pipe
 - b) Total pipe length from pump to discharge point
pipe length: 20 x 1.25 = 25 ft
 - c) Total friction loss
(2a): 3.99 x (2b): 25 / 100 = 1
- 3) Total head required
(1a): 5 (1b): 5 + (2c): 1 = 11


Flow Rate (GPM)	1.5"	2"	3"
20	2.47	0.73	0.11
25	3.73	1.11	0.16
30	5.23	1.55	0.23
35	6.96	2.08	0.30
40	8.91	2.64	0.38
45	11.07	3.28	0.48
50	13.46	3.99	0.58
55		4.76	0.70
60		5.60	0.82
65		6.48	0.95
70		7.44	1.09

Select a pump that can deliver at least 50 GPM with at least 11 feet of total head.

- 1) Minimum lateral diameter
 - a) Select the value from the bottom table
 - b) Diameter if a center manifold system

Perforation spacing	1 1/4"	1 1/2"	2"
2.5 ft	14	18	26
3.0 ft	13	17	26
3.3 ft	12	16	25
4.0 ft	11	15	23
5.0 ft	10	14	22

BN 98



***** FOR OFFICE USE ONLY *****

Application Approved by: Paula J. Falk Date: 9/24/18
 Amount Paid: \$150.00 Receipt Number 13772-692774 Permit Number _____

NOTES: _____

INSPECTION REPORT

Home Information

Does the structure contain any of the following elements?

Garbage disposer Yes No Dishwasher Yes No
 Grinder pump Yes No Lift pump in basement Yes No
 Effluent screen installed? Yes No Effluent screen manufacturer _____

Alarm required? Yes No Alarm Type PS Patrol outdoor Alarm manufacturer SJC

Lift pump in system? Yes No Pump manufacturer _____

Number of bedrooms 5

Component Information

Tank size 2250 Tank manufacturer Tholen

Drainfield size 10 x 63 Roccia
 Drainfield medium 15 x 63 SAA Medium manufacturer 1200
 Drainfield medium size/depth 12

Soil Verification

Vertical separation verified for Boring #1 on Depth _____
 Vertical separation verified for Boring #2 on _____ Depth _____
 Vertical separation verified for Boring #3 on _____ Depth _____

Setback Verification

	TANK	DRAINFIELD
Distance to Well	<u>100'</u>	<u>100'</u>
Distance to Building	<u>60</u>	<u>40</u>
Distance to Property Line	<u>100's</u>	<u>100's</u>
Distance to OHW of Lake	<u>---</u>	<u>---</u>
Distance to Pressure Line	<u>50'</u>	<u>50'</u>
Distance to Wetland/Protected Water	<u>---</u>	<u>---</u>

ATF inspection
no soils

Date System Installed _____ Installer _____ Inspector Denise Gubrud

CERTIFICATE OF COMPLIANCE

() Certificate Is Hereby Denied
 (X) Certificate is Hereby Granted Based upon the Application, addendum from, plans, specifications and all other supporting data.
 With property maintenance, this system can be expected to function satisfactory, however, this is not a guarantee.

Signature Denise Gubrud Title Inspector Date 8/8/19

(Certificate of Compliance is not valid unless signed by a Registered Qualified Employee)

